

**ALASKA DEPARTMENT OF TRANSPORTATION
&
PUBLIC FACILITIES**



**ALASKA MARINE
HIGHWAY SYSTEM**

ACTIVE PROJECTS STATUS REPORT

May 1, 2015*
Reflects April 2015 Activity

PROJECT CONTROL

*This month's report reflects timesheets through the pay period ending 4-15-2015.

MEMORANDUM

State of Alaska

Department of Transportation & Public Facilities
Southcoast Region Project Control

TO: SEE DISTRIBUTION

DATE: May 1, 2015

TELEPHONE NO: (907) 465-1763

FAX NUMBER: (907) 465-2016



Amber Marshall

FROM: Project Control Chief
Southcoast Region

SUBJECT: Alaska Marine Highway
System Active Projects Status
Report May 2015

The attached copy of the Alaska Marine Highway System Active Projects Status Report is presented for your review and information.

DISTRIBUTION:

Michael Neussl, AMHS Deputy Commissioner
Cisco Flores, Marine Engineer/Vessel Construction Manager
Dave Jancauskas, Port Captain
Jerry Mastin, P.E., Contracts Manager
Andy Hughes, Regional Planning Chief, Southcoast Region

AMHS Index

Cisco Flores	1
Other Projects	35

AMHS Table of Contents

**Sorted by Project Number*

Project Number	Project Name	Page
67449	IFA Hollis/Clark Bay Ferry Terminal Improvements	50
67463	JNU Auke Bay Ferry Terminal Improvements	52
67466	KTN Ferry Terminal Improvements	57
67806	KTN AMHS Replacement & NOAA Berth Facilities	56
68051	POW Nidblack Feasibility Assessment	59
68128	AMHS GST Ferry Terminal Improvements	38
68135	Annette Bay Ferry Terminal Improvements	44
68145	AMHS Tenakee Ferry Terminal Improvements	41
68223	Homer Ferry Terminal Improvements	48
68238	Kake Ferry Terminal improvements	53
68256	IFA Vessel Machinery Refurbishment & Upgrades (Parent PJ)	28
68327	Whittier Terminal Ramp Repairs	32
68362	ANG Ferry Terminal Passenger Facility	42
68433	Haines Ferry Terminal Improvements	46
68464	AMHS HNS Ferry Terminal End Berth Facility	39
68614	IFA Vessel Refurbishment	51
68938	Kodiak Ferry Terminal Improvements	54
69118	Gustavus Ferry Terminal MARSEC Features AK139	45
69200	Annette Bay Ferry Terminal	43
69422	PSG Ferry Terminal Improvements	60
69432	WRG Ferry Terminal Improvements	63
69624	SGY Ferry Terminal Modifications	61
70006	Ward Cove AMHS & NOAA Moorage Facility	62
70030	AMHS FVF System Upgrades	17
70054	AMHS Asset Management Development	33
70062	AMHS M/V Tustemena Replacement	7
70110	AMHS Kennicott Refurbishment & Upgrades Construction	19
70126	AMHS Columbia Bridge Deck Renovation	13
70161	AMHS Waste Water Treatment System Upgrades	9
70196	AMHS SGY Dock Emergency Repair	40
70212	M/V Matanuska Repower and Ship System Upgrades	10
73030	AMHS Computer & IT Systems Replacement	14
73039	M/V Matanuska SOLAS Upgrades & Renovation/Overhaul	11
73054	AMHS Training	23
73058	AMHS Security Support	21
73068	M/V Tustumena Refurbishment	31
73073	AMHS Alaska Class Ferry	12
73093	FVF Propulsion System Replacement	27
73098	AMHS Reservation & Manifest System	8
73101	AMHS Vessel & Facility Deferred Maintenance	24
73108	AMHS Fleetwide Lifesaving Equipment Upgrades	5
73120	M/V Columbia Repower & Ship System Improvements	30
73123	AMHS Vessel Overhaul and Rehabilitation	26
73125	AMHS FY12 Terminal Overhaul and Rehabilitation	18

AMHS Table of Contents

**Sorted by Project Number*

Project Number	Project Name	Page
73127	AMHS Vessel and Facilities Deferred Maintenance	25
73171	AMHS Fleetwide Electrical Generation Upgrade	4
73200	AMHS Fleetwide Marine Evacuation Slide Construction	16
73202	AMHS FFY13-14 Shoreside Condition Survey	37
73205	AMHS FFY13-14 Fleet Condition Survey	34
73211	M/V Kennicott Refurbishment and Upgrades	58
73214	AMHS M/V Leconte Refurbishment & Upgrade	6
73215	AMHS M/V Tustemena MSD Upgrades	20
73216	AMHS Ferry Terminal Security Camera System FFY2012-2014	15
73221	AMHS Terminal Refurbishment	22
73224	M/V Columbia Fuel Management System	29
73226	M/V Taku Solas Upgrades & Renovation	35

Engineering Manager: Cisco Flores

**Sorted Alphabetically*

Design Phase		
Project #	Project Name	Page
73171	AMHS Fleetwide Electrical Generation Upgrade 30293122	4
73108	AMHS Fleetwide Lifesaving Equipment Upgrades 30282222	5
73214	AMHS M/V Leconte Refurbishment & Upgrade 30940522	6
70062	AMHS M/V Tustemena Replacement 30257821	7
73098	AMHS Reservation & Manifest System 30144022	8
70161	AMHS Waste Water Treatment System Upgrades 30547822	9
70212	M/V Matanuska Repower and Ship System Upgrades 30548622	10
73039	M/V Matanuska SOLAS Upgrades & Renovation/Overhaul 30138622	11
Construction Phase		
73073	AMHS Alaska Class Ferry 30094041	12
70126	AMHS Columbia Bridge Deck Renovation 30098342	13
73030	AMHS Computer & IT Systems Replacement 30270941	14
73216	AMHS Ferry Terminal Security Camera System FFY2012-2014 30940842	15
73200	AMHS Fleetwide Marine Evacuation Slide Construction 30833442	16
70030	AMHS FVF System Upgrades 30258042	17

73125	AMHS FY12 Terminal Overhaul and Rehabilitation 30294941-Auke Bay Terminal Overhaul/Rehabilitation 30295841-Cordova Terminal Overhaul/Rehabilitation 30295941-Haines Terminal Overhaul/Rehabilitation 30296041-Homer Terminal Overhaul/Rehabilitation 30296241-Hoonah Terminal Overhaul/Rehabilitation 30296441-Ketchikan Overhaul/Rehabilitation 30296641-Kodiak Terminal Overhaul/Rehabilitation 30296741-Petersburg Terminal Overhaul/Rehabilitation 30296941-Sitka Terminal Overhaul/Rehabilitation 30297041-Skagway Terminal Overhaul/Rehabilitation 30838541-Valdez Terminal Overhaul/Rehabilitation 30838641-Whittier Terminal Overhaul/Rehabilitation 30838741-Wrangell Terminal Overhaul/Rehabilitation	18
70110	AMHS Kennicott Refurbishment & Upgrades Construction 30258242	19
73215	AMHS M/V Tustemena MSD Upgrades 30102542	20
73058	AMHS Security Support 30255641	21
73221	AMHS Terminal Refurbishment 30941541	22
73054	AMHS Training 30103241	23
73101	AMHS Vessel & Facility Deferred Maintenance 30264841-Facility Maintenance 30264741-Vessel Maintenance	24
73127	AMHS Vessel and Facilities Deferred Maintenance 30540241-Vessel Deferred Maintenance 30540141-Facility Deferred Maintenance	25
73123	AMHS Vessel Overhaul and Rehabilitation 30838941-Aurora Overhaul & Rehabilitation 30839241-Fairweather Overhaul & Rehabilitation 30839341-Kennicott Overhaul & Rehabilitation 30839541-Leconte Overhaul & Rehabilitation 30839041-Chenega Overhaul & Rehabilitation 30839141-Columbia Overhaul & Rehabilitation 30839741-Lituya Overhaul & Rehabilitation 30839841-Malaspina Overhaul & Rehabilitation 30839941-Matanuska Overhaul & Rehabilitation 30939641-Taku Overhaul & Rehabilitation 30940041-Tustumena Overhaul & Rehabilitation	26

73093	FVF Propulsion System Replacement 30288542	27
68256	IFA Vessel Machinery Refurbishment & Upgrades (Parent PJ) Coding not published	28
73224	M/V Columbia Fuel Management System 30545441	29
73120	M/V Columbia Repower & Ship System Improvements 30294442	30
73068	M/V Tustumena Refurbishment 30282142	31
68327	Whittier Terminal Ramp Repairs 30286241	32
Planning Phase		
70054	AMHS Asset Management Development 30258182	33
73205	AMHS FFY13-14 Fleet Condition Survey 30108982	34
Physically Complete		
73226	M/V Taku Solas Upgrades & Renovation	35

AKSAS: **73171**Fed Proj #: **9500137**Status: **DESIGN**Project ID: **58674**Name: **AMHS FLEETWIDE ELECTRICAL
GENERATION UPGRADE**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: DESIGN PHASE ONLY FTA (AK-03
-0078-04); Phase 4 FHWA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	700,000.00	458,048.89	28,145.23	209,455.44	32,495.67
4	9,234,228.41	46,678.13	13,785.24	1,966,667.00	7,220,883.28
Totals	9,934,228.41	504,727.02	41,930.47	2,176,122.44	7,253,378.95

Scope Date	Scope Text
26-Aug-2010	Verify the physical condition of the fleets power generation and distribution systems from the generators to the motor controllers. Information from the fleet condition survey, independent reports, and on board inspections will be utilized to identify any abnormal physical or operating conditions or practices that require alterations or modifications. Correct identified abnormalities in accordance with regulatory requirements and AMHS operational procedures.
Progress Date	Progress Text
22-Jan-2015	Design complete for COL, TAK, MAL. Ph4 PDA approved. Future contract for fabrication of new Main Electrical Switchboards with installation to be included in future capital project work. Glosten has provided RFQ for fabrication of MAL switchboard - ITB 2515S039. Bid due date is Jan 21, 2015.

AKSAS: **73108**Fed Proj #: **9500132**Status: **DESIGN**Project ID: **60735**Name: **AMHS FLEETWIDE LIFESAVING
EQUIPMENT UPGRADES**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

	Obligated in
	FFY
Phase	2014
4	3,739.5

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	600,000.00	464,125.64	719.77	35,427.58	100,446.78
4	4,717,014.00	3,343,428.03	276,837.16	40,830.00	1,332,755.97
Totals	5,317,014.00	3,807,553.67	277,556.93	76,257.58	1,433,202.75

Scope Date	Scope Text
23-Jul-2011	Identify and upgrade or refurbish AMHS Fleetwide Lifesaving equipment.
Progress Date	Progress Text
22-Jan-2015	DSR complete. Consultant work on FWX, CHE, COL, KEN. 100% PSE completed. COL work will be included in current CIP contract under project 73120. KEN Davits and boats installed during current FTA funded project. FVF install pending manufactured equipment delivery.

AKSAS: **73214**Fed Proj #: **9500135**Status: **DESIGN**Project ID: **63677**Name: **AMHS M/V LECONTE REFURBISHMENT
AND UPGRADE**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
4	1,204.4	4	13-Nov-2014	-576.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	600,000.00	299,291.37	0.00	22,430.02	278,278.61
4	7,178,990.00	3,895,244.93	688,365.07	2,971,139.27	312,605.80
Totals	7,778,990.00	4,194,536.30	688,365.07	2,993,569.29	590,884.41

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
VIGOR INDUSTRIAL LLC	04-Mar-2014	6,208,217	

Scope Date	Scope Text
24-Aug-2012	Designing for the refurbishment and accommodation of machinery spaces; main engine refurbish and/or major overhaul; mechanical and eletrical systems upgrades; IT, Security and Navigation System upgrades; preservation of exterior and interior structure; deck equipment upgrades; renovation of crew accommodation spaces; public space upgrades; upgrades as recommended in the 2010 Vessel Condition Survey, the ABS current and future survey status, the Coast Guard inspection status and compliance with existing and pending regulations. Stability assessment; sea trials; and annual State funded overhaul work and dry docking.

Approval for expenses related to management of the project; construction field office; and for in and out of state travel are requested.

Progress Date	Progress Text
22-Jan-2015	Construction commenced at Vigor Alaska October 2014 and is scheduled for completion April 2015.

AKSAS: **70062**Fed Proj #: **N/A**Status: **DESIGN**Project ID: **65863**Name: **AMHS M/V TUSTUMENA REPLACEMENT**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks:

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
1	05-Dec-2014	0.0	-3,000.0
2	05-Dec-2014	0.0	3,000.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	3,650,000.00	0.00	0.00	0.00	3,650,000.00
2	6,350,000.00	2,863,577.30	263,653.63	2,905,322.61	581,100.09
Totals	10,000,000.00	2,863,577.30	263,653.63	2,905,322.61	4,231,100.09

Scope Date	Scope Text
22-Jul-2013	Design and construct an ocean going vessel to replace the M/V Tustumena.
Progress Date	Progress Text
22-Jan-2015	Recon Report, Design Study Report, Value Engineering Report completed. Glosten has NTP to Final PS&E.

Manager FFY Summary ReportAKSAS: **73098**Fed Proj #: **9500116**Status: **DESIGN**Project ID: **47446**Name: **AMHS RESERVATION & MANIFEST
SYSTEM**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **Jerry Mastin 228-7261 Funding: FHWA**

ATP Type

ATP DATE

PE through Final PSE

08/10/2007

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	627,395.00	608,494.67	0.00	0.00	18,900.33
4	8,099,455.00	2,695,314.77	129,551.29	665,562.52	4,738,577.71
Totals	8,726,850.00	3,303,809.44	129,551.29	665,562.52	4,757,478.04

Scope Date

Scope Text

07-Aug-2007

Acquire software, hardware, and peripherals for AMHS Headquarters, Reservations, terminals, and all ships (compatible with ships' systems); and development, implementation, and training to replace or upgrade the current AMHS reservations system, payment processing, ticketing, and marketing/financial reporting.

Progress Date

Progress Text

22-Jan-2015

Award was issued August 2014 to Carus PBS Ab Ltd., from Finland.

AKSAS: **70161**Fed Proj #: **9500139**Status: **DESIGN**Project ID: **66966**Name: **AMHS WASTE WATER TREATMENT
SYSTEM UPGRADES**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	20.0	2	01-Apr-2015	375.1	0.0
		2	28-Mar-2014	25.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	400,193.00	27,580.01	18,535.17	0.00	372,612.99
Totals	400,193.00	27,580.01	18,535.17	.00	372,612.99

Scope Date	Scope Text
28-Mar-2014	This project will address the full upgrade of the waste water treatment facilities at Auke Bay, Sitka, Skagway and Haines. This system upgrade will improve compliance status under the DEC operating permits for these facilities. Per system survey results from 2012, the individual systems are nearing their useful life, and where feasible, updated technological advancements may apply to ensure that AMHS is in compliance with DEC regulations.
Progress Date	Progress Text
22-Jan-2015	Consultant is underway with Design Study Report and Environmental Document.

AKSAS: **70212**Fed Proj #: **9500140**Status: **DESIGN**Project ID: **67599**Name: **M/V MATANUSKA REPOWER AND SHIP
SYSTEMS UPGRADES**Manager: **FLORES, NARCISO**
Construction Manager:Remarks: **funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	800.0	2	02-Jul-2014	1,000.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	1,000,000.00	322,592.30	71,841.41	620,583.55	56,824.15
Totals	1,000,000.00	322,592.30	71,841.41	620,583.55	56,824.15

Scope Date	Scope Text
18-Jun-2014	Design and prepare construction drawings for replacement of main propulsion engines and subsystem upgrades, including multiple ancillary system replacement and upgrades. Project will also include review of existing documentation; engine and product identification relating to engines; reduction gears; shafting and propulsion equipment; control and monitoring; exhaust and waste heat boilers; bow thruster replacement; steering gear; electrical generation; electrical switchboard and auxiliary equipment upgrades and replacement; housetop repairs; stack repairs; painting; security upgrades; miscellaneous system upgrades; rescue boat upgrades; shell and structural repairs and replacement; drydock for installation of shafting, propeller systems, underbody cleaning, painting, and rudder installation; and perform state funded annual overhaul work.
Progress Date	Progress Text
22-Jan-2015	PSA issued to Glosten. Design Study Report expected end of January 2015 with 100% PS&E by August 2015.

AKSAS: **73039**Fed Proj #: **AK-03-0078**Status: **DESIGN**Project ID: **45986**Name: **M/V MATANUSKA SOLAS UPGRADES &
RENOVATION/OVERHAUL**Manager: **FLORES, NARCISO**
Construction Manager:Remarks: **This is funded by an FTA grant.****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	601,000.00	475,698.95	0.00	0.00	125,301.05
4	8,947,464.00	8,619,125.08	0.00	0.00	328,338.92
Totals	9,548,464.00	9,094,824.03	.00	.00	453,639.97

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
VIGOR INDUSTRIAL LLC	11-Sep-2009	8,337,366	

Scope Date	Scope Text
27-Feb-2007	7/9/08 - Perform regulatory required inspections; first safety modifications and upgrades and protection; install secondary means of escape from passenger spaces; fire boundary door upgrades; fire extinguishing system and equipment upgrades; modify lube oil and fuel oil storage tanks; replace fuel & lube oil purifiers; prep and paint tanks and voids; perform public space upgrades; prep and paint exterior and interior of vessel; marine evacuation chute replacement; install and upgrade security/surveillance system; renew/upgrade piping systems; remove and renew asbestos in way of construction; ventilation modifications & upgrades; fire pump control modifications; perform ABS regulatory required upgrades; inclining and stability assessment; sea trials; install video and security upgrades; perform selected equipment renewals/overhauls; electrical power distribution system upgrades and grooming; bow thruster room access modifications; tank root valve and reach rod installation; install power management system; install SATCOM/wireless internet; miscellaneous upgrades and refurbishments; deck equipment upgrades and refurbishment; upgrade and renovate ship power system; overhaul and renovate vessel machinery; and perform "state funded" annual overhaul work and dry docking.
Progress Date	Progress Text
22-Jan-2015	Project Management closeout documents pending.

Manager FFY Summary Report

05/07/2015 03:50 PM

AKSAS: **73073**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **42166**Name: **AMHS ALASKA CLASS FERRY**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **State Funded**

ATP Type

ATP DATE

PE through Final PSE

05/19/2006

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
1	28-Apr-2014	0.0	60,000.0
2	09-Feb-2015	0.0	-752.0
4	09-Feb-2015	0.0	752.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	6,586,489.66	6,586,489.66	0.00	0.00	0.00
4	113,414,510.34	9,227,057.56	1,054,578.87	97,902,748.40	6,284,704.38
Totals	120,001,000.00	15,813,547.22	1,054,578.87	97,902,748.40	6,284,704.38

Scope Date	Scope Text
05-Apr-2006	Design and purchase a new roll on/roll off ferry to operate in Southeast Alaska between terminals. Vessel will be designed for minimal crewing (maximum automation), for high operational efficiency, to expedite loading and unloading, will be compatible with existing facilities (to the extent possible), will consider future travel demand and infrastructure improvements, and will be designed to operate in the waters of Southeast Alaska with minimal weather restrictions.
Progress Date	Progress Text
22-Jan-2015	The Functional Design was completed by Elliott Bay Design Group and Vigor Alaska, LLC was awarded the contract on 10/16/14 for two Day Boat Alaska Class ferries. Construction of the vessels has begun with the keel laying ceremony for both vessels held on 12/13/14.

AKSAS: **70126**Fed Proj #: **9500138**Status: **CONSTRUCTION**Project ID: **66485**Name: **AMHS COLUMBIA BRIDGE DECK
RENOVATION**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations		
Phase	2014	Phase	Date	Total Par \$ Non-Par GF \$
2	452.8	2	17-Dec-2013	497.8 0.0
4	7,240.0	4	18-Sep-2014	1,806.7 0.0
		4	19-Sep-2014	5,794.6 0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	497,753.00	423,051.80	1,130.60	54,337.21	20,363.99
4	7,601,298.00	0.00	0.00	5,499,971.00	2,101,327.00
Totals	8,099,051.00	423,051.80	1,130.60	5,554,308.21	2,121,690.99

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
PUGLIA ENGINEERING, INC.	04-Mar-2015	7,011,053	

Scope Date	Scope Text
15-Nov-2013	This project will address the full refurbishment and upgrade of the Bridge Deck crew living quarters and the stack on the MV Columbia. This will also include ADA accomodation upgrades, IT infrastructure upgrades, and refurbishment of select machinery, hazardous material removal, structural modifications, space arrangements, and replacement of existing furniture, fittings, outfitting, light fixtures, electrical switches and receptacles, windows and interior and exterior doors. In support of these activities the upgrades will also include work on the electrical, re Fridgeration and HVAC, mechanical, PA/GA, and fire protection systems. Signage, safety placards, cabling, coatings, flooring, vessel drawings/records, and stability assessment modifications and replacements may be required.
Progress Date	Progress Text
22-Jan-2015	Advertised phase 4 with bid openings planned for Jan 22, 2015.

Manager FFY Summary ReportAKSAS: **73030**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **50834**Name: **AMHS COMPUTER & IT SYSTEMS
REPLACEMENT**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: GF****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	17-Mar-2015	0.0	-1.4

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	477,008.06	225,113.27	0.00	22,300.00	229,594.79
Totals	477,008.06	225,113.27	.00	22,300.00	229,594.79

Scope Date	Scope Text
12-Aug-2008	Repair and replace computer and IT equipment aboard the AMHS vessels and at AMHS facilities located throughout the state.
Progress Date	Progress Text
22-Jan-2015	Ongoing.

AKSAS: **73216**Fed Proj #: **000S836**Status: **CONSTRUCTION**Project ID: **63664**Name: **AMHS FERRY TERMINAL SECURITY
CAMERA SYSTEM FFY2012-2014**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Phase	Obligated in FFY 2014
4	112.5

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	299,656.00	20,897.85	0.00	0.00	278,758.15
Totals	299,656.00	20,897.85	.00	.00	278,758.15

Scope Date	Scope Text
17-Sep-2012	This project includes programmed onsite preventative maintenance of existing internal and external fixed and pan-tilt-zoom (PTZ) security video cameras, their heated weather domes and mounting hardware, supporting video archive systems, backup power supplies, distribution panels, network connection systems and remote monitoring. The work to be performed includes: the 5-year service life replacement of both PTZ and fixed exterior and interior analog cameras with upgrades to new digital technology with transition to PoE power and video transfer systems; the 6-year replacement cycle of fiber converter switch modules (fiber optic cable transceivers); the 6-year replacement cycle of system battery back up (UPS) units; the 6-year replacement of camera archive servers with upgrade to mirrored RAID storage; and the 5-year replacement of camera computer workstations and monitors at local and remote monitoring stations.
Progress Date	Progress Text
22-Jan-2015	Ongoing.

AKSAS: **73200**Fed Proj #: **000S803**Status: **CONSTRUCTION**Project ID: **61459**Name: **AMHS FLEETWIDE MARINE
EVACUATION SLIDE CONSTRUCTION**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA (FBDA)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	4,640,839.00	4,110,804.44	0.00	0.00	530,034.56
Totals	4,640,839.00	4,110,804.44	.00	.00	530,034.56

Scope Date	Scope Text
26-Oct-2011	Purchase of new emergency evacuation slides and components as owner furnished equipment and installation by shipyards. Removals of existing emergency evacuation chutes and related equipment. Provide funds for AMHS shipyard construction support during installation of new emergency evacuation slides and components on Alaska State Ferries. (Columbia, Malaspina, and Tustumena)
	This project is for construction, the design phase was completed in project 73168
Progress Date	Progress Text
22-Jan-2015	Installation and commissioning of new MES completed on both Malaspina and Columbia. Installation on Tustumena is being completed as part of Federal Project 73068 and under warranty thru Oct 2014 and has a claim filed, delaying the closure of this subsequent project.

AKSAS: **70030**Fed Proj #: **000S853**Status: **CONSTRUCTION**Project ID: **65874**Name: **AMHS FVF SYSTEM UPGRADES**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **Funding: SHAK Funds****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
4	4,048.7	4	18-Sep-2014	4,048.7	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	350,000.00	91,774.46	365.72	63,851.27	194,374.27
4	4,048,749.00	0.00	0.00	0.00	4,048,749.00
Totals	4,398,749.00	91,774.46	365.72	63,851.27	4,243,123.27

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
FOSS MARITIME COMPANY	16-Mar-2015	5,036,057	

Scope Date	Scope Text
18-Sep-2014	Perform upgrade or replacement to existing ship systems, including upgrade and replacement of exterior coatings (both vinyl and paint); replace existing underbody paint; replace existing interior carpeting and vinyl floor coatings; refurbish upholstery; remove and paint solarium painted surfaces; remove and paint forward deck exterior surfaces; perform drydock for underbody painting and regulatory inspections; remove underbody paint and replace with new paint; perform extended Dry Storage for two vessels (M/V Fairwather and M/V Chenega). In addition to the work previously described, the Contract will require that Contractor provided all services for Administrative & Temporary Services; Interport Differential; Redelivery, Bonding, Insurance and Other Contractor Costs; Contract Performance Allowance, Planning, Scheduling, Technical Documentation; Training; and Field Office. The funding will include Project Management by the State, and ICAP.

Progress Date	Progress Text
22-Jan-2015	Project is being advertised with bid opening January 22, 2015.

Manager FFY Summary ReportAKSAS: **73125**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **60742**Name: **AMHS FY12 TERMINAL OVERHAUL AND
REHABILITATION**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **State Funded****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	29-Jan-2014	0.0	5.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	800,925.43	767,128.60	0.00	26,486.00	7,310.83
Totals	800,925.43	767,128.60	.00	26,486.00	7,310.83

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
MARSHALL'S ELECTRIC, INC	20-May-2013	142,461	

Scope Date	Scope Text
25-Jul-2011	<p>Overhaul and rehabilitation of terminals owned by Alaska Marine Highways.</p> <p>Project Ledgercodes are as follows: 30292841- this is a fund only ledgercode and should have no expenditures posted to it!</p> <p>Auke Bay - 30294941, Cordova - 30295841, Haines - 30295941, Homer - 30296041, Hoonah - 30296241, Ketchikan - 30296441, Kodiak - 30296641, Petersburg - 30296741, Sitka - 30296941, Skagway - 30297041, Valdez, 30838541, Whittier - 30838641, and Wrangell - 30838741.</p>

AKSAS: **70110**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **65878**Name: **AMHS KENNICOTT REFURBISHMENT &
UPGRADES CONSTRUCTION**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FTA Grant #AK-03-0078 (Phase
2 is in PJ 73211)****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	14-Oct-2014	1,269.6	0.0
4	29-Dec-2014	577.9	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	12,882,769.00	11,515,861.44	96,942.49	984,864.83	382,042.73
Totals	12,882,769.00	11,515,861.44	96,942.49	984,864.83	382,042.73

Scope Date	Scope Text
26-Jul-2013	Upgrade and/or Refurbishment of the following systems: vehicle elevator, fin stabilizer control units, motorize seawater cooler reach rods, sea water system piping, MSD components, vehicle elevator roller doors, refrigeration, bridge heated windows, HVAC, ventilation (ducting and fire dampers), fuel oil system, electrical distribution systems, passenger and public spaces, ADA upgrades, watertight doors, CAPAC, control and monitoring systems, lifesaving equipment, deck machinery and fittings, IT upgrades, forward sponsons modifications, tanks & voids, exterior and interior costings, car deck doors, security, bilge and ballast. Perform weight reduction investigation & removals. Technical Manual Drawing upgrade to new AMHS number system. Stability assessment, sea trails, regulatory required inspections, annual overhaul and dry docking.
Progress Date	Progress Text
22-Jan-2015	Awarded to Vigor Ketchikan. Year one of this 2 year project is complete with punchlist items remaining. Year 2 CIP work commenced October 1, 2014.

AKSAS: **73215**Fed Proj #: **9500136**Status: **CONSTRUCTION**Project ID: **63686**Name: **AMHS M/V TUSTUMENA MSD
UPGRADES**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	843,750.00	700,658.93	0.00	0.00	143,091.07
Totals	843,750.00	700,658.93	.00	.00	143,091.07

Scope Date	Scope Text
31-Aug-2012	<p>The existing Marine Sanitation Device (MSD) system onboard the M/V Tustumena is an obsolete Wastewater Treatment System, is not consistent with fleet standard, and is not able to meet the Alaska Department of Environmental Conservation (ADEC) discharge requirements for MSD Systems on this vessel size and class in Southeast Alaska. As a result, the Alaska Marine Highway System (AMHS) is operating the current MSD system in accordance with a Best Practices Assurance Program (BPAP).</p> <p>The purpose of this project is to perform upgrades to the existing MSD Systems to be in full compliance with ADEC Regulations; receive required regulatory approvals; provide operational Staff training; and assure continued operation and compliance with the BPAP under which the vessels must operate.</p>
Progress Date	Progress Text
22-Jan-2015	<p>Work was done concurrently with 73068 at Seward Shipyard. That project has a claim filed thus requiring this project to remain open.</p>

AKSAS: **73058**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **40919**Name: **AMHS SECURITY SUPPORT**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	313,620.78	201,794.92	1,300.79	13,654.00	98,171.86
Totals	313,620.78	201,794.92	1,300.79	13,654.00	98,171.86

Scope Date	Scope Text
27-Jul-2005	Project funds purchases of items required to provide security checks at terminals, docks, and onboard vessels.
Progress Date	Progress Text
22-Jan-2015	Perform security upgrades at AMHS Terminals, docks, and onboard vessels.

AKSAS: **73221**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **64061**Name: **AMHS TERMINAL REFURBISHMENT**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **Funding: State****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	24-Jan-2014	0.0	-6.1
4	29-Jan-2014	0.0	-5.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	103,900.00	5,575.42	0.00	0.00	98,324.58
Totals	103,900.00	5,575.42	.00	.00	98,324.58

Scope Date	Scope Text
26-Oct-2012	To refurbish or replace items that are worn in the terminals.

Manager FFY Summary Report

05/07/2015 03:50 PM

AKSAS: **73101**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **58814**Name: **AMHS VESSEL & FACILITY DEFERRED
MAINTENANCE**Manager: **FLORES, NARCISO**Construction Manager: **FLORES, NARCISO**Remarks: **Funding: GF Non Par****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	29-Jan-2014	0.0	17.5

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	3,163,834.20	3,162,618.58	0.00	0.00	1,215.62
Totals	3,163,834.20	3,162,618.58	.00	.00	1,215.62

Scope Date

Scope Text

02-Sep-2010**This project will fund the backlog of various vessel and facility maintenance items that have been deferred from the past year.**

Manager FFY Summary Report

05/07/2015 03:50 PM

AKSAS: **73127**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60743**Name: **AMHS VESSEL AND FACILITIES
DEFERRED MAINTENANCE**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: GF DM****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	24-Jan-2014	0.0	-17.5
4	28-Jul-2014	0.0	3,000.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	11,735,800.00	9,897,786.03	198,834.41	132,139.87	1,705,874.10
Totals	11,735,800.00	9,897,786.03	198,834.41	132,139.87	1,705,874.10

Scope Date	Scope Text
25-Jul-2011	Deferred maintenance on terminals and vessels owned by Alaska Marine Highways. Project Ledgercodes are as follows: 30540041- this is a fund only ledgercode and should have no expenditures posted to it! Terminals Deferred Maintenance - 30540141 and Vessel Deferred Maintenance - 30540241.

Manager FFY Summary Report

05/07/2015 03:50 PM

AKSAS: **73123**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60739**Name: **AMHS VESSEL OVERHAUL AND
REHABILITATION**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: State****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	10-Feb-2015	0.0	49.4
4	16-Jul-2014	0.0	1,000.0
4	19-Aug-2014	0.0	24.4
4	28-Jul-2014	0.0	11,000.0
4	29-Jan-2014	0.0	-3.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	43,775,002.38	38,544,695.39	1,093,974.93	1,603,380.99	3,626,926.00
Totals	43,775,002.38	38,544,695.39	1,093,974.93	1,603,380.99	3,626,926.00

Scope Date	Scope Text
25-Jul-2011	<p>Overhaul and rehabilitation of vessels owned by Alaska Marine Highways.</p> <p>Project Ledgercodes are as follows: 30838841- this is a fund only ledgercode and should have no expenditures posted to it!</p> <p>M/V Aurora - 30838941, M/V Chenega - 30839041, M/V Columbia - 30839141, M/V Fairweather - 30839241, M/V Kennicott - 30839341, M/V LeConte - 30839541, M/V Lituya - 30839741, M/V Malaspina - 30839841, M/V Matanuska - 30839941, M/V Taku - 30939641, and M/V Tustumena - 30940041.</p>

Manager FFY Summary ReportAKSAS: **73093**Fed Proj #: **9500127**Status: **CONSTRUCTION**Project ID: **57134**Name: **FVF PROPULSION SYSTEM
REPLACEMENT**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA/Project Need ID was 18358**

ATP Type

ATP DATE

PE through Final PSE

07/10/2010

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	17,451,538.21	0.00	0.00	0.00	17,451,538.21
2	462,075.00	225,473.83	0.00	0.00	236,601.17
4	4,999,958.00	4,223,736.77	15,189.88	0.00	776,221.23
Totals	22,913,571.21	4,449,210.60	15,189.88	.00	18,464,360.61

Scope Date

Scope Text

14-Oct-2013

Research, design and replacement of main engine propulsion system for the M/V Fairweather and the M/V Chenega. Provide oversight of existing documentation, engine and reduction gears, shafting, and propulsion construction drawings for installation of 8 MTU provided engines. Procure tow swing engines for the M/V Fairweather and the M/V Chenega. Approval of legal expenses, in and out of state travel and other related expenses are requested.

Progress Date

Progress Text

22-Jan-2015

Foss shipyard completed installation of Fairweather engines. Chenega engine replacement commenced in October 2014.

AKSAS: **68256**Fed Proj #: **0003176**Status: **CONSTRUCTION**Project ID: **66451**

Name: **IFA VESSEL MACHINERY
REFURBISHMENT & UPGRADES
(PARENT PJ)**

Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**

Remarks: **Funding Source: FHWA, SM & REIMB.****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
4	200.0	4	03-Dec-2013	250.0	0.0

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
BIDS REJECTED	06-Jan-2014	0	

Scope Date	Scope Text
05-Nov-2013	<p>Pitch Control Unit upgrades will include the relocation of the Heat Panel and Sprinkler Pump Control Panel and removal and reinstallation of the Pitch Control Units. Main Engine refurbishment will include replacement of engine, components including cylinder heads, turbo chargers, gasket jacket water pumps: inspection and cleaning of the After Coolers, Cam Shaft timing, and ECU programming. Dry-docking and operational testing of main engines and provision of required certifications will also be included.</p> <p>Out of state travel and per diem could be required to accomplish this project.</p> <p>PJ 68325 (FHWA) PJ 68409 (REIMB)</p>
Progress Date	Progress Text
22-Jan-2015	Project has been initiated with existing federal funds (no IFA nonpar funds).

AKSAS: **73224**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **55672**Name: **M/V COLUMBIA FUEL MANAGEMENT
SYSTEM**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	499,500.00	403,567.57	0.00	0.00	95,932.43
Totals	499,500.00	403,567.57	.00	.00	95,932.43

Scope Date	Scope Text
26-Oct-2009	Install new fuel management system on the M/V Columbia.
Progress Date	Progress Text
22-Jan-2015	Ongoing.

AKSAS: **73120**Fed Proj #: **9500130**Status: **CONSTRUCTION**Project ID: **60354**Name: **M/V COLUMBIA REPOWER & SHIP
SYSTEM IMPROVEMENTS**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA SHAK****Obligations (amount in thousands of dollars)**

Obligated in FFY 2014		Estimate for Future Obligations			
Phase		Phase	Date	Total Par \$	Non-Par GF \$
4	2,910.3	1	03-Oct-2013	-1,915.4	0.0
		1	24-Feb-2014	-995.4	0.0
		2	03-Oct-2013	-229.6	-154.1
		4	03-Oct-2013	1,915.4	0.0
		4	21-Apr-2014	1,607.7	0.0
		4	24-Feb-2014	2,030.2	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	810,204.89	810,204.89	0.00	0.00	0.00
4	32,652,686.00	31,139,885.44	19,670.65	955,261.92	557,538.64
Totals	33,462,890.89	31,950,090.33	19,670.65	955,261.92	557,538.64

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
VIGOR INDUSTRIAL LLC	08-Jan-2013	24,656,694	

Scope Date	Scope Text
12-Apr-2011	Design and prepare construction drawings for installation of replacement main propulsion engines and subsystem upgrades. Project will include review of existing documentation, engine and product identification related to engines, reduction gears, shafting and propulsion equipment, control and monitoring, exhaust and waste heat boilers, electrical generation and auxillary equipment.

Partial Design was completed using \$300,000.00 of state general funds.**Approval for in and out of state travel and related expenses is requested.**

Progress Date	Progress Text
22-Jan-2015	Vessel in one year warranty period. Working on punchlist items and design modifications.

AKSAS: **73068**Fed Proj #: **9500129**Status: **CONSTRUCTION**Project ID: **60595**Name: **M/V TUSTUMENA RENOVATION AND
UPGRADE**Manager: **FLORES, NARCISO**
Construction Manager: **FLORES, NARCISO**Remarks: **Funding: FHWA SHAKWAK****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
4	1,551.5	4	23-Jul-2014	1,551.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	593,200.00	555,298.78	0.00	14,628.47	23,272.75
4	8,251,830.00	6,130,409.01	2,270.99	546,181.93	1,575,239.06
Totals	8,845,030.00	6,685,707.79	2,270.99	560,810.40	1,598,511.81

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
SEWARD SHIP DRY DOCK	16-Oct-2012	6,271,608	

Scope Date	Scope Text
03-Apr-2014	Upgrades and/or Refurbishments to the following systems: EOS, Bridge Wing Stands and Controls, Mechanical Rooms, Crew and Passenger space, steering pumps, elevator, refrigeration, HVAC, Tanks and Voids, exterior and interior coatings, car deck, car deck doors, crew spaces, passenger spaces, crew space fire screen doors, security camera equipment relocation, galley refurbishment, 1st aid Sat Phone, Doppler Speed Log, Bridge Space, life boat and raft, anchor windlass, vessel drawings/records, safety placards, stateroom refurbishment, vehicle lift, ADA upgrades, IT upgrades. Stability assessment; seat trials, annual overhaul work and dry dock.
	Approval to apply federal funds to legal expenses incurred for contract disputes.
Progress Date	Progress Text
22-Jan-2015	Vessel commenced operation in Oct. 2015. Construction claim has been filed.

AKSAS: **68327**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **66247**Name: **WHITTIER TERMINAL RAMP REPAIRS**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks: **fund: Emergency Fund AR 60519****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	1,000,000.00	862,495.35	0.00	34,735.00	102,769.65
Totals	1,000,000.00	862,495.35	.00	34,735.00	102,769.65

Scope Date

Scope Text

26-Sep-2013

The "Syncrolift" hoist system that raises and lowers the transfer bridge at the AMHS Ferry Terminal dock in Whittier, Alaska sustained extensive damage on 8/30/13. The lift system is in-operable and all vessel sailings to the Whittier terminal have been cancelled until repairs have been effected.

Progress Date

Progress Text

22-Jan-2015

Physical work has been completed and facility is operational.

AKSAS: **70054**Fed Proj #: **000S851**Status: **PLANNING**Project ID: **65876**Name: **AMHS ASSET MANAGEMENT
DEVELOPMENT**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks: **FHWA NHPP****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
8	1,725,000.00	681.28	0.00	0.00	1,724,318.72
Totals	1,725,000.00	681.28	.00	.00	1,724,318.72

Scope Date	Scope Text
26-Jul-2013	Develop Alaska Marine Highway System (vessel and shoreside) asset inventory and to assess condition, determine residual life, determine lifecycle and replacement costs.
Progress Date	Progress Text
22-Jan-2015	Statement of Services is being drafted, to consider asset inventory collection, current condition, and MMS upgrades.

AKSAS: **73205**Fed Proj #: **9500133**Status: **PLANNING**Project ID: **63423**Name: **AMHS FFY13-14 FLEET CONDITION
SURVEY**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
8	250.0	8	23-Jul-2014	250.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
8	500,000.00	346,525.67	3,291.27	0.00	153,474.33
Totals	500,000.00	346,525.67	3,291.27	.00	153,474.33

Scope Date	Scope Text
20-Jul-2012	Identify capital improvements required to maintain class, including regulatory required work such as SOLAS: identify the costs associated with performing capital improvements; identify condition of multiple vessel systems and spaces; update computer database used to track vessel work items and update vessel reports; publish annual update; assist with project planning.
Progress Date	Progress Text
22-Jan-2015	Glosten provided MAT and MAL FCS report on 1/7/2015 to be incorporated.

Manager FFY Summary Report

05/07/2015 03:49 PM

AKSAS: **73226**Fed Proj #: **9500125**Status: **COMPLETED**Project ID: **54410**Name: **M/V TAKU SOLAS UPGRADES &
RENOVATION**Manager: **FLORES, NARCISO**

Construction Manager:

Remarks: **Funding: FHWA**

ATP Type

ATP DATE

PE through Final PSE**07/01/2009****Construction****07/29/2010****Obligations (amount in thousands of dollars)**

Obligated in

Estimate for Future Obligations

Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	-10.7	2	26-Mar-2014	-13.4	-1.0
4	-79.8	4	26-Mar-2014	-99.8	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	716,875.40	716,875.40	0.00	0.00	0.00
4	7,862,162.99	7,862,162.99	0.00	0.00	0.00
Totals	8,579,038.39	8,579,038.39	.00	.00	.00

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
VIGOR INDUSTRIAL LLC	30-Sep-2010	6,812,898	

Scope Date	Scope Text
25-Jun-2009	SOLAS FIRE SAFETY MODIFICATIONS INCLUDING STRUCTURAL FIRE PROTECTIONS, FIRE EXTINGUISHING UPGRADES, MARINE EVACUATION SYSTEM REPLACEMENT, POWER MANAGEMENT SYSTEM INSTALLATION AS RECOMMENDED IN THE 2009 VESSEL CONDITION SURVEY, THE ABS CURRENT AND FUTURE SURVEY STATUS, THE COAST GUARD INSPECTION STATUS, AND COMPLIANCE WITH EXISTING AND PENDING REGULATIONS. STABILITY ASSESSMENT; SEA TRIALS; AND ANNUAL OVERHAUL WORK AND DRY DOCKING.
Progress Date	Progress Text
22-Jan-2015	Project closure pending.

Engineering Manager: Various

**Sorted Alphabetically*

Project #	Project Name	Page
73202	AMHS FFY13-14 Shoreside Condition Survey 30845022	37
68128	AMHS GST Ferry Terminal Improvements 30143922	38
68464	AMHS HNS Ferry Terminal End Berth Facility 30135022	39
70196	AMHS SGY Dock Emergency Repair Project Complete	40
68145	AMHS Tenakee Ferry Terminal Improvements 30549422	41
68362	ANG Ferry Terminal Passenger Facility 30292122	42
69200	Annette Bay Ferry Terminal Project Complete	43
68135	Annette Bay Ferry Terminal Improvements 30547742	44
69118	Gustavus Ferry Terminal MARSEC Features AK139 Project Complete	45
68433	Haines Ferry Terminal Improvements 30284042	46
68223	Homer Ferry Terminal Improvements 30253642	48
67449	IFA Hollis/Clark Bay Ferry Terminal Improvements 30840442	50
68614	IFA Vessel Refurbishment 30258522	51
67463	JNU Auke Bay Ferry Terminal Improvements 30840542	52
68238	Kake Ferry Terminal improvements 30253742	53

68938	Kodiak Ferry Terminal Improvements 30270242	54
67806	KTN AMHS Replacement & NOAA Berth Facilities 30942121	56
67466	KTN Ferry Terminal Improvements 30840622	57
73211	M/V Kennicott Refurbishment and Upgrades Project Complete	58
68051	POW Nidblack Feasibility Assessment 30941481	59
69422	PSG Ferry Terminal Improvements Project Complete	60
69624	SGY Ferry Terminal Modifications 30272122	61
70006	Ward Cove AMHS & NOAA Moorage Facility 30140822	62
69432	WRG Ferry Terminal Improvements Project Complete	63

AKSAS: **73202**Fed Proj #: **000S825**Status: **DESIGN**Project ID: **63285**Name: **AMHS FFY13-14 SHORESIDE CONDITION
SURVEY**Manager: **LOWELL, DAVID H**

Construction Manager:

Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	280.0	2	06-Feb-2014	0.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	350,000.00	291,345.54	4,705.35	0.00	58,654.46
Totals	350,000.00	291,345.54	4,705.35	.00	58,654.46

Scope Date	Scope Text
06-Jul-2012	Qualified inspection personnel will visit each ferry terminal facility on a semi-annual basis. The inspection includes marine structures, pedestrian and vehicle transfer spans, building structures, utilities and upland features. Inspection findings, historical information and other relevant observations are documented, compiled and published in an annual AMHS Shore Condition Report.
Progress Date	Progress Text
02-Feb-2015	2013 Condition Survey Report published in August 2014. Work on-going for 2014 report with scheduled publication of May 2015.
Problem Date	Problem Text
01-Jul-2013	None

AKSAS: **68128**Fed Proj #: **0003182**Status: **DESIGN**Project ID: **67751**Name: **AMHS GST FERRY TERMINAL
IMPROVEMENTS**Manager: **LOWELL, DAVID H**
Construction Manager: **KAJDAN, JOHN S**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	320.0	2	08-Sep-2014	400.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	400,000.00	118,898.59	22,885.81	13,761.89	267,339.52
Totals	400,000.00	118,898.59	22,885.81	13,761.89	267,339.52

Estimated Advertising Date: **12/31/2015**

Scope Date	Scope Text
08-Sep-2014	Install new pile supported lift towers with associated bridge lift system. Expand existing dock to provide new bridge abutment, more favorable vehicle alignment and separated transient harbor access. Relocation and reinstallation of existing gangway and electrical will be required.

Progress Date	Progress Text
02-Feb-2015	Underway with preliminary design and the environmental process.

Environmental Information

Contact	Document	Ce	Expected:	Approved
LINDH, HILARY K				
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE SECTION 404/10				

Progress Date	Environmental Progress Text
25-Mar-2015	Following December 2013 storm event that damaged facility, project was re-scoped. Update sent to agencies on October 9, 2014; public notice and request for comments published in Capital City Weekly and posted around town October 22. Section 106 process complete. A request for Incidental Harassment Authorization was submitted to NMFS 3/5/15 and a draft Biological Assessment is with FHWA for review and submittal NMFS for formal Section 7 consultation under Endangered Species Act.

AKSAS: **68464**Fed Proj #: **0955017**Status: **DESIGN**Project ID: **67165**Name: **AMHS HNS FERRY TERMINAL END
BERTH FACILITY**Manager: **LOWELL, DAVID H**
Construction Manager: **KAJDAN, JOHN S**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	727.8	1	17-Nov-2014	20,000.0	0.0
		2	14-Apr-2014	800.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	20,000,000.00	0.00	0.00	0.00	20,000,000.00
2	800,000.00	30,821.23	2.99	0.00	769,178.77
Totals	20,800,000.00	30,821.23	2.99	.00	20,769,178.77

Estimated Advertising Date: **06/01/2016**

Scope Date	Scope Text
30-Jan-2015	Design and construct offshore and uplands improvements necessary for accommodating end loading of AMHS ferry vessels. These improvements are required for the safe and efficient berthing, mooring, and vehicle and pedestrian transfer operations of existing and proposed new ferry vessels.
Progress Date	Progress Text
02-Feb-2015	Same progress as previous update: Conducting preliminary design and environmental scoping process. Working on consultant contract for design of concrete transfer float and restraint structures.

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date
COE NWP 06			15-Sep-2014
COE SECTION 404/10			
EAGLE			
Progress Date	Environmental Progress Text		
28-Mar-2015	Waiting to proceed with ESA/EFH due to potential change in project scope.		

AKSAS: **70196**Fed Proj #: **N/A**Status: **COMPLETED**Project ID: **67438**Name: **AMHS SGY DOCK EMERGENCY REPAIR**Manager: **KAJDAN, JOHN S**Construction Manager: **KAJDAN, JOHN S**

Remarks: **Emergency Funds - 5/12 SGY ownership
needs to be billed partially**

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	06-Jun-2014	750.0	0.0
4	25-Nov-2014	250.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	1,000,000.00	877,708.63	0.00	10,749.70	111,541.67
Totals	1,000,000.00	877,708.63	.00	10,749.70	111,541.67

Scope Date	Scope Text
28-Apr-2014	Skagway Float that provides service for AMHS Fleet for the movement of passengers and vehicles, located in Skagway Alaska, sustained extensive damage and sank on 24 April 2014. The community of Skagway is currently without AMHS Ferry service, all sailings have been canceled until repairs have been successfully completed.
Progress Date	Progress Text
21-Apr-2015	

Project is in closeout status. Final invoice from Western Marine Construction has been received as of 2/26/15. A length of conduit for the dock electrical repairs was too short to accommodate extreme low tides was damaged in January 2015 and will be repaired in April 2015 at no added cost to the project.

Project was physically complete as of 11/13/2014.

Per Captain Falvey's email:

Funds Phase 4, to Salvage and Restore Sunken Skagway Float to an operational condition. Mobilize contractors to assess damage and secure the bridge steel ramps from further damage, develop plans to lift sunken float, secure safe storage for equipment removed from float, and then repair removed equipment for re-installation. Rig and lift the Passenger Gangway and survey for damage and return to operational condition. Rig and Lift the Main Vehicle Transfer Bridge, stage bridge at a safe designated location for assessment and survey for repairs.

AKSAS: **68145**Fed Proj #: **0991006**Status: **DESIGN**Project ID: **67826**Name: **AMHS TENAKEE FERRY TERMINAL
IMPROVEMENTS**Manager: **LOWELL, DAVID H**Construction Manager: **BORIS, TODD A**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	400.0	2	25-Aug-2014	500.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	500,000.00	27,835.22	1,824.55	0.00	472,164.78
Totals	500,000.00	27,835.22	1,824.55	.00	472,164.78

Estimated Advertising Date: **12/01/2015**

Scope Date	Scope Text
14-Jul-2014	Construct improvements at the existing ferry terminal or new locations to provide improved vessel mooring facilities, pedestrian and vehicle access, public safety and security. Work includes the installation of new and/or renovation of existing shoreside facilities and marine structures to accommodate cargo and baggage handling, vessel mooring and passenger and vehicle access gangways.
Progress Date	Progress Text
06-May-2015	Preferred alternative selected. Proceeding with preliminary design and environmental scoping activities.

Environmental Information

Contact TAYLOR, JILL A	Document Undecide	Expected:	Approved
Progress Date	Environmental Progress Text		
28-Mar-2015	Awaiting project scope.		

AKSAS: **68362**Fed Proj #: **0998010**Status: **DESIGN**Project ID: **66205**Name: **ANG FERRY TERMINAL PASSENGER
FACILITY**Manager: **LOWELL, DAVID H**
Construction Manager: **BORIS, TODD A**

Remarks: **FHWA; Env. Doc & PSE review was
accomplished under a Denali Commission
grant in PJ 69440 / Need ID 24701.**

Obligations (amount in thousands of dollars)

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	40.0	1	17-Nov-2014	1,800.0	0.0
3	460.0	2	25-Aug-2014	50.0	0.0
		3	04-Oct-2013	460.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	1,800,000.00	0.00	0.00	0.00	1,800,000.00
2	50,000.00	1,546.28	32.34	0.00	48,453.72
3	460,000.00	117,154.54	86.55	75,000.00	267,845.46
Totals	2,310,000.00	118,700.82	118.89	75,000.00	2,116,299.18

Estimated Advertising Date: **10/15/2015**

Scope Date	Scope Text
19-Sep-2013	This project will construct a new passenger terminal building and restroom structures and will expand the upland vehicle and pedestrian staging and access areas at the Angoon Ferry Terminal facility.
Progress Date	Progress Text
02-Feb-2015	On-going negotiations with the City of Angoon and Kootznookoo Corp to establish the required agreement and property acquisition. Further Phase 2 work on hold until ROW issues are resolved.
Problem Date	Problem Text
02-Feb-2015	MOA and lease agreement with City of Angoon not resolved.

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date Expiration Date
COE SECTION 404/10			05-Jul-2012 31-Jul-2017
Progress Date	Environmental Progress Text		
03-Feb-2015	This project was evaluated under ANG 69440. Environmental process complete. USACE permit obtained July 5, 2012.		

AKSAS: **69200**Fed Proj #: **AK-70-X002**Status: **COMPLETED**Project ID: **55890**Name: **ANNETTE BAY FERRY TERMINAL**Manager: **WINTERS, VIC**Construction Manager: **WINTERS, VIC**Remarks: **Funding: FTA**

ATP Type

ATP DATE

PE through Final PSE**10/01/2009****Construction****10/08/2010****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	20-Dec-2013	558.2	0.0
4	24-Mar-2015	0.0	1,571.9

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	263,130.77	263,130.77	0.00	0.00	0.00
4	12,321,855.00	12,052,289.27	78,531.44	221,377.83	48,187.90
Totals	12,584,985.77	12,315,420.04	78,531.44	221,377.83	48,187.90

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
SOUTHEAST ROAD BUILDERS	17-May-2011	8,577,504	

Scope Date	Scope Text
17-Nov-2009	Construct a new side berth ferry terminal in Annette Bay for use as a day port or overnight home port for the AMHS vessel MV Lituya. Project includes excavation of rock materials and associated paved upland improvements to provide vehicle staging lanes, parking areas, a covered waiting shelter and passenger drop-off structure. The upland improvements further includes provision of area electrical lighting and shore tie power to the vessel. The marine terminal consists of a steel float system equipped with a fender system and supporting a steel vehicle transfer bridge to shore. The steel float is restrained by pile supported dolphin structures.
Progress Date	Progress Text
31-Jan-2014	All physical work complete. Department involved in contractual dispute with contractor.
Problem Date	Problem Text
02-Aug-2013	Contractor submitted claim for equitable adjustment on 7/15/13. Response was sent to acknowledge receipt on 7/15/13.

Environmental Information

Contact	SCHOLL, JAMES W	Document	Ce Re-	Expected:27-Aug-2010	Approved	27-Aug-2010
Environmental Permit Type / Number		Application		Expected Date	Received Date	Expiration Date
COE SECTION 404/10					24-Jan-2009	31-Dec-2013
Progress Date	Environmental Progress Text					
30-Jan-2012	Will assist Construction upon request.					

AKSAS: **68135**Fed Proj #: **0927007**Status: **CONSTRUCTION**Project ID: **66886**Name: **ANNETTE BAY FERRY TERMINAL
IMPROVEMENTS**Manager: **WILKINS, CATHERINE**
Construction Manager: **WILKINS, CATHERINE**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	40.0	2	20-Feb-2014	50.0	0.0
4	902.1	4	15-Sep-2014	902.1	0.0
		4	27-Jan-2015	55.2	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	50,000.00	38,413.81	0.00	0.00	11,586.19
4	957,292.18	18,929.72	9,719.53	910,838.05	27,524.41
Totals	1,007,292.18	57,343.53	9,719.53	910,838.05	39,110.60

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
WESTERN DOCK & BRIDGE	30-Dec-2014	781,909	

Scope Date	Scope Text
20-Feb-2014	Install a new 4-pile mooring dolphin to the east of the existing marine structures. Install new secondary egress stairs on existing marine structures. Make improvements to the storage room envelope to the existing storage room/waiting shelter building.
Progress Date	Progress Text
28-Apr-2015	Preconstruction conference held April 7, 2015, NTP issued April 7, 2015. Award of \$781,909.05 made December 30, 2014.

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved	
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE SECTION 10	25-Apr-2014		09-Jul-2014	31-Jul-2019
Progress Date	Environmental Progress Text			
28-Nov-2014	Categorical Exclusion Document approved by FHWA on 4/28/14. USACE Permit issued July 9, 2014.			

Manager FFY Summary Report

05/07/2015 04:11 PM

AKSAS: **69118**Fed Proj #: **0003142**Status: **COMPLETED**Project ID: **54891**Name: **GUSTAVUS FERRY TERMINAL MARSEC
FEATURES AK139**Manager: **KAJDAN, JOHN S**
Construction Manager: **KAJDAN, JOHN S**Remarks: **Funding: FHWA - also see PJ 69139/67599/
and 67416****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	-6.0	2	24-Oct-2013	-6.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	35,152.85	35,152.85	0.00	0.00	0.00
4	254,264.55	195,167.69	1,347.06	0.00	59,096.86
Totals	289,417.40	230,320.54	1,347.06	.00	59,096.86

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
ANCHOR ELECTRIC	05-Aug-2011	148,890	

Scope Date	Scope Text
04-Nov-2010	Provide cameras, sensors, hardware and software to gather data, store and allow retrieval of information by Gustavus ADOT and AMHS personnel.
Progress Date	Progress Text
21-Apr-2015	The project is physically complete, closeout paperwork is in progress.
Problem Date	Problem Text
25-Nov-2013	no current problem

Environmental Information

Contact SCHOLL, JAMES W	Document Ce	Expected: 14-Oct-2008	Approved 14-Aug-2008
Progress Date	Environmental Progress Text		
29-Jul-2011	Project is in construction. Will assist if requested.		

Utility Information

Contact: THORSTEINSON, FREDRIK	Agreement Complete:
Utility Company	Utility Prelim Reloc Estimate
ACS of Alaska, Inc	
Gustavus Electric, Inc.	
Scope Date	Utility Scope Text
03-Jan-2011	Extend 12.5kV primary power to causeway abutment and provide 30KVA transformer for 480V Three phase service. Secondary power by others. Extend 100 pair telephone cable to causeway abutment.
Progress Date	Utility Progress Text
03-Jan-2011	Power line extension has been completed. Telecommunications has been extended to the causeway abutment

AKSAS: **68433**Fed Proj #: **0955014**Status: **CONSTRUCTION**Project ID: **36871**Name: **HAINES FERRY TERMINAL
IMPROVEMENTS**Manager: **KAJDAN, JOHN S**
Construction Manager: **KAJDAN, JOHN S**Remarks: **Funding: FHWA**

ATP Type

ATP DATE

CA Env Doc

01/22/2002**Obligations (amount in thousands of dollars)**Obligated in
FFY

Estimate for Future Obligations

Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	68.2	1	11-Jul-2014	-1,376.2	0.0
4	5,576.2	2	12-Mar-2014	75.0	0.0
		4	11-Jul-2014	6,129.7	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	832,089.01	0.00	0.00	0.00	832,089.01
2	1,522,257.13	1,485,366.22	0.00	1,940.29	34,950.62
3	1,000,000.00	925,816.22	0.00	0.00	74,183.78
4	17,822,936.00	3,264,312.25	1,666,155.69	12,858,799.64	1,699,824.11
Totals	21,177,282.14	5,675,494.69	1,666,155.69	12,860,739.93	2,641,047.52

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
WESTERN MARINE CONSTRUCTION (WA)	08-Jul-2014	14,979,754	

Scope Date	Scope Text
03-Jan-2002	This project will remove the existing deteriorated cellular sheet pile bulkhead structures and replace it with a riprap slope and a pile supported mooring dolphin and fender system and associated access structures. The work includes offshore dredging to provide sufficient water depths along the face of the berth for safe vessel use. Additional upland areas will also be developed to offset land area losses as a result of the removed sheet pile dock structures and to allow reconfiguration and expansion of the uplands for the provision of two separate vehicle staging areas. Upland work further includes the provision of retaining wall structures, relocation of the generator and storage building structures and utility work as generally noted on the accompanying site plan drawing or otherwise required.
Progress Date	Progress Text
02-Dec-2014	Onsite work is expected to start 4/1/15. Select material, D-1, and riprap has been produced for the project and is stockpiled in Haines. Offsite fabrication is scheduled to begin this month. The pre construction conference was held 7/17/14. Change order 1 has been issued establishing an interim completion date for most inwater work of December 1st, 2015 and a new Contract completion date of July 31st, 2016. Change order 1 was issued to address extended bidding and late award of the Contract.
Problem Date	Problem Text
29-Aug-2014	No problems at this time.

AKSAS: **68433**Fed Proj #: **0955014**Status: **CONSTRUCTION**Project ID: **36871**Name: **HAINES FERRY TERMINAL
IMPROVEMENTS**Manager: **KAJDAN, JOHN S**
Construction Manager: **KAJDAN, JOHN S*****Environmental Information***

Contact TAYLOR, JILL A	Document	Ce	Expected: 30-Dec-2010	Approved	
<u>Environmental Permit Type / Number</u>	<u>Application</u>	<u>Expected Date</u>	<u>Received Date</u>	<u>Expiration Date</u>	
COE SECTION 404/10	02-Apr-2012	31-Oct-2012	17-Jul-2013	31-Jul-2018	
DEC WATER QUALITY	02-Apr-2012	31-Dec-2012	23-May-2013	23-May-2013	
CERTIFICATION					
USFWS SPECIAL USE	27-Jul-2012	31-Oct-2012	17-Oct-2012	30-Sep-2014	
<u>Progress Date</u>	<u>Environmental Progress Text</u>				
02-Mar-2015	Contract to construct was awarded in June 2014. In November 2014, Haines Borough determined that the Lutak dock would need to be replaced. This required a changed in the project's design. A new CE document is required. Agency scoping update sent January 30, 2015. No comments received. Drafting New environmental document and permit modification request.				

Right of Way Information

Contact: MURPHY, ROBERT B	
<u>Scope Date</u>	<u>Row Scope Text</u>
28-Jan-2011	Anticipate acquiring property from one private property owner, and DNR tidelands. Resolve title problems with Haines Borough dock property.
<u>Comment Date</u>	<u>Row Comment Text</u>
28-Jan-2011	Awaiting environmental document approval.

AKSAS: **68223**Fed Proj #: **0131024**Status: **CONSTRUCTION**Project ID: **65748**Name: **HOMER FERRY TERMINAL
IMPROVEMENTS**Manager: **BORIS, TODD A**
Construction Manager: **BORIS, TODD A**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations		
Phase	2014	Phase	Date	Total Par \$ Non-Par GF \$
2	240.0	1	08-Aug-2014	1,500.0 0.0
4	0.0	1	30-Jan-2015	336.7 0.0
		4	08-Jan-2015	3,322.8 0.0
		4	30-Jan-2015	-420.9 0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	1,836,732.37	0.00	0.00	0.00	1,836,732.37
2	300,000.00	163,999.07	0.00	0.00	136,000.93
4	2,901,864.78	2,374.44	1,056.21	2,757,177.00	142,313.34
Totals	5,038,597.15	166,373.51	1,056.21	2,757,177.00	2,115,046.64

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
TURNAGAIN MARINE CONSTRUCTION CORPORATION	03-Feb-2015	2,434,115	

Scope Date	Scope Text
08-Jul-2013	Refurbish the existing fender structures along the face of the dock to minimize abrasion and damage that is occurring from ferry vessel contact. Place five new fender structures along the face of the dock to decrease the spacing between the existing fenders. The current fender structures are currently too far apart to accomodate the ferry vessels. Replace and/or modify an existing mooring dolphin to allow safer turning movements by AMHS ferries. The project will also make minor improvement to existing mooring bollards that are mounted to the dock surface in order to better accommodate attachment of AMHS vessel mooring lines.
Progress Date	Progress Text
02-Feb-2015	ATP through construction complete September 2014. Project was advertised in November 2014 and the letter of intent to award was issued January 2015. Project is now in construction.

Environmental Information

Contact LINDH, HILARY K	Document Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date Expiration Date
COE NWP 03			15-Jul-2014 14-Jul-2019
Progress Date	Environmental Progress Text		
01-Oct-2014	CE approved by FHWA August 12, 2014; second CE that includes ground disturbance for electrical utility was approved August 26, 2014. Agency/public scoping completed February 2014. SHPO concurred with finding of no historic properties affected on March 17, 2014. Informal Section 7 consultation under		

AKSAS: **68223**Fed Proj #: **0131024**Status: **CONSTRUCTION**Project ID: **65748**Name: **HOMER FERRY TERMINAL
IMPROVEMENTS**Manager: **BORIS, TODD A**Construction Manager: **BORIS, TODD A**Progress DateEnvironmental Progress Text

Endangered Species Act completed with National Marine Fisheries Service July 7, 2014 and US Fish and Wildlife July 22, 2014. Project activities are authorized under a Nationwide Permit 3 (received July 15, 2014).

AKSAS: 67449

Fed Proj #: 0924019

Status: CONSTRUCTION

Project ID: 62701

Name: IFA HOLLIS/CLARK BAY FERRY
TERMINAL IMPROVEMENTSManager: BORIS, TODD A
Construction Manager: BORIS, TODD A

Remarks: Funding: FHWA

Obligations (amount in thousands of dollars)

Obligated in FFY		Estimate for Future Obligations		
Phase	2014	Phase	Date	Total Par \$ Non-Par GF \$
4	5,663.5	2	27-Apr-2015	-106.4 -0.1
		4	01-Oct-2013	7,721.1 0.0
		4	25-Aug-2014	792.3 0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	388,560.95	388,560.65	0.00	0.00	0.30
4	8,513,468.64	3,927,743.97	1,478,787.85	3,750,928.07	834,796.60
Totals	8,902,029.59	4,316,304.62	1,478,787.85	3,750,928.07	834,796.90

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
WESTERN MARINE CONSTRUCTION (WA)	19-Aug-2014	6,921,230	

Scope Date	Scope Text
23-Mar-2012	This project will replace and/or refurbish the marine transfer and vessel berthing structures at the Hollis/Clark Bay Ferry Terminal. The work includes the removal, modification, replacement and minor relocation of all transfer bridge, bridge support float and offshore mooring and berthing structures. The project will also include offshore dredging to remove accumulated stream sediments within the region of the bridge support float and the construction of upland and tidal region riprap sloped embankments or other necessary creek diversion structures to minimize or redirect sedimentation effects from a nearby stream.

Progress Date	Progress Text
04-Dec-2014	Construction is anticipated to start in April 2015. The design changes are being finalized into change orders.

Problem Date	Problem Text
29-Sep-2014	No problems.

Environmental Information

Contact	Document	Ce	Expected:	Approved
TAYLOR, JILL A				
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE SECTION 404/10		01-Nov-2013	04-Nov-2013	31-Oct-2018
Progress Date	Environmental Progress Text			
22-May-2014	Categorical Exclusion document signed by FHWA on 8/16/2013. USACE Permit Mod received May 7, 2014.			

AKSAS: **68614**Fed Proj #: **0003192**Status: **DESIGN**Project ID: **69010**Name: **IFA VESSEL REFURBISHMENT**Manager: **LOWELL, JAMES A**Construction Manager: **LOWELL, JAMES A**Remarks: **Funding:FHWA****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	29-Apr-2015	15.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	15,000.00	0.00	0.00	0.00	15,000.00
Totals	15,000.00	.00	.00	.00	15,000.00

Scope Date	Scope Text
24-Mar-2015	Design/construction to refurbish, modernize, upgrade and rehabilitate the Inter-island Ferry Authority's roll-on/roll-off ferry the "M/V Prince of Wales". Work will include surface prep and recoat of the underwater hull surfaces with an ablative anti-fouling paint system. Regulatory upgrades as necessary.

AKSAS: **67463**Fed Proj #: **0933044**Status: **CONSTRUCTION**Project ID: **62660**Name: **JNU AUKE BAY FERRY TERMINAL
IMPROVEMENTS**Manager: **WILKINS, CATHERINE**
Construction Manager: **WILKINS, CATHERINE**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations		
Phase	2014	Phase	Date	Total Par \$ Non-Par GF \$
4	1,072.0	1	15-Aug-2014	1,000.0 0.0
		1	17-Sep-2014	-1,000.0 0.0
		4	07-Apr-2015	771.5 0.0
		4	17-Sep-2014	1,072.0 0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	210,792.24	0.00	0.00	0.00	210,792.24
2	150,000.00	68,425.13	338.28	0.00	81,574.87
4	1,843,512.35	810.37	741.35	1,516,735.00	325,966.98
Totals	2,204,304.59	69,235.50	1,079.63	1,516,735.00	618,334.09

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
MANSON CONSTRUCTION CO.	07-Apr-2015	1,516,735	

Scope Date	Scope Text
22-Mar-2012	This project will replace an existing pile supported mooring dolphin structure that has deteriorated from age and vessel impact. This project will also place new cathodic protection anodes on all remaining offshore mooring structures to insure the integrity of the existing vessel mooring structures from ongoing structural deterioration due to corrosion. Other improvements include modification, refurbishment, and restoration of access catwalks and associated electrical utilities as may be necessary.
Progress Date	Progress Text
28-Apr-2015	Bids opened February 5, 2015. Awarded to Manson Construction on April 7, 2015 in the amount of \$1,516,735.
Problem Date	Problem Text
01-Jul-2013	None.

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date Expiration Date
COE NWP 03			26-Mar-2015 18-Mar-2017
Progress Date	Environmental Progress Text		
28-Mar-2015	Environmental Document signed and approved by FHWA on 4/30/2014. USACE NWP Verification complete.		

AKSAS: **68238**Fed Proj #: **0939007**Status: **DESIGN**Project ID: **65741**Name: **KAKE FERRY TERMINAL
IMPROVEMENTS**Manager: **LOWELL, DAVID H**
Construction Manager: **BORIS, TODD A**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	200.0	1	02-Feb-2015	1,257.1	0.0
4	0.0	2	04-Sep-2014	50.0	0.0
		4	02-Feb-2015	117.6	0.0
		4	06-Jan-2015	3,625.3	0.0
		4	17-Apr-2015	0.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	2,005,697.86	0.00	0.00	0.00	2,005,697.86
2	250,000.00	125,343.80	490.00	0.00	124,656.20
4	3,742,877.67	25,001.83	16,741.33	3,324,764.00	393,111.84
Totals	5,998,575.53	150,345.63	17,231.33	3,324,764.00	2,523,465.90

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
TAMICO, INC.	20-Jan-2015	3,224,740	
Scope Date	Scope Text		
08-Jul-2013	Replace the existing transfer bridge and associated bridge support float and related infrastructure. The project will also refurbish and existing rock slope that abuts the terminal uplands and bridge abutment and install new cathodes protection anodes on all offshore pile supported mooring structures.		
Progress Date	Progress Text		
02-Feb-2015	ATP through construction for the marine project complete September 2014. Marine project advertised in November 2014 and the letter of intent to award issued at the December 2014. Marine project is now in construction.		
	Uplands project on hold until resolution of MOA between DOT and the City of Kake is complete.		
Problem Date	Problem Text		
14-Apr-2015	Phase 2 must remain open until the second Facilities contract is awarded.		

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved	
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE NWP 23			31-Mar-2014	18-Mar-2017
Progress Date	Environmental Progress Text			
30-Apr-2014	Categorical Exclusion document approved by FHWA on 3/31/2014. Project has been verified by USACE under NWP-23.			

AKSAS: **68938**Fed Proj #: **0003109**Status: **CONSTRUCTION**Project ID: **41079**Name: **KODIAK FERRY TERMINAL AK091**Manager: **BORIS, TODD A**Construction Manager: **BORIS, TODD A**Remarks: **Funding: FHWA**

ATP Type

ATP DATE

CA Recon Study**11/14/2005****CA Env Doc****09/06/2006****Obligations (amount in thousands of dollars)**Obligated in
FFY

Estimate for Future Obligations

Phase	2014
4	10,431.2

Phase	Date	Total Par \$	Non-Par GF \$
1	15-Jan-2014	7,100.0	0.0
1	27-Mar-2014	-10,431.2	0.0
4	26-Mar-2014	11,106.8	0.0
4	27-Mar-2014	3,625.2	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	3,043,764.46	0.00	0.00	0.00	3,043,764.46
2	1,236,145.00	1,206,760.54	0.00	0.00	29,384.46
4	11,106,827.38	5,277,909.90	766,736.54	5,552,227.43	276,690.05
Totals	15,386,736.84	6,484,670.44	766,736.54	5,552,227.43	3,349,838.97

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
PACIFIC PILE & MARINE	28-May-2014	9,196,790	

Scope Date	Scope Text
31-Oct-2005	This project is for the reconstruction of the existing Pier 1 multi-use dock facility. It would consist of the replacement of the aging timber dock with a new, modern dock structure and associated mooring and fender system.
Progress Date	Progress Text
04-Dec-2014	The material storage area is being prepared. The transferring the on-site materials from PPM's barge to the storage area should be completed by the week of December 15-19.
Problem Date	Problem Text
04-Dec-2014	Received a Notice of Intent to Claim on November 3 regarding the immediate suspension of demolition work. Received a Notice of Intent to Claim on November 7 regarding the long term suspension of work until an Incidental Harassment Authorization is obtained. Received a Notice of Intent to Claim on December 2 regarding material storage work. PPM gave notice when the project engineer issued an IWA for moving materials from the Contractor's barge to the Department procured land storage location. The IWA states PPM will be paid for actual costs through the time and materials provisions in 109-1.05. The project superintendent stated in the notice that the actual costs will not be sufficient compensation.

AKSAS: **68938**Fed Proj #: **0003109**Status: **CONSTRUCTION**Project ID: **41079**Name: **KODIAK FERRY TERMINAL AK091**Manager: **BORIS, TODD A**Construction Manager: **BORIS, TODD A****Environmental Information**

Contact TAYLOR, JILL A	Document Ce	Expected: 30-Jul-2011	Approved	
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE SECTION 404/10	03-Sep-2013	10-Jan-2014	31-Jan-2014	31-Jan-2019
Progress Date	Environmental Progress Text			
02-Mar-2015	Due to the close proximity of endangered Stellar sea lions to the project location, construction was halted. The project now requires a Marine Mammal Permit in order to construct. This action will require a New environmental document or re-evaluation. R&M is consultant with HDR as a sub to conduct environmental permitting work. Project will also need an IHA from USFWS for sea otters. Draft IHA application in internal review.			

Right of Way Information

Contact: MURPHY, ROBERT B	
Scope Date	Row Scope Text
28-Jan-2011	Awaiting scope.

AKSAS: **67806**

Fed Proj #:

Status: **DESIGN**Project ID: **64261**Name: **KTN AMHS REPLACEMENT & NOAA
BERTH FACILITIES**Manager: **MILLER, KIRK D**
Construction Manager: **BORIS, TODD A**Remarks: **Funded: Project Acceleration Funds****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	50,000.00	18,235.81	705.35	0.00	31,764.19
Totals	50,000.00	18,235.81	705.35	.00	31,764.19

Scope Date	Scope Text
26-Nov-2012	Provide engineering assistance, preliminary designs and other information associated with the establishment of a new ferry terminal facility for AMHS at Ward Cove, the existing ferry terminal site or other locations in the Ketchikan region. Also provide engineering assistance for the potential establishment of a layup berth for a NOAA vessel on AMHS property or other suitable locations in the Ketchikan area.
Progress Date	Progress Text
17-Jan-2015	This project is no longer active. Reference Project 70006.
Problem Date	Problem Text
02-Apr-2014	None.

Environmental Information

Contact TAYLOR, JILL A	Document Env	Expected:	Approved
Progress Date	Environmental Progress Text		
09-Oct-2014	See Project # 70006.		

AKSAS: **67466**Fed Proj #: **000S855**Status: **DESIGN**Project ID: **62699**Name: **KTN FERRY TERMINAL IMPROVEMENTS**Manager: **LOWELL, DAVID H**Construction Manager: **BORIS, TODD A**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	240.0	1	17-Nov-2014	3,000.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	3,000,000.00	0.00	0.00	0.00	3,000,000.00
2	300,000.00	21,977.21	16,428.14	0.00	278,022.79
Totals	3,300,000.00	21,977.21	16,428.14	.00	3,278,022.79

Estimated Advertising Date: **09/01/2015**

Scope Date	Scope Text
23-Mar-2012	This project encompasses the replacement of an existing vessel berthing and turning dolphin structure at the west end of Berth 1; placement of a new turning dolphin between Berths 1 and 3, refurbishment of fendering and platform components at the Berth 3 float; construction of a new pedestrian cover structure over the existing sidewalk from the terminal building to the Berth 3 approach; and the placement of cathodic protection anodes on all existing offshore pile supported structures at Berths 1 and 3.
Progress Date	Progress Text
06-May-2015	Environmental consultation and preliminary design underway. Pre-environmental review scheduled for end of May.
Problem Date	Problem Text
01-Jul-2013	PDA awaiting COA under one-step process.

Environmental Information

Contact TAYLOR, JILL A	Document Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date
COE SECTION 404/10			
Progress Date	Environmental Progress Text		
28-Mar-2015	Section 7 informal consultation letter sent to NMFS on 3/27/15. Drafting USACE permit application.		

AKSAS: **73211**Fed Proj #: **9500134**Status: **COMPLETED**Project ID: **63562**Name: **M/V KENNICOTT REFURBISHMENT AND
UPGRADES**Manager: **MARSHALL, AMBER D**

Construction Manager:

Remarks: **Funding: Ph 2 FHWA****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	01-Apr-2015	-202.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	800,000.00	598,093.95	129.86	0.00	201,906.05
Totals	800,000.00	598,093.95	129.86	.00	201,906.05

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
ALASKA SHIP AND DRY DOCK	08-Oct-2013	10,498,424	

Scope Date	Scope Text
06-Aug-2012	Upgrade and/or Refurbishment of the following systems: vehicle elevator, fin stabilizer control units, motorize seawater cooler reach rods, sea water system piping, MSD components, vehicle elevator roller doors, refrigeration, bridge heated windows, HVAC, ventilation (ducting and fire dampers), fuel oil system, electrical distribution systems, passenger and public spaces, ADA upgrades, watertight doors, CAPAC, control and monitoring systems, lifesaving equipment, deck machinery and fittings, IT upgrades, forward sponsons modifications, tanks & voids, exterior and interior costings, car deck doors, security, bilge and ballast. Perform weight reduction investigation & removals. Technical Manual Drawing upgrade to new AMHS number system. Stability assessment, sea trails, regulatory required inspections, annual overhaul and dry docking.
Progress Date	Progress Text
22-Jan-2015	Design Study Report and final PS&E completed. Construction phase of project to be completed under Federal Project 70110 (FTA funded).

AKSAS: **68051**

Fed Proj #:

Status: **PLANNING**Project ID: **63966**Name: **POW NIBLACK FERRY TERMINAL
FEASIBILITY ASSESSMENT**Manager: **HUGHES, ANDREW N**
Construction Manager: **HUGHES, ANDREW N**

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
8	2,500.00	1,996.53	0.00	0.00	503.47
Totals	2,500.00	1,996.53	.00	.00	503.47

Scope Date	Scope Text
12-Oct-2012	Preliminary feasibility determination, conceptual layout, description, and rough cost estimate for a ferry terminal in the Niblack Anchorage at or near the Niblack Mine site on Prince of Wales Island. The product would be a drawing that shows a conceptual terminal for use by the Inter-Island Ferry Authority's vessels Prince of Wales and Stikine which would load through the starboard side vehicle door. To the extent that there are options, we would be more interested in an option that is removable for use elsewhere over options that are more difficult to re-locate.

AKSAS: **69422**Fed Proj #: **0937(34)**Status: **COMPLETED**Project ID: **60357**Name: **PSG FERRY TERMINAL IMPROVEMENTS**Manager: **WINTERS, VIC**Construction Manager: **WINTERS, VIC**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	15-Jan-2014	0.0	0.0
2	30-Apr-2015	0.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	105,880.50	105,880.50	0.00	0.00	0.00
4	3,038,907.29	2,939,109.04	1,071.33	29,143.77	70,654.48
Totals	3,144,787.79	3,044,989.54	1,071.33	29,143.77	70,654.48

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
TAMICO, INC.	07-Aug-2012	2,095,400	

Scope Date	Scope Text
17-Jun-2011	Remove and replace up to four existing pile supported mooring and breasting dolphins at the Petersburg Ferry Terminal.

Progress Date	Progress Text
06-Mar-2014	Contractor equipment expected to be on-site week of 3/10. Final inspection to be scheduled upon verification the final work is complete.

Problem Date	Problem Text
02-Aug-2012	No issues or problems.

Environmental Information

Contact	TAYLOR, JILL A	Document	Ce	Expected:	Approved
---------	-----------------------	----------	-----------	-----------	----------

Progress Date	Environmental Progress Text
---------------	-----------------------------

05-Jan-2012	Received Nationwide Verification for project under NWP 3(a) on 1/5/2012.
--------------------	---

AKSAS: **69624**Fed Proj #: **0971008**Status: **DESIGN**Project ID: **60479**Name: **SGY FERRY TERMINAL MODIFICATIONS**Manager: **LOWELL, DAVID H**Construction Manager: **KAJDAN, JOHN S**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in		Estimate for Future Obligations			
Phase	FFY 2014	Phase	Date	Total Par \$	Non-Par GF \$
2	87.5	2	06-May-2015	-12.5	0.0
		2	22-Sep-2014	150.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	550,000.00	380,560.48	6,259.51	0.00	169,439.52
Totals	550,000.00	380,560.48	6,259.51	.00	169,439.52

Estimated Advertising Date: **12/01/2015**

Scope Date	Scope Text
22-Sep-2014	Inspect and analyze the existing float structure and associated mooring, utility and other components. Establish recommendations for repair, restoration or complete replacement. Design new improvements to restore or replace the float structure to current structural and safety standards suitable for vehicular and vessel traffic.
Progress Date	Progress Text
06-May-2015	Project scope definition is complete. Sampling contract underway to classify the dredging materials being removed. Consultant back on preliminary design tasks.
Problem Date	Problem Text
17-Jan-2015	No issues or problems.

Environmental Information

Contact LINDH, HILARY K	Document 6004 Ce	Expected:	Approved
<u>Environmental Permit Type / Number</u>	<u>Application</u>	<u>Expected Date</u>	<u>Received Date</u>
COE NWP 03			<u>Expiration Date</u>
<u>Progress Date</u>	<u>Environmental Progress Text</u>		
06-Apr-2015	Class of Action determined to be 6004 assignable CE (4/6/15). Agency scoping update letters sent out (3/27/15). Need to retain consultant to develop Sampling Analysis PPlan for dredge sediment.		

AKSAS: **70006**

Fed Proj #:

Status: **DESIGN**Project ID: **65478**Name: **WARD COVE AMHS & NOAA MOORAGE
FACILITY**Manager: **MILLER, KIRK D**Construction Manager: **BORIS, TODD A**Remarks: **TORA Grant #13-DC-609****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	950,000.00	568,257.89	884.88	8,733.41	373,008.70
4	6,450,000.00	0.00	0.00	0.00	6,450,000.00
Totals	7,400,000.00	568,257.89	884.88	8,733.41	6,823,008.70

Estimated Advertising Date: **05/15/2015**

Scope Date	Scope Text
15-May-2013	Design and construct a mooring facility and required upland development to support AMHS and NOAA vessel needs.
Progress Date	Progress Text
17-Jan-2015	Final design efforts underway for dredging and offshore structure removal work. Geotechnical field investigation completed Jan, 2014. Geotech and materials characterization reports completed. Permit process ongoing for dredging and structure removal projects. PIH level design ongoing.
Problem Date	Problem Text
17-Jan-2015	Marine design elements not funded for construction. Project to be phased. Soft sediments overlying bedrock pose design challenges.

Environmental Information

Contact TAYLOR, JILL A	Document	Env	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE SECTION 404/10				
COE SECTION 404/10				
Progress Date	Environmental Progress Text			
28-Mar-2015	30-day public notice for USACE permit issued on January 28, 2015. Expected additional 2 weeks comment period due to submitting additional information to the USACE.			

AKSAS: **69432**Fed Proj #: **0943025**Status: **COMPLETED**Project ID: **60358**Name: **WRG FERRY TERMINAL
IMPROVEMENTS**Manager: **WINTERS, VIC**
Construction Manager: **WINTERS, VIC**Remarks: **Funding: FHWA (SHAK Funds)****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	0.0	2	25-Oct-2013	0.0	0.0
4	108.4	4	12-Mar-2014	135.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	150,680.65	150,680.65	0.00	0.00	0.00
4	2,435,425.63	2,393,882.38	1,251.75	8,695.20	32,848.05
Totals	2,586,106.28	2,544,563.03	1,251.75	8,695.20	32,848.05

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
PACIFIC PILE & MARINE	20-Dec-2012	1,934,860	

Scope Date	Scope Text
22-Jun-2011	Reconstruct five defective mooring dolphin structures and associated access catwalks, refurbish the transfer bridge lift beam, replace deteriorated electrical conduits, place cathodic protection anodes on new and existing offshore structures, reconstruct the uplands approach area and place a security fence at the head of the transfer bridge, and replace a deteriorated pursers shack at the Wrangell Ferry Terminal facility.
Progress Date	Progress Text
31-Jan-2014	Final inspection complete as of 11/15/13. Additional electrical work added to contract complete as of 1/21/14.
Problem Date	Problem Text
28-Dec-2012	No issues or problems.

Environmental Information

Contact	Document	Ce	Expected:	Approved
Environmental Permit Type / Number	Application	Expected Date	Received Date	Expiration Date
COE NWP 03	25-May-2012	15-Jul-2012	13-Jul-2012	13-Jul-2017
Progress Date	Environmental Progress Text			
26-Oct-2012	Nationwide Permit 3(a) issued 7/13/12. New CE signed on 7/30/12.			

