



▬ Actual Work ▬ Critical Remaining Work ▬ Summary
▬ Remaining Work ◆ Milestone

Prepared By: Kodi Long



Kiana Airport Improvements - CPM Schedule

08-Aug-18 10:37

Activity ID	Activity Name	Original Duration	Start	Finish	2018												2019											
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct					
Pit Development																												
A1430	Screen Subbase	22	22-Jun-19	13-Jul-19																								
A1440	Crush E-1	25	14-Jul-19	07-Aug-19																								
Electrical																												
A1450	De-Energize & Disabel Existing RW Lights North	1	05-May-19	05-May-19																								
A1460	Install Temporary Lighting	5	06-May-19	10-May-19																								
A1470	Install Permanent Lighting - North Side	7	20-Jun-19	26-Jun-19																								
Runway																												
A1480	L/H/P Subbase Course - North Side	6	04-Jul-19	09-Jul-19																								
A1490	L/H/P Surface Course E-1 North Side	10	10-Jul-19	19-Jul-19																								
Taxiway																												
A1500	Construct New Taxiway From New to Old	4	30-Jun-19	03-Jul-19																								
Miscellaneous																												
A1530	Remove and Install Supplemental Wind Cone	2	06-May-19	07-May-19																								
A1510	Install Temporary RW Closure Markers	1	30-Jun-19	30-Jun-19																								
A1520	Install Temporary Markings on South Portion	1	01-Jul-19	01-Jul-19																								
A1650	Seed & Stabilize North Side Runway	3	20-Jul-19	22-Jul-19																								
Phase 3																												
Runway																												
A1540	Excavate SE Side Runway	18	21-Jul-19	07-Aug-19																								
A1550	L/H/P Borrow Type C - SE RW Side	2	08-Aug-19	09-Aug-19																								
A1560	L/H/P Borrow Type A - SE RW Side	10	10-Aug-19	19-Aug-19																								
A1570	L/H/P Subbase - SE RW Side	3	20-Aug-19	22-Aug-19																								
A1580	L/H/P Surface Course E-1 - SE RW Side	4	23-Aug-19	26-Aug-19																								
Electrical																												
A1590	De-Energize & Disable Existing RW Lights South	1	21-Jul-19	21-Jul-19																								
A1600	Install Temporary Lighting	2	22-Jul-19	23-Jul-19																								
A1800	Install Permanent Lighting SE Side RW	7	10-Aug-19	16-Aug-19																								
A1610	Install Papi and Reil Units	4	20-Aug-19	23-Aug-19																								
Miscellaneous																												
A1620	Install Temp RW Closure Markers	1	20-Jul-19	20-Jul-19																								
A1630	Install Temp Markings on N Portion of RW	1	21-Jul-19	21-Jul-19																								
A1730	Seed & Stabilize South Side Runway	2	27-Aug-19	28-Aug-19																								
Phase 4																												
Taxiway																												
A1640	L/H/P Subbase SW Taxiway	1	27-Aug-19	27-Aug-19																								
A1750	L/H/P Surface Course E-1 SW Taxiway	1	27-Aug-19	28-Aug-19																								
A1660	L/H/P Subbase SE Taxiway	1	28-Aug-19	29-Aug-19																								
A1760	L/H/P Surface Course E-1 SE Taxiway	1	29-Aug-19	30-Aug-19																								
Apron Area																												
A1670	Construct New Apron Area	4	30-Aug-19	03-Sep-19																								
A1680	Resurface Existing Apron	2	03-Sep-19	05-Sep-19																								
Electrical																												
A1690	Install Temp & Perm Lighting on Taxiway	3	24-Aug-19	26-Aug-19																								
A1700	Install Temp & Perm Lighting on Apron Area	3	03-Sep-19	06-Sep-19																								
Miscellaneous																												
A1720	Install Perm Markings on Taxiway	1	30-Aug-19	31-Aug-19																								
A1740	Finish Seeding & Stabilization	1	03-Sep-19	04-Sep-19																								
A1710	Install Wind Cone & Segmented Circle	2	06-Sep-19	08-Sep-19																								
Close-Out																												
A1770	Substantial Completion	0		08-Sep-19																								
A1780	Punchlist Items	7	08-Sep-19	15-Sep-19																								
A1790	Project Completion	0		15-Sep-19*																								

Actual Work
 Critical Remaining Work
 Summary
 Remaining Work
 Milestone

Prepared By: Kodi Long