

**ALASKA DEPARTMENT OF TRANSPORTATION
&
PUBLIC FACILITIES**



**SOUTHEAST REGION
MAINTENANCE & OPERATIONS
ACTIVE PROJECTS STATUS REPORT**

August 1, 2014*
Reflects July 2014 Activity

PROJECT CONTROL

*This month's report reflects timesheets through the pay
period ending 07-15-2014.

MEMORANDUM

State of Alaska

Department of Transportation & Public Facilities
Southeast Region Project Control

TO: SEE DISTRIBUTION

DATE: August 01, 2014

TELEPHONE NO: (907) 465-4481

FAX NUMBER: (907) 465-2016

FROM: Amber Marshall
Project Control Chief
Southeast Region

SUBJECT: Maintenance & Operations
Active Projects Status
Report August 2014

The attached copy of the Maintenance & Operations Active Projects Status Report is presented for your review and information.

DISTRIBUTION:

Andrew Hughes
Adam Zenger
Greg Patz
Scott Gray

M&O Index

HIGHWAYS

Greg Patz	1
Scott Gray	20

BUILDINGS

Adam Zenger	82
-------------	----

Highways and Aviation Table of Contents

**Sorted by Project Number*

Project Number	Project Name	Page
67587	FY13 SER DM HWY Asphalt Surface Repairs	49
67589	FY13 SER DM Aviation	48
67594	FY13 SER DM HWY Culvert Repairs	50
67597	FY13 SER DM HWY Vegetation Management	52
67615	FY13 SER DM HWY Guardrail Repairs	51
67630	FY12 SGY Dyea RD. MP 6.6 Emergency Repair	5
67660	FY13 Traffic Signs & Signals Deferred Maintenance	53
67670	HNS Little Boulder Creek Emergency Repair	65
67735	HYD Salmon River Rd. Emergency Repairs	10
67743	FFY12 YAK Airport OBS Removal & Surface Preservation Maint.	35
67788	SER Injection Wells	70
67898	SER FFY13 HWY Pavement Marking/Striping	29
67915	FFY13 SEA Region Scenic Enhancements	25
67928	SER Wildlife Hazard Assessment Updates	17
67935	FFY12 SER Airports Surface Maintenance	33
67936	FFY12 SER Airports Obstruction Removal	34
67950	FFY13 SER Pavement Refurbishment	37
67968	SEA Region FFY11 Airport Surface Maintenance	67
67971	SY15 SER DM Traffic Signs & Signals Replacement	80
67990	FFY14 KTN Airport Obstruction Removal	38
68016	FFY14 Various Airports Surface Preservation Maintenance	40
68021	FY13 SER AIP Equipment	6
68022	FFY14 YAK & PSG Airports Surface Preservation Maintenance	41
68032	Airport Deferred Maintenance	32
68044	SE Region FY13-15 Harbor Maintenance	4
68070	SER FFY12 A/P Equipment	14
68075	HNS DM Airport Misc. Repairs	64
68182	Metlakatla Seaplane Float Repair (Safety)	12
68201	FFY13 SER Catch Basin & Culvert Maintenance	36
68231	JNU Salt Brine Processing Station	11
68240	HNS Hwy. MP 19 Slide Repair	9
68266	FY14 SER DM Asphalt Surface Repairs	57
68268	FY14 KTN DM Gravel Surfacing	55
68270	FY14 SER DM Aviation Fence & Gate Repair	58
68275	FY14 DM Aviation KLW Asphalt Repair	54
68277	FY14 SER DM Traffic Signs/Signals	62
68279	FY14 WRG DM Bridge Maintenance	63
68281	FY14 POW DM Culvert Repairs	56
68284	FY14 SER DM Aviation Vegetation Management	59
68314	FY13 WRG Airport ARFF Vehicle	7
68351	SY15 SER DM Culvert Repairs	77
68354	Miller Creek Washout Repair	16
68377	FY14 SER DM Hwy. Vegetation Management	61
68382	FY14 SER DM Guardrail Repairs	60
68391	SER FFY14 Pavement Refurbishment	30

Highways and Aviation Table of Contents

Project Number	Project Name	Page
68394	SER FFY14 Pavement Markings	69
68400	FFY14 SEA Region Scenic Enhancements	39
68436	FFY14 SER Bridge Maintenance	26
68521	SY15 SER DM Bridge Maintenance	76
68525	SY15 DM HNS Channel Work & Clean-up	74
68529	SY15 SER DM Vegetation Management	81
68533	SY15 SER DM Gravel Surfacing	78
68536	SY15 SER DM Asphalt Surface Repairs	75
68538	SY15 SER DM Guardrail Repairs	79
68542	POW Island RWIS Installation(Road Weather Information System)	3
68545	Kake Airport Segmented Circle Replacement	66
68547	SIT Airport RSA Grading	73
68879	SEA Region School Zone Crossing Improvements	68
69276	SEA M&O Salt Brine System	13
69396	KTN FFY11 A/P Rescue & Fire Fighting Vehicle	19
68430	GST Dock Repair (Emergency & Non-Routine Repairs)	8
69411	YAK Airport ARFF Vehicle	15
69414	SIT Airport Wildlife Assessment 2010	18
69495	FY10 SEA Airport Deferred Maintenance	42
69655	FY12 SER HWY DM Guardrail Repairs	46
69661	FY12 SER HWY DM Gravel Surfacing & Asphalt Surface Repair	45
69663	FY12 SER HWY DM Culvert Repair/Replacement	44
69665	FY12 SER Aviation Deferred Maintenance	43
69668	FY12 SER Spot Asphalt Repairs	47
69671	HNS Mosquito Lake Road Repair	28
69915	SGY State Street Sidewalk Repair	72
69995	FFY10 SEA Deffered Maintenance Supplement	33

Buildings Table of Contents

**Sorted by Project Number*

Project Number	Project Name	Page
67692	HNS Shop Roof Repair & AST Replacement	85
67703	SGY Maintenance Shop Drainage Improvement FY13 DM	100
67708	KTN COB Clean, Seal & Caulk Bldg. Exterior FY13 DM	90
67710	SIT Maintenance Shop Replace Exterior Man Doors FY13 DM	101
67750	PSG Dry Storage Building Replacement	92
67860	JNU Cold Storage Building	86
67869	JNU 7-Mile Fire Alarm Replacement	88
68508	SEA FY09 Fuel Tank Replacement & SPCC Update	94
68807	JNU SEA Regional Complex Boiler Replacement	87
69246	SEA FY09 Region-Wide Electrical Survey	95
69260	PSG FY09 Scow Bay Shop Damaged Entry Cover Replacement	93
69262	YAK FY09 Airfield Lighting Regulator & Electrical Room Roof	102
69264	KTN FY09 Maintenance Station Door Operator Replacement	91
69268	SGY FY09 Maintenance Station Potable Water System Repair	99
69270	SEA FY09 Region-Wide Lighting Upgrade	96
69272	SEA FY09 Region-Wide Oil/Water Separation Maintenance	97
69484	SEA FY10 Facilities Deferred Maintenance	98
69659	KLW Rain Gutter Replacement	89
69720	GST Maintenance Station Repairs	84
78910	KTN Courthouse Facility Maintenance & Repairs FY12	103

Engineering Manager: Greg Patz

**Sorted Alphabetically*

Project #	Project Name	Page
Design		
68542	POW Island RWIS Installation(Road Weather Information System) 30548722	3
68044	SE Region FY13-15 Harbor Maintenance 30944121	4
Construction		
67630	FY12 SGY Dyea RD. MP 6.6 Emergency Repair 30844941	5
68021	FY13 SER AIP Equipment 30545242 -SIT Plow Truck/attachments 30545542 -SIT Loader w/30' Trap Plow 30547142 -KTN Loader w/30' Trap Plow	6
68314	FY13 WRG Airport ARFF Vehicle 30544942	7
68430	GST Dock Repair (Emergency & Non-Routine Repairs) 30259341	8
68240	HNS Hwy MP 19 Slide Repair 30254141	9
67735	HYD Salmon River Rd. Emergency Repairs 30108841	10
68231	JNU Salt Brine Processing Station 30252841	11
68182	Metlakatla Seaplane Float Repair (Safety) 30095241	12
69276	SEA M&O Salt Brine System 30275541-SE JNU Salt Brine System 30276841-SE SIT Salt Brine System 30270641-SE K LW Salt Brine System	13
68070	SER FFY12 A/P Equipment 30943642 - KTN Flatbed Truck w/Sander 30943742 - KTN Snow Blower 30944042 - PSG Wing Plow	14

69411	YAK Airport ARFF Vehicle 30838042	15
-------	--------------------------------------	----

68354	YAK Miller Creek Washout Repair 30290741	16
-------	---	----

Planning

67928	SER Wildlife Hazard Assessment Updates 30832882	17
-------	--	----

69414	SIT Airport Wildlife Assessment 2010 30293982	18
-------	--	----

Physically Complete

69396	KTN FFY11 A/P Rescue & Fire Fighting Vehicle	19
-------	--	----

Design Status Report

AKSAS #: 68542

Federal Project #: 0106066

Design Manager: PATZ, GREGORY D

Need ID: 28869

Ledger Code: 30548722

Construction Manager:

Project Name: **POW ISLAND RWIS INSTALLATION (ROAD WEATHER INFORMATION SYSTEM)**

Area Planner:

Remarks: Funding: FHWA

Project Scope 06/25/2014 This project will deploy RWIS sites to support the ADOT&PF traveler information program and improve driver safety. One RWIS site will be deployed on the Craig/Klawock/Hollis Highway near the Hydaburg Highway intersection. This site is a cooperative effort with the Federal Aviation Administration's Weather Camera program. A second RWIS site will be deployed at Big Salt Lake Rd. and Thorne Bay Rd. intersection. Project includes system design, hardware, sensors, cameras, software, and installation for the sites. This project will enable RWIS information to be available directly to M&O staff for winter weather maintenance decisions, and will be posted on the 511 traveler information and RWIS websites.

Program Summary

STIP / TIP Information				Obligated In	
Project Phase	2014	2015	2016	Project Phase	2014
Design	25.0	0.0	0.0	Design	26,198
Construction	250.0	0.0	0.0		

Latest Estimates for Future Obligations

Project Phase	Expected Date	Participating	Non-Participating	Estimate Date	Comment
Design	07/08/2014	26.2	0.0	07/08/2014	PDA#0 Fund Phase

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	26,198	0	0	0	26,198

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			06/30/2014
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			

Estimated Advertise Date:

Project Status

Project Information Designer:

Design Status Report

AKSAS #: 68044

Federal Project #: N/A

Design Manager: PATZ, GREGORY D

Need ID:

Ledger Code: 30944121

Construction Manager: PATZ, GREGORY D

Project Name: **SE REGION FY13-15 HARBOR MAINTENANCE**

Area Planner:

Remarks: Funding Source: State Funds

Project Scope 03/29/2013 This is a revolving fund source for Harbor Maintenance projects throughout Southeast Alaska.

Program Summary

Latest Estimates for Future Obligations

Project Phase	Expected Date	Participating	Non-Participating	Estimate Date	Comment
Design	06/23/2014	0.0	-3.1	06/23/2014	PDA #2 close phase
Construction	06/23/2014	0.0	3.1	06/23/2014	PDA #2 Increase phase

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	1,880	1,880	0	0	0
Construction	178,120	114,783	14,894	43,744	19,593

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			

Estimated Advertise Date:

Project Status

Project Information

Designer:

Manager FFY Summary ReportAKSAS: **67630**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63287**Name: **FY12 SGY DYE RD. MP 6.6
EMERGENCY REPAIR**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **funding: State Funding****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	44,000.00	43,407.17	0.00	0.00	592.83
Totals	44,000.00	43,407.17	.00	.00	592.83

Scope Date

Scope Text

22-Jun-2012**Perform emergency repair of bank erosion at Dyea Road MP 6.6. Place fill, install fabric, and cover with rip rap.**

Progress Date

Progress Text

13-Sep-2013**Additional erosion required placement of additional rip rap. Work completed 9/5/13.**

Manager FFY Summary ReportAKSAS: **68021**Fed Proj #: **3-02-0200-094-2013**Status: **CONSTRUCTION**Project ID: **66345**Name: **FY13 SER AIP EQUIPMENT**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **FAA funding****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	14-Oct-2013	720.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	720,477.15	406,262.78	391,050.90	286,073.00	28,141.37
Totals	720,477.15	406,262.78	391,050.90	286,073.00	28,141.37

Scope Date	Scope Text
14-Oct-2013	Acquire Various Snow Removal Equipment: -SIT Airport, one 8 Yard plow truck with attachments for \$320,500.65 and loader with 30' trap plow for \$353,226.00 -KTN Airport, one 30' trap plow for \$46,750.50

AKSAS: **68314**Fed Proj #: **AIP #3-02-0323-013-**Status: **CONSTRUCTION**Project ID: **66373**Name: **FY13 WRG AIRPORT ARFF VEHICLE**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **FAA funding****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	17-Oct-2013	680.5	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	680,480.00	62.39	0.00	672,594.00	7,823.61
Totals	680,480.00	62.39	.00	672,594.00	7,823.61

Scope Date	Scope Text
17-Oct-2013	Acquire one Aircraft Rescue and Firefighting Vehicle for Wrangell Airport.
Progress Date	Progress Text
07-Jul-2014	ARFF vehicle has been ordered from the manufacturer.

AKSAS: **68430**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **66705**Name: **GST-DOCK REPAIR (EMERGENCY &
NON-ROUTINE REPAIRS)**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **state fund emergency non-routine****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	08-Jan-2014	0.0	12.5
4	24-Dec-2013	0.0	25.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	37,500.00	37,500.00	0.00	0.00	0.00
Totals	37,500.00	37,500.00	.00	.00	.00

Scope Date	Scope Text
24-Dec-2013	Repair damaged float pile collars, restore failed transition plate, perform underwater dive inspection of float, pile collars, and piles. Damage is the result of a storm that occurred December 14, 2013.

AKSAS: **68240**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **65740**Name: **HNS HWY MP 19 SLIDE REPAIR**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**

Remarks: **Funding: State Non-par Emergency Non-Routine Repair**

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	05-Aug-2014	0.0	77.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	352,000.00	163,255.54	0.00	174,350.00	14,394.46
Totals	352,000.00	163,255.54	.00	174,350.00	14,394.46

Scope Date

Scope Text

08-Jul-2013

Remove approximately 20,000 cubic yards of slide material and stockpile at designated site. Reestablish drainage, channels, berms, and sumps to control further slides and protect the highway.

Progress Date

Progress Text

13-Sep-2013

Work is in progress. Additional slide on 9/8/13 brought more material onto highway.

AKSAS: **67735**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63713**Name: **HYD SALMON RIVER RD. EMERGENCY
REPAIRS**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Emergency Funding****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	265,000.00	243,377.07	0.00	0.00	21,622.93
Totals	265,000.00	243,377.07	.00	.00	21,622.93

Scope Date

Scope Text

01-Oct-2012**To repair a rapidly eroding road embankment and to install four culverts and drainage ditches on Salmon River Road in Hyder, Alaska.**

Progress Date

Progress Text

03-Apr-2013**Work completed. Will re-evaluate road condition after spring thaw.**

AKSAS: **68231**Fed Proj #: **N/A STATE FUNDED**Status: **CONSTRUCTION**Project ID: **65661**Name: **JNU SALT BRINE PROCESSING STATION**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding: State Funded****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	88,000.00	82,501.29	0.00	4,221.00	1,277.71
Totals	88,000.00	82,501.29	.00	4,221.00	1,277.71

Scope Date	Scope Text
26-Jun-2013	Purchase and install salt brine blending equipment, shed for salt brine tank, and three storage tanks at the Juneau maintenance Station to allow automated making and blending of salt brine and additives. Run water and electrical service to the station.
Progress Date	Progress Text
31-Dec-2013	Control panel installed and all components hooked up. Vendor scheduled to return in January to complete installation and conduct training.

AKSAS: **68182**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **65183**Name: **METLAKATLA SEAPLANE FLOAT
REPAIR**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding Source: State Funded****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	01-Oct-2013	0.0	-2.0
4	01-Oct-2013	0.0	98.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	147,971.80	37,971.80	0.00	0.00	110,000.00
Totals	147,971.80	37,971.80	.00	.00	110,000.00

Scope Date	Scope Text
17-Oct-2013	(Airport Safety Funds)
	Remove and replace gangway roller bearings and skid plates. Perform other minor repairs to bring seaplane float gangway and transition plates to original condition. Project includes mobilization, removal, replacement, and demobilization. (\$110,000 from FY14 Rural Airport Safety Improvements)
Progress Date	Progress Text
13-Sep-2013	Work completed. Project ready for closeout.

AKSAS: **69276**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **51809**Name: **SEA M&O SALT BRINE SYSTEM**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding: State****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	240,562.31	234,156.75	0.00	2,485.30	3,920.26
Totals	240,562.31	234,156.75	.00	2,485.30	3,920.26

Scope Date

Scope Text

09-Dec-2008

Purchase and construct salt brine productions systems at Juneau and sitka maintenance stations. Project includes purchase of self-contained brine making machine, storage tanks and all required funding.

Progress Date

Progress Text

26-Aug-2013

All systems in place and operating. Awaiting decision on further funding for additional equipment.

Manager FFY Summary ReportAKSAS: **68070**Fed Proj #: **AIP #3-02-0200-89**Status: **CONSTRUCTION**Project ID: **65022**Name: **SER FFY12 A/P EQUIPMENT**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding FAA****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	06-Jan-2014	408.8	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	1,156,746.00	768,686.87	0.00	286,073.00	101,986.13
Totals	1,156,746.00	768,686.87	.00	286,073.00	101,986.13

Scope Date	Scope Text
13-Mar-2013	Acquire various snow removal equipment (SRE): Ketchikan (Flatbed with Plow and Spreader); Petersburg (Wing Plow); Klawock (Blower).
Progress Date	Progress Text
31-Dec-2013	Ketchikan truck and Klawock blower received. Awaiting Petersburg wing.

AKSAS: **69411**Fed Proj #: **AIP #3-02-0327-18(10)**Status: **CONSTRUCTION**Project ID: **60458**Name: **YAK AIRPORT ARFF VEHICLE**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding: FAA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	999,777.89	739,691.80	39,822.00	0.00	260,086.09
Totals	999,777.89	739,691.80	39,822.00	.00	260,086.09

Scope Date	Scope Text
19-May-2011	Acquire an Aircraft Rescue and Firefighting (ARFF) vehicle for the Yakutat Airport.
Progress Date	Progress Text
31-Dec-2013	Vehicle operational. Acquiring ancillary gear to upfit this vehicle.

AKSAS: **68354**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66239**Name: **YAK MILLER CREEK WASHOUT REPAIR**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**

Remarks: **Fund from FY14 Emergency & Non-Routine
Repairs, AR 59399-20**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	66,600.00	18,267.32	0.00	0.00	48,332.68
Totals	66,600.00	18,267.32	.00	.00	48,332.68

Scope Date

Scope Text

23-Sep-2013

Replace washed out culvert at Mile 25, Dangerous River Road, Yakutat, Alaska (Miller Creek). Reinstall culvert; place material to reestablish approximately 150 feet of roadbed; place and compact surface material; and place armor rock on bank to stabilize the bank.

Progress Date

Progress Text

31-Dec-2013**Work completed.**

AKSAS: **67928**Fed Proj #: **3-02-0000-016-2011**Status: **PLANNING**Project ID: **61199**Name: **SER WILDLIFE HAZARD ASSESSMENT
UPDATES**Manager: **PATZ, GREGORY D**

Construction Manager:

Remarks: **Grant shared w/PJ's: 54030, 54078, 54089,
54095, 54098, 54100, XXXXX, &67906.****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
8	89,229.47	26,959.46	10,389.00	11,000.00	51,270.01
Totals	89,229.47	26,959.46	10,389.00	11,000.00	51,270.01

Scope Date	Scope Text
02-Oct-2011	Complete a Wildlife Hazard Assessment update for all six of the Southeast Region certificated airports.
Progress Date	Progress Text
13-Sep-2013	Project is on hold pending new regulatory guidance from FAA.

AKSAS: **69414**Fed Proj #: **AIP #3-02-0000-014-**Status: **PLANNING**Project ID: **59414**Name: **SIT AIRPORT WILDLIFE ASSESSMENT
2010**Manager: **PATZ, GREGORY D**

Construction Manager:

Remarks: **Funding: FAA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
8	85,749.00	85,153.46	0.00	0.00	595.54
Totals	85,749.00	85,153.46	.00	.00	595.54

Scope Date

Scope Text

18-Nov-2010

This task will provide both technical and operational, wildlife hazard management assistance to Sitka Airport (SIT). To evaluate the factors contributing to wildlife hazards at SIT and provide recommendations for habitat modification, management needs, and population management strategies to minimize present and future wildlife hazards. To assist SIT in minimizing such hazards to aircraft by providing operational wildlife hazard management actions

Progress Date

Progress Text

13-Sep-2013

Contract with USDA in place. Wildlife technicians are on site at Sitka Airport providing wildlife control and collecting information for hazard updates.

AKSAS: **69396**Fed Proj #: **AIP #3-02-0144-021(11)** Status: **COMPLETED**Project ID: **60396**Name: **KTN FFY11 AIRPORT RESCUE & FIRE
FIGHTING VEHICLE**Manager: **PATZ, GREGORY D**Construction Manager: **PATZ, GREGORY D**Remarks: **Funding: FAA grant****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	783,511.00	780,482.56	72,323.00	0.00	3,028.44
Totals	783,511.00	780,482.56	72,323.00	.00	3,028.44

Scope Date	Scope Text
29-Apr-2011	Purchase 3,000 gallon Airport Rescue & Fire Fighting vehicle for Ketchikan Airport
Progress Date	Progress Text
31-Dec-2013	Vehicle in service. Procuring ancillary equipment.

Engineering Manager: Scott Gray**Sorted Alphabetically*

Project #	Project Name	Page
Design		
67915	FFY13 SEA Region Scenic Enhancements 30943222	25
68436	FFY14 SER Bridge Maintenance 30134822	26
69671	HNS Mosquito Lake Road Repair 30831921	28
67898	SER FFY13 HWY Pavement Marking/Stripping 30942922	29
68391	SER FFY14 Pavement Refurbishment 30547222	30

Project #	Project Name	Page
Construction		
68032	Airport Deferred Maintenance 30943341 -Kake A/P Settlement Repairs Runway 30251541 - SIT A/P Vegetation & Drainage Maint.	32
69995	FFY10 SEA Deferred Maintenance Supplement 30850141-SER Vegetation Mgt. 30850541-Signal Upgrade	33
67936	FFY12 SER Airports Obstruction Removal 30833242	34
67743	FFY12 YAK Airport OBS Removal & Surface Preservation Maint. 30842942 -YAK Airport Surface Maintenance Pavement 30843342 -YAK Airport Surface Maintenance Drainage 30843442 -YAK Airport Surface Maintenance Asphalt 30843542 -YAK Airport Surface Maintenance Obstruction Removal	35
68201	FFY13 SER Catch Basin And Culvert Maintenance 30140742	36
67950	FFY13 SER Pavement Refurbishment 30943122	37
67990	FFY14 KTN Airport Obstruction Removal 30544842	38

68400	FFY14 SEA Region Scenic Enhancements 30547422	39
68016	FFY14 Various Airports Surface Preservation Maintenance 30543842 - KTN A/P Surface Preservation Maintenance 30543942 - WRG A/P Surface Preservation Maintenance 30544142 - SIT A/P Surface Preservation Maintenance	40
68022	FFY14 YAK & PSG Airports Surface Preservation Maintenance 30542241 - YAK A/P Surface Preservation Maintenance 30543041 - PSG A/P Surface Preservation Maintenance	41
69495	FY10 SEA Airport Deferred Maintenance 30089441-YAK Obstruc Survey 30089841-SIT Wind Cone 30090041-PSG Access Gate 30091541-HNS Crack Seal 30091741-HNS Drainage 30092941-HNS Access Gate 30097841-SGY Brushing 30099241-KAE Brushing	42
69665	FY12 SER Aviation Deferred Maintenance 30830941-YAK Level Line of Sight 30831041-YAK Splmntl Lighted wind cone & wind cone runway 30831141-YAK AIP drainage repair 30831241-HNS Crack Seal Taxiways/Runways 30831341-HNS AIP Apron/Drainage Repair 30831441-GST AIP Crack Seal 30831541-Kake AIP Crack Seal	43
69663	FY12 SER HWY DM Culvert Repair/Replacement 30830741	44
69661	FY12 SER HWY DM Gravel Surfacing & Asphalt Surface Repair 30830641-HNS HWY Crack Sealing	45
69655	FY12 SER HWY DM Guardrail Repairs 30540641-JNU Egan Dr MP .23-8	46
69668	FY12 SER Spot Asphalt Repairs 30831641	47
67589	FY13 SER DM Aviation 30093241 - KAE Vegetation Control 30105841 - KAE Airport Security Fence Hole Repairs 30093741 - K LW Airport Hardstands 30093721 - K LW Airport Hardstands Phase 2 30093841 - GST Airport Supplemental Lighted Wind Sock 30094941 - HNS Lease Lot Access Improvement	48

	30095041 - GST Vegetation Control	
	30105941 - K LW Vegetation Control Brush Cut	
67587	FY13 SER DM HWY Asphalt Surface Repairs 30100541 - JNU Channel Dr. MP 0.38-0.07 30096041 - SER Crack Seal 30100741 - SGY MP 0-0.14 30098441 - HNS HWY Asphalt Repair & MP. 4.3-17	49
67594	FY13 SER DM HWY Culvert Repairs 30844441	50
67615	FY13 SER DM HWY Guardrail Repairs 30100941 - SGY 30101041 - HNS	51
67597	FY13 SER DM HWY Vegetation Management 30106441 - JNU Glacier Hwy. Brush Cut 30108441 - PSG Mitkof Hwy. Brush Cut 30106841 - POW & CRG/K LW/Hollis Hwy. Brush Cut	52
67660	FY13 Traffic Signs & Signals Deferred Maintenance 30091841 - YAK Areawide Sign Replacement 30092041 - SE Region wide Traffic Signal Upgrades	53
68275	FY14 DM Aviation K LW Asphalt Repair 30272541	54
68268	FY14 KTN DM Gravel Surfacing 30272841	55
68281	FY14 POW DM Culvert Repairs 30280841 - K LW Culvert Replacement 30279941 - Thorne Bay Rd. Culvert Replacement	56
68266	FY14 SER DM Asphalt Surface Repairs 30259241 - JNU Egan Dr. Joint Repair 30260941 - KTN Pond Reef & Loop Chip Seal 30261441 - POW Big Salt Rd. Crack Seal 30262141 - SER Asphalt Spot Repairs	57
68270	FY14 SER DM Aviation Fence & Gate Repair 30264041 - KTN Airport Security Fence Repair 30264641 - KTN Sub Standard Fence Replacement 30266641 - SGY New Access Gate	58
68284	FY14 SER DM Aviation Vegetation Management 30276541 - HNS Brush Cutting 30276941 - K LW Brush Cutting 30277141 - SGY Brush Cutting	59

	30277841 - YAK Brush Cutting 30278541 - YAK Level Line of Sight Triangle	
68382	FY14 SER DM Guardrail Repairs 30544341 - HNS Lutak Rd. 30544541 - JNU Lemon Rd. 30544741 - SGY Klondike	60
68377	FY14 SER DM Hwy. Vegetation Management 30295641 - ANG Kootznahoo Hwy. Brush Cutting 30296341 - HYD Salmon River Rd. Brush Cutting 30296841 - KAE Rd. Brush Cutting 30541641 - K LW Area Wide Brush Cutting	61
68277	FY14 SER DM Traffic Signs/Signals 30274241	62
68279	FY14 WRG DM Bridge Maintenance 30274441	63
68075	HNS DM Airport Misc. Repairs 30134141	64
67670	HNS Little Boulder Creek Emergency Repair 30101341	65
68545	Kake Airport Segmented Circle Replacement 30548841	66
67968	SEA Region FFY11 Airport Surface Maintenance 30833642 - GST Crack Seal 30833742 - GST Pavement Markings 30834142 - YAK Crack Seal 30834342 - YAK Brush Cutting 30834242 - YAK Asphalt Repair 30833942 - SIT Brush Cutting 30834042 - WRG Brush Cutting	67
68879	SEA Region School Zone Crossing Improvements 30256442	68
68394	SER FFY14 Pavement Markings 30547322	69
67788	SER Injection Wells 30941741 - SGY 30942441 - GST 30941841 - WRG	70
69915	SGY State Street Sidewalk Repair 30845341	72

68547	SIT Airport RSA Grading 30548941	73
68525	SY15 DM HNS Channel Work & Clean-up 30143741	74
68536	SY15 SER DM Asphalt Surface Repairs 30269441 - Areawide Surface Asphalt Repairs 30270741 - KTN Shoreline Drive	75
68521	SY15 SER DM Bridge Maintenance 30142041	76
68351	SY15 SER DM Culvert Repairs 30140641	77
68533	SY15 SER DM Gravel Surfacing 30140041 - KTN Revilla Rd. Gravel Resurface	78
68538	SY15 SER DM Guardrail Repairs 30143241 - PSG Mitkof Guardrail Repair 30143341 - JNU Areawide Guardrail Maint.	79
67971	SY15 SER DM Traffic Signs & Signals Replacement 30136241	80
68529	SY15 SER DM Vegetation Management 30137141 - HNS Areawide Vegetation Management 30138841 - SGY Areawide Vegetation Management 30138941 - HYD Salmon River Rd. Vegetation Management 30139141 - KAE Rd. Vegetation Management	81

Design Status Report

AKSAS #: 67915

Federal Project #: 0003169

Design Manager: GRAY, SCOTT J

Need ID:

Ledger Code: 30943222

Construction Manager: GRAY, SCOTT J

Project Name: **FFY13 SEA REGION SCENIC ENHANCEMENTS**

Area Planner:

Remarks: FHWA

Project Scope 01/23/2013 ADOT&PF will contract Southeast Alaska Guidance Association (SAGA) to cut brush and small trees in designated areas along State highways.

Program Summary

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	5,000	0	0	0	5,000
Construction	211,152	155,412	0	0	55,740

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			

Estimated Advertise Date:

Project Status

Project Information	Designer:
Project Progress 07/25/2014 Ready for Close-Out	
	LC 30943242 CC 24433871

Environmental Information	Contact: GANN, DAVID J
Document Type: CE that is approved by DOT statewide	
Environmental Progress 04/04/2013 CE completed. signed by SER Env. Manager on 2/25/13	

Design Status Report

AKSAS #: 68436 Federal Project #: 0003177
 Need ID: 18922 Ledger Code: 30134822
 Project Name: **FFY14 SER BRIDGE MAINTENANCE**
 Remarks: FHWA

Design Manager: GRAY, SCOTT J
 Construction Manager: GRAY, SCOTT J
 Area Planner:

Project Scope	02/03/2014	Provide needed maintenance and repair to approximately 90 bridges at various locations throughout SE Alaska. Maintenance items vary for each bridge and could include, but not be limited to: brush removal, sign and number plate replacement, repair work to guardrails and posts, pavement repair to bridge surfaces and approaches, debris removal, replacement of worn bolts and other hardware, bridge joint repairs, welding repairs, replacement of damaged or worn structural components, erosion repair to approach embankments, concrete repairs, replacement of utility hardware, and other activities related to general bridge upkeep. Many of the activities would occur at multiple locations while some bridges only require one action. Repairs are based on need and are not uniform for all locations.
Project Scope	08/08/2014	Provide needed maintenance and repair to approximately 63 bridges at various locations throughout SE Alaska. Maintenance items vary for each bridge and could include, but not be limited to: brush removal, sign and number plate replacement, repair work to guardrails and posts, pavement repair to bridge surfaces and approaches, debris removal, replacement of worn bolts and other hardware, bridge joint repairs, welding repairs, replacement of damaged or worn structural components, erosion repair to approach embankments, concrete repairs, replacement of utility hardware, and other activities related to general bridge upkeep. Many of the activities would occur at multiple locations while some bridges only require one action. Repairs are based on need and are not uniform for all locations. The percentage of NHS verses Non NHS bridges is around 24% NHS and the rest is Non NHS.

Program Summary

STIP / TIP Information				Obligated In	
Project Phase	2014	2015	2016	Project Phase	2014
Construction	0.0	0.0	0.0	Design	30,000
Multi-Phase Activity	6,950.0	6,950.0	0.0	Construction	200,001

Latest Estimates for Future Obligations

Project Phase	Expected Date	Participating	Non-Participating	Estimate Date	Comment
Construction	08/08/2014	200.0	0.0	08/08/2014	PDA#1 Fund Phase & Scope Change

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	30,000	11,797	118	0	18,203
Construction	200,001	0	0	0	200,001

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			02/03/2014
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			07/21/2014

Estimated Advertise Date:

Project Status

Design Status Report

AKSAS #: 68436

Federal Project #: 0003177

Design Manager: GRAY, SCOTT J

Need ID: 18922

Ledger Code: 30134822

Construction Manager: GRAY, SCOTT J

Project Name: **FFY14 SER BRIDGE MAINTENANCE**

Area Planner:

Remarks: FHWA

Project Information

Designer:

Project Progress 07/25/2014 Phase 4 funding is in the works.
LC 30134822
CC 24433976

Environmental Information

Contact: SCHELB, CHRISTOPHER A

Document Type: CE that is approved by DOT statewide

Environmental Progress 05/22/2014 Previously work was done under project # 69995. Recently informed that 69995 is no longer a valid project number. Prior comments can be found with that file.

CE is with acting REM for final approval.

Design Status Report

AKSAS #: 69671

Federal Project #:

Design Manager: GRAY, SCOTT J

Need ID:

Ledger Code: 30831921

Construction Manager: GRAY, SCOTT J

Project Name: **HNS MOSQUITO LAKE RD REPAIR**

Area Planner:

Remarks: Funding: GF DM

Project Scope 09/02/2011 Repair the Mosquito Lake road in Haines

Program Summary

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	845	845	0	0	0
Construction	155,155	150,858	10,500	0	4,297

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			
Document to FHWA/Statewide			
Document Approved			11/29/2011
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			

Estimated Advertise Date:

Project Status

Project Information

Designer:

Project Progress 07/25/2014 Project is done. Jersey barriers need to be set and project will be done.

CC 24433689 and LC 30831941

Environmental Information

Contact: GANN, DAVID J

Document Type: Environmental Checklist-State Funded

Environmental Progress 12/02/2011 State checklist signed 11/29/11

Design Status Report

AKSAS #: 67898

Federal Project #: 000S841

Design Manager: GRAY, SCOTT J

Need ID: 18922

Ledger Code: 30942922

Construction Manager:

Project Name: **SER FFY13 HWY PAVEMENT MARKING/STRIPING**

Area Planner:

Remarks: Funding: FHWA - NHS/SM

Project Scope	12/27/2012	Highway pavement markings in Angoon, Gustavus, Hoonah, Haines, Juneau, Kake, Ketchikan, Petersburg, POW, Skagway, Sitka, Wrangell and Yakutat.
Project Scope	03/12/2013	Highway pavement markings in Hoonah, Haines, Juneau, Kake, Ketchikan, Petersburg, POW, Skagway, Sitka, Wrangell and Yakutat.

Program Summary

STIP / TIP Information

Project Phase	2014	2015	2016
Construction	0.0	0.0	0.0
Multi-Phase Activity	6,950.0	6,950.0	0.0

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	54,300	12,829	0	0	41,471
Construction	1,142,348	961,947	0	0	180,401

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			

Estimated Advertise Date:

Project Status

Project Information	Designer:
Project Progress	07/25/2014 Project is done, Ready For Close-Out LC 30942942 CC 24433873

Design Status Report

AKSAS #: 68391 Federal Project #: 0003173
 Need ID: 18922 Ledger Code: 30547222
 Project Name: **SER FFY14 PAVEMENT REFURBISHMENT**
 Remarks: Funding Source: FHWA

Design Manager: GRAY, SCOTT J
 Construction Manager: GRAY, SCOTT J
 Area Planner:

Project Scope 10/16/2013 This project will include grinding and re-chip sealing various existing chip sealed roads in Ketchikan area.

Program Summary

STIP / TIP Information				Obligated In	
Project Phase	2014	2015	2016	Project Phase	2014
Construction	0.0	0.0	0.0	Design	30,000
Multi-Phase Activity	6,950.0	6,950.0	0.0	Construction	1,700,878

Project Funding and Expenditure Summary

Project Phase	Programmed	Expended	Expended Last Month	Encumbered	Balance
Design	30,000	29,309	0	0	691
Construction	1,700,878	1,116,465	340,412	28,000	556,412

Design Development Milestones

Milestone	Original Scheduled Date	Latest Estimated Date	Actual Date
Project Management Plan Completed			
In-House Scoping Meeting			
ATP through Reconnaissance Study			
ATP through Environmental Document			11/12/2013
Document to FHWA/Statewide			
Document Approved			
ATP through Final PS&E			
Design Study Report Approved			
Local Review			
Plans In Hand Review			
PS&E Review			
ATP through Appraisals & Acquisitions			
ATP through Utility Relocation			
Signed Agreements			
Right Of Way Certification			
ATP through Construction			02/28/2014

Estimated Advertise Date:

Project Status

Project Information	Designer:
Project Progress 07/25/2014 291548 Pond Reef Rd 0.9 Sub base treatment only	
291298 Pond Reef Loop Rd 0.6 Sub base treatment only	
291339 Shoup St 0.1 Sub base treatment and B&E Chip	
291510 Shoreline Dr 0.8 Sub base treatment and B&E Chip Note; We did not do anything on Spaeth Ave 0.1	
291570 Knudson Cove Rd 0.8 Sub base treatment and B&E Chip	
291573 Knudson Cove Marina Rd 0.2 Sub base treatment and B&E Chip	
291534 D-1 Rd 0.8 Sub base treatment on the 1st 10th of a mile and B Chip on the treated areas and then E Chipped entire road	
291535 D-2 Rd 0.5 Sub base treatment and B&E Chip	
291402 Raspberry Ln 0.1 Sub base treatment and B&E Chip	
291561 Strawberry Rd 0.5 B&E Chip	
291559 Bunchberry Ln 0.3 B&E Chip	
291585 Mattle Rd 0.2 B&E Chip	

Design Status Report

AKSAS #: 68391

Federal Project #: 0003173

Design Manager: GRAY, SCOTT J

Need ID: 18922

Ledger Code: 30547222

Construction Manager: GRAY, SCOTT J

Project Name: **SER FFY14 PAVEMENT REFURBISHMENT**

Area Planner:

Remarks: Funding Source: FHWA

291537 Totem Bight Rd 0.1 B&E Chip

291556 Cranberry Rd 0.2 E Chip only

291564 North Point Higgins Spur 0.2 E Chip only

291567 North Point Higgins Rd 0.9 E Chip only

291554 South Point Higgins Rd 1.2 E Chip only

291530 Sunset Dr 0.8 E Chip only

Total Miles 9.3

\$64,654.5 B-Chip 1,677 ton

\$67,683 E-Chip 1758 ton

\$341,220 CRS-2P 363 ton

\$357,520 CSS-1 463 ton

\$28,000 D-1 1,000 ton

\$858,987 Total Materials

Project is complete.

LC 30547242

CC 24433954

AKSAS: **68032**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **64684**Name: **AIRPORT DEFERRED MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**

Remarks: **Funding: State (AR 60445 Statewide Rural
Airport Safety 82/06/108/15)**

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	20-Dec-2013	0.0	-29.1
4	20-Dec-2013	0.0	29.1

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	991.59	991.59	0.00	0.00	0.00
4	239,008.41	60,679.08	30,526.85	0.00	178,329.33
Totals	240,000.00	61,670.67	30,526.85	.00	178,329.33

Scope Date

Scope Text

24-Jul-2014

ADDED SCOPE: Leveling out a part of one area next to the runway, fixing the drainage and make it easier for maintenance and less of a bird attractant East side of Taxiway B. Filling in an area around the LDA and make it easier for maintenance and less of a bird attractant. Leveling off an area by the Butler Building for less bird habitat and making it the area more assessable for the maintenance crew (Outside the airport fence)
Installing a drainage system and filling in the area giving more room for maintenance material (Outside the airport fence).

OLD SCOPE: Short-term repairs to Kake Airport runway 11/29 to eliminate the dip in the runway until a permanent solution can be implemented. Work may include removal of a section of asphalt, adding material, chip sealing and then fog sealing the patch.

Kake A/P Settlement Repairs Runway LC --> 30943321 & 30943341

SIT A/P Vegetation & Drainage Maint. LC --> 30251541

Progress Date

Progress Text

25-Jul-2014

Coffey approved a new project to take care of Vegetation and Drainage issues around the airport 7/24/14

Coffey approved 11/29/13 to use these funds to repair the dips on the Kake runway

2 - 55 gal drums of GSB 88 \$1,190

Project is DONE

LC 30943341

CC 24433872

AKSAS: **69995**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **58255**Name: **FFY10 SEA DEFERRED MAINTENANCE
SUPPLEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF non-par****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	694,000.00	693,997.02	0.00	0.00	2.98
Totals	694,000.00	693,997.02	.00	.00	2.98

Scope Date	Scope Text
26-Jul-2010	General Road/Highway maintenance throughout Southeast Alaska communities. SER Vegetation Mgt.- 30850141, Gravel Surfacing- 30850241, Guardrail Repair- 30850341, Signs- 30850441, Signal Upgrade- 30850541, Culvert Repair- 30850641, Asphalt Surface Repair- 30850741, Bridge Repair- 30850841.
Progress Date	Progress Text
25-Mar-2014	LC 30850141 Vegetation Management - Kake Rd. Big Salt, Glacier Hwy, Total Exp to Date 72,553 Done
	LC 30850241 Gravel Surface -Auth 80,000 Eagle Way -Auth 20,000 - Done S. Tongass - Auth 60,000 - Done
	LC 30850341 Guardrail - Egan Dr. - Auth 50,000 Done
	LC 30850441 Signs - Ketchikan -Auth 40,000 Done
	LC 30850541 Signal Upgrade - Egan Dr Auth 50,000 Done
	LC 30850741 Asphalt Surface Repair - Auth 450,000 Zimovia - Auth 325,000 Project Done Moved remaining money into Mosquito Lake Project No. 69671 Mosquito Lake Repair - Auth \$156,000
	LC 30850841 Bridge Repair - Skagway Bridge Remove Debris - Auth 90,000 - USE REMAINING FUNDS FROM THIS PROJECT 69995 FOR SGY BRIDGE WORK \$4,532
	READY FOR CLOSE OUT

CC 24433592

Environmental Information

Contact SCHELB,	Document 6004 Ce	Expected:	Approved
Progress Date	Environmental Progress Text		
29-Apr-2014	Finding letter sent to SHPO.		

Manager FFY Summary ReportAKSAS: **67936**Fed Proj #: **AIP #3-02-0200-084-**Status: **CONSTRUCTION**Project ID: **63184**Name: **FFY12 SER AIRPORTS OBSTRUCTION
REMOVAL**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: FAA 93.75%****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	23-Oct-2013	-4.8	0.0
4	23-Oct-2013	4.8	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	5,000.00	175.85	0.00	0.00	4,824.15
4	100,000.00	14,786.79	35.86	0.00	85,213.21
Totals	105,000.00	14,962.64	35.86	.00	90,037.36

Scope Date	Scope Text
31-May-2012	KTN: Maintain brush cutting within runway safety area. \$50,000. AKW (Klawock): Maintain brush cutting within runway safety area. \$20,000. Kake: Maintain brush cutting within runway safety area. \$35,000.
Progress Date	Progress Text
25-Jul-2014	KTN Brushing - \$38,567- 30843642
	AKW Brushing - \$16,646- 30843742
	Kake Brushing - \$35,000- 30843942
	CC 24433704

Manager FFY Summary ReportAKSAS: **67743**Fed Proj #: **AIP #3-02-0327-019-**Status: **CONSTRUCTION**Project ID: **63781**Name: **FFY12 YAK AIRPORT OBS REMOVAL
AND SURFACE PRESERVATION MAINT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: FAA 95%****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	23-Oct-2013	-5.0	0.0
4	23-Oct-2013	5.0	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	5,000.00	0.00	0.00	0.00	5,000.00
4	630,000.00	145,609.74	2,101.21	0.00	484,390.26
Totals	635,000.00	145,609.74	2,101.21	.00	489,390.26

Scope Date

Scope Text

18-Sep-2012**Ledger Codes for Cost Collectors:****Phase 2 LC 30940722****Fund Only Phase 4 LC 30940742****Yakutat Airport Surface Maint Pavement Marking 30842942****Yakutat Airport Surface Maint Drainage 30843342****Yakutat Airport Surface Maint Asphalt 30843442****Yakutat Airport Obstruction Removal 30843542**

Progress Date

Progress Text

10-Feb-2014**YAK PM - Exp \$135,464 30842942 Done****YAK Drainage - \$150,000 - 30843342****YAK Asphalt - \$200,000 - 30843442****YAK Ob Removal - \$195,000- 30843542****Waiting on LIDAR report for OB Removal****CC 24433835**

AKSAS: **68201**Fed Proj #: **0003170**Status: **CONSTRUCTION**Project ID: **65322**Name: **FFY13 SER CATCH BASIN AND
CULVERT MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **FHWA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	423,663.09	302,822.54	3,043.40	0.00	120,840.55
Totals	423,663.09	302,822.54	3,043.40	.00	120,840.55

Scope Date

Scope Text

19-Apr-2013

Preventative maintenance on catch basins and culverts is an important part of our asset management and to public safety. Catch basins need to be maintained properly or they will fill with sediment and debris and then that material is deposited into the out fall of the culverts. When the culverts are no longer functional (full of sediment), roadways, yards and homes and businesses can flood, causing safety concerns to people, homes, businesses, and vehicle traffic. This project will consist of the following: Vacuuming out catch basins, jetting culverts, inspecting and inventorying the states assets.

Progress Date

This project areas will include; Gustavus, Haines, Hoonah, Juneau, Ketchikan, Prince of Wales Island, Petersburg, Sitka, Skagway, Wrangell and Yakutat.

Progress Text

25-Jul-2014

Project went very well for the first and second season. KTN and SIT, Klawock, PSG, JNU and Haines have been done once. We will probably start back up April or May of 1015 and start in KTN and then JNU and then Skagway.

LC 30140742**CC 24433883**

AKSAS: **67950**Fed Proj #: **000S844**Status: **CONSTRUCTION**Project ID: **64651**Name: **FFY13 SER PAVEMENT
REFURBISHMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	-10.6	2	29-Oct-2013	-11.6	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	12,169.68	12,169.68	0.00	0.00	0.00
4	1,390,423.00	1,377,834.68	945.84	10,855.00	1,733.32
Totals	1,402,592.68	1,390,004.36	945.84	10,855.00	1,733.32

Scope Date	Scope Text
29-Jan-2013	Juneau, 296154 Fish Creek Rd (Eagle Crest Rd) : Add asphalt to dips in roadway and chip seal roadway surface (E Chip) 5.0 Miles
	Yakutat, 297005 Lost River Rd: Placement of Aggregate materials (D-1) on road surface and adding Calcium Chloride for road surface stilization and for dust control. 8.0 Miles
Progress Date	Progress Text
03-Jul-2014	Ready for close out
	PH 4
	LC 30943142
	CC 24433853

Environmental Information

Contact GANN, DAVID J	Document 6004 Ce	Expected:	Approved
Progress Date	Environmental Progress Text		
04-Apr-2013	CE has been completed. approved by SER Environmental Manager on 3/29/13.		

Manager FFY Summary ReportAKSAS: **67990**Fed Proj #: **AIP #3-02-0200-089-**Status: **CONSTRUCTION**Project ID: **66310**Name: **FFY14 KTN AIRPORT OBSTRUCTION
REMOVAL**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: FAA 93.75%****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	04-Oct-2013	65.3	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	65,334.00	0.00	0.00	16,930.00	48,404.00
Totals	65,334.00	.00	.00	16,930.00	48,404.00

Scope Date	Scope Text
04-Oct-2013	Ketchikan: Obstruction removal in RSA
Progress Date	Progress Text
25-Jul-2014	We are using old money first
	LC 30544842
	CC 24433949

AKSAS: **68400**Fed Proj #: **0003175**Status: **CONSTRUCTION**Project ID: **66385**Name: **FFY14 SEA REGION SCENIC
ENHANCEMENTS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding FHWA****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations		
Phase	2014	Phase	Date	Total Par \$ Non-Par GF \$
2	10.0	2	08-Aug-2014	5.0 0.0
4	192.1	2	20-Nov-2013	6.0 0.0
		4	07-May-2014	211.2 0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	11,000.00	9,091.04	0.00	0.00	1,908.96
4	211,152.00	44,391.31	15,527.15	0.00	166,760.69
Totals	222,152.00	53,482.35	15,527.15	.00	168,669.65

Scope Date	Scope Text
22-Oct-2013	Cut brush and small trees in designated areas along State highways.
Progress Date	Progress Text
10-Feb-2014	Phase 2
	LC 30547422
	CC 24433957

Progress Date	Environmental Progress Text
14-Jul-2014	SHPO Concurrence NHPA 3-12-14 (M&O)

AKSAS: **68016**Fed Proj #: **AIP #3-02-0200-093-**Status: **CONSTRUCTION**Project ID: **66307**Name: **FFY14 VARIOUS AIRPORTS SURFACE
PRESERVATION MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: FAA 93.75%****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	04-Oct-2013	272.7	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	272,711.26	261,041.49	91,079.90	4,903.16	6,766.61
Totals	272,711.26	261,041.49	91,079.90	4,903.16	6,766.61

Scope Date

Scope Text

04-Oct-2013

Ketchikan: Maintain painted pavement marking on runways, taxiways, and aprons \$90,000. Wrangell: Maintain painted pavement marking on runways, taxiways, and aprons \$75,000. Sitka: Maintain painted pavement marking on runways, taxiways, and aprons \$85,000.

Fund only LC: 30543742**LC By Locations:****KTN A/P Surface Preservation Maintenance 30543842****WRG A/P Surface Preservation Maintenance 30543942****SIT A/P Surface Preservation Maintenance 30544142**

Progress Date

CC: 24433946

Progress Text

25-Jul-2014**Apply A Line is under contract for SIT and WRG.****SPM is under contract for KTN****Projects are complete.**

AKSAS: **68022**Fed Proj #: **AIP #3-02-0200-091-**Status: **CONSTRUCTION**Project ID: **66305**Name: **FFY14 YAK & PSG AIRPORTS SURFACE
PRESERVATION MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: FAA 95%****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	04-Oct-2013	179.7	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	179,669.47	74,140.00	0.00	103,000.00	2,529.47
Totals	179,669.47	74,140.00	.00	103,000.00	2,529.47

Scope Date	Scope Text
04-Oct-2013	Yakutat: Maintain painted pavement marking on runways, taxiways, and aprons \$100,000. Petersburg: Maintain painted pavement marking on runways, taxiways, and aprons \$65,000.
	Fund only LC: 30543142
	LC By Locations:
	YAK A/P Surface Preservation Maintenance 30542242
	PSG A/P Surface Preservation Maintenance 30543042

Progress Date	Progress Text
25-Jul-2014	Apply A Line is under contract.
	Project is complete.

AKSAS: **69495**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60293**Name: **FY10 SEA AIRPORT DEFERRED
MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding - State****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	14-Mar-2014	0.0	-19.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	416,000.00	283,344.06	962.06	0.00	132,655.94
Totals	416,000.00	283,344.06	962.06	.00	132,655.94

Scope Date	Scope Text
09-Mar-2011	Airport Maintenace at various locations in Southeast Alaska. Ledger Codes are as follows: YAK Crack Seal - 30089241; YAK Obstruc Survey - 30089441; SIT Wind Cone - 30089841; PSG Access Gate - 30090041; HNS Crack Seal - 30091541; HNS APT Drainage - 30091741; HNS APT Gate 30092941; YAK APT Drainage - 30095841; SKG APT Veg Control - 30097841; KAK APT Brush Cutting - 30099241.
Progress Date	Progress Text
25-Jul-2014	YAK - Crack Seal Yakutat - Done YAK - Obstru Survey - Yak - Summer 2012 -\$23,957 Waiting on LIDAR survey to come back. - 30089441 SIT - Wind Cone - SIT - 30089841- Done PSG - Access Gate - 30090041 - Done HNS - Crack Seal - Funding Moved to 68075 HNS DM Airport Misc. repairs project HNS - Drainage - Haines - (Moved \$43,249 To Kake Brushing) (**KTN brushing - Funding used for excavator rental Auth \$8,430)- 30091741 HNS - Access gate HNS -Need to repair asphalt and drainage at airport before we can instal new gates \$18,350 (Have recieved the New access gate controller.) - 30092941 YAK - Drainage - Yakutat - Money moved to cover over exp on YAK crack seal - Done SGY - Brushing Skagway - \$25,056 - 30097841 Kake - Brushing - Kake Exp - (Additional Funds added from HNS Drainage Project \$43,249) \$35,642- 30099241 CC 24433627

AKSAS: **69665**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60981**Name: **FY12 SER AVIATION DEFERRED
MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF DM****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
2	24-Oct-2013	0.0	-10.0
4	14-Mar-2014	0.0	-23.0
4	24-Oct-2013	0.0	10.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	282,000.00	102,009.26	1,280.48	0.00	179,990.74
Totals	282,000.00	102,009.26	1,280.48	.00	179,990.74

Scope Date	Scope Text
31-Aug-2011	Yakutat - Level Line of Sight Triangle, Phase II, remove stumps and fill depressions (LC 30830941), Yakutat - Supplemental Lighted Wind Cone, Install supplemental wind cone runway 2 (LC 30831041), Yakutat AIP drainage repair (LC 30831141), Haines - Crack seal taxiways and runways 8/26 (LC 30831241), Haines - AIP apron drainage repair, phase III (LC 30831341), GST - AIP crack seal 11/29 (LC 30831441), Kake AIP crack seal RSA 11/29 (LC 30831541).
Progress Date	Progress Text
02-May-2014	<p>Yak - Level line - \$88,215- Working with Hilary Lindh and David Gann on environmental . - 30830941</p> <p>Yak - wind cone - \$29,922 Done with Gen Fund. Project approved 5-31-13 by Coffey to reallocate funds to SGY Wind Sock Project - 30831041</p> <p>Yak - Drainage - \$42,769 Should be complete the summer of 2014. David Gann is working on env. study - 30831141</p> <p>HNS - Crack seal - Funding Moved to 68075 HNS DM Airport Misc. repairs project</p> <p>HNS - Drainage - \$2,851 -Moved to KTN Airport Brushing Project - 30831341</p> <p>GST - Crack Seal - \$13,039 - 30831441</p> <p>Kake - Crack Seal - \$16,003 - 30831541</p> <p>CC 24433687</p>

AKSAS: **69663**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60995**Name: **FY12 SER HIGHWAYS DM CULVERT
REPAIR/REPLACEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **State Funded AR 66028-18 5/11/117/22****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	12-Jun-2014	0.0	-35.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	165,000.00	89,210.40	160.64	3,000.00	72,789.60
Totals	165,000.00	89,210.40	160.64	3,000.00	72,789.60

Scope Date

Scope Text

02-Sep-2011**SER - Repairs/replacement culverts that are not functioning properly or are no longer serviceable to assure integrity of the roadway is maintained.**

Progress Date

Progress Text

10-Feb-2014
1. Design North Culvert
2. Pt Stephens Rd
3. Back Loop Rd Goat Hill

There is \$35,000 Phase 2 and \$125,000 Phase 4 available through Project No. 69645 Under Pat Carroll

Design should have something ready to advertise by spring of 2014 Total Auth \$187,876

Coffey Approved \$75,000 for ditching project in KTN 2/9/014

LC 30830741

CC 24433686

Manager FFY Summary ReportAKSAS: **69661**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60993**Name: **FY12 SER HWY DM GRAVEL SURFACING
& ASPHALT SURFACE REPAIR**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF DM****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	100,000.00	73,334.93	0.00	0.00	26,665.07
Totals	100,000.00	73,334.93	.00	.00	26,665.07

Scope Date	Scope Text
01-Sep-2011	Gravel surfacing Mitkof HWY (LC 30830441), Gravel Surfacing South Tongass HWY (LC 30830541), and Haines Gravel Surfacing (LC 30830641).
Progress Date	Progress Text
28-Apr-2014	Gravel resurface - Mitkoff HWY - DONE
	South Tongass - DONE
	Crack Seal-Haines - \$26,665- 30830641
	CC 24433682

AKSAS: **69655**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **60979**Name: **FY12 SER HWY DM GUARDRAIL
REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF DM****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	50,000.00	41,782.45	0.00	0.00	8,217.55
Totals	50,000.00	41,782.45	.00	.00	8,217.55

Scope Date

Scope Text

31-Aug-2011**Repair/Replace Guardrail JNU-Egan Dr. MP .23-8. Repair/Replace Guardrail SGY-Klondike Hwy MP 2.7-8.**

Progress Date

Progress Text

28-Apr-2014**JNU \$8,218 - 30540641****SGY- DONE -****CC 24433683**

AKSAS: **69668**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **60996**Name: **FY12 SER SPOT ASPHALT REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF DM****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	735.25	735.25	0.00	0.00	0.00
4	559,264.75	500,179.43	0.00	34,274.00	24,811.32
Totals	560,000.00	500,914.68	.00	34,274.00	24,811.32

Scope Date	Scope Text
02-Sep-2011	Multiple short segments on priority roads with deteriorated pavement will be milled and/or repaired and then overlaid.
Progress Date	Progress Text
01-Oct-2013	Changed Scope of work to; Southeast Region Spot Asphalt Repair. OK'ed by Coffey 4/17/12

Coffey's List of approved areas.**1. KTN Dock/Front St - \$25,000 - OK'ed by Coffey 4/17/12 - Done****2. KTN Entrances into Airport Ferry Parking Lot - \$100,000 -OK'ed by Coffey 4/27/12 KTN Estimate came in at \$37,400 + R&M invoice \$2,220****3. KTN N. Tongass Hot asphalt spot repairs - \$137,000 - OK'ed by Coffey 7/26/12 - Done****4. JNU Fritz Cove Rd - \$8,000- OK'ed by Coffey 7/26/12 - Done****5. SIT Japonski Bridge mill n fill \$176,000 - OK'ed by Coffey 7/27/12 - Done (Will do inspection 10/4/12)****6. Ordered IRR for fixing area wide potholes OK'd by Coffey 4/11/13****7. ordered Blanket for IRR****8. JNU Fitz Cove Rd \$34,245****Coffey approved an additional \$60,000 for this project 9/3/13****PH 4****LC 30831641****CC 24433688**

AKSAS: **67589**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **64604**Name: **FY13 SER DM AVIATION**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: GF****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	08-May-2014	0.0	-81.2
4	17-Mar-2014	0.0	-35.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	25,216.52	25,216.52	0.00	0.00	0.00
4	228,591.65	135,734.73	6,008.79	6,923.36	85,933.56
Totals	253,808.17	160,951.25	6,008.79	6,923.36	85,933.56

Scope Date	Scope Text
23-Jan-2013	Kake Vegetation Control - Brush cut RSA 11/29 \$75,000 Kake Airport Security Fence Hole Repairs from bears - Repair over 100 holes in fence \$50,000 Klawock Airport hardstands - Install new hardstands fir increased jet traffic in order to minimize pavement damage \$130,000 GST Airport Supplemental lighted wind sock \$35,000 HNS Lease Lot Access improvement - Place and compact D-1 on lease lot access taxiway \$25,000 GST Vegetation Control - Cut brush on RSA 11/29 and 2/20 \$20,000, & Klawock Vegetation Control Brush Cut RSA 2/20 \$35,000.00.
Progress Date	Progress Text
25-Jul-2014	<p>Ledger Codes by Locations: KAE Vegetation Cont. \$61,206 30093241</p> <p>KAE Airport Security Fence Hole Rep. \$50,000 30105841</p> <p>KLW Airport Hardstands - Change to HNS DM A/P Misc Repairs Project No 68075- HNS Seg Circle \$32,534 HNS Airport Lighting Imp \$31,081.90 AKW Beacon \$6,008.79</p> <p>----- Expended \$69,625 Available \$35,158 30093741</p> <p>GST Airport Supp. Lighted wind sock -**GST, HNS(2), HNH & AKW Upgrades on windsocks. \$8,625 30093841</p> <p>HNS Lease Lot Acc. Imp. (Moved to new project HNS Misc Repairs)</p> <p>GST Vegetation Cont. \$15,205 30095041</p> <p>KLW Vegetation Control Brush Cut \$5,441 30105941</p> <p>CC 24433775</p>

AKSAS: 67587

Fed Proj #:

Status: **CONSTRUCTION**

Project ID: 63383

Name: **FY13 SER DM HWY ASPHALT SURFACE
REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	425,000.00	259,832.79	440.49	23,124.00	142,043.21
Totals	425,000.00	259,832.79	440.49	23,124.00	142,043.21

Scope Date	Scope Text
09-Jul-2012	<p>Asphalt Surface Repairs: JNU - Channel Dr. Mill and Pave, Mill and pave deteriorated surface of Channel Dr. MP 0.38 - .07 \$200,000 SER - SE Region Crack Seal, Crack seal roads throughout the Southeast Region to help extend the life of the existing pavement. \$100,000 SGY - State Street Mill and Pave, Mill and pave MP 0 - 0.14 \$75,000 HNS - Haines Hwy Asphalt Repair, Grind and patch damaged pavement on Haines Hwy MP 4.3 - 17 \$50,000.</p> <p>Ledger Codes per Locations: JNU Channel Dr. MP 0.38-.07 30100541 SER Crack Seal 30096041 SGY MP 0-0.14 30100741 HNS HWY Asphalt Repair & MP 4.3-17 30098441</p>
Progress Date	Progress Text
01-Oct-2013	<p>JNU Asphalt Project Needs Project/Change of Scope/Including Haines Hwy Asphalt Repair - Approved from Coffey 9/9/13 - \$190,420 - Funding Approved by Coffey for Sunny Point Bridge Approaches 5/31/13- 30100541</p> <p>SER Crack Seal - \$48,720 - 30096041</p> <p>SGY State Street Mill and Pave - \$71,407 - 30100741</p> <p>HNS Hwy Asphalt Repair - \$98,000- 30098441 17 MILE HNS Hwy is DONE Coffey approved additional funding for project from scope change above.</p>

CC 24433774

Environmental Information

Contact	Document	Env	Expected:	Approved
SCHELB,				
Progress Date	Environmental Progress Text			
16-May-2013	State checklist approved and signed by REM			

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **67594**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63387**Name: **FY13 SER DM HWY CULVERT REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **State Funded AR 59086-19 17/12/150/29****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	01-Jul-2014	0.0	-5.0
4	12-Jun-2014	0.0	-26.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	219,000.00	79,156.24	48,566.35	0.00	139,843.76
Totals	219,000.00	79,156.24	48,566.35	.00	139,843.76

Scope Date	Scope Text
09-Jul-2012	Culvert Repairs: Southeast Region Culvert Repairs and Replacement, Repair or replace culverts that are not functioning properly or are no longer serviceable to assure integrity of the roadway is maintained. \$250,000
Progress Date	Progress Text
28-Apr-2014	\$204,731
	YAK - Culvert order - \$42,983
	LC 30844441
	CC 24433776

Manager FFY Summary ReportAKSAS: **67615**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63388**Name: **FY13 SER DM HWY GUARDRAIL
REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: DM State****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	65,000.00	64,949.32	0.00	0.00	50.68
Totals	65,000.00	64,949.32	.00	.00	50.68

Scope Date

Scope Text

09-Jul-2012

Guardrail Repairs: SGY - Klondike Hwy Guardrail Repair, Replace damaged guardrail on Klondike Hwy MP 3 - 14.9 \$40,000 HNS - Haines Hwy Guardrail repair, Repair guardrail MP 1 - 10 \$25,000

Ledgercodes per Locations:**SGY Klondike HWY 30100941****HNS HWY 30101041**

Progress Date

Progress Text

30-Aug-2013**SGY Gaurdrail - PO in for \$36,175.20 - 30100941- Done****HNS Gaurdrail - \$1,209 - 30101041 - Done****CC 24433778****Ready for Closeout**

AKSAS: **67597**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63384**Name: **FY13 SER DM HWY VEGETATION
MANAGEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	105,000.00	88,172.06	0.00	0.00	16,827.94
Totals	105,000.00	88,172.06	.00	.00	16,827.94

Scope Date

Scope Text

09-Jul-2012

Vegetation Management: JNU - Glacier Hwy Brush cutting, Cut heavy alder growth to open roadway, improve sight distance and improve view shed on Glacier Hwy MP 12-40 \$30,000 PSG - Mitkof Hwy Brush Cutting, Cut and remove heavy growth in right of way on Mitkof Hwy MP 30-32 \$50,000 POW - Big Salt Rd and Craig/Klawock/Hollis Hwy Brush cutting, Cut Vegetation Big Salt MP 0 - 9.8 and also cut brush on Craig/Klawock/Hollis Hwy MP 0 - 22 \$25,000

Ledgercodes by Locations**JNU Glacier Hwy. 30106441****PSG Mitkof Hwy. 30108441****POW & CRG/KLW/Hollis Hwy. 30106841**

Progress Date

Progress Text

04-Feb-2014

JNU Brushing - \$0- 30106441- DONE
PSG Brushing - \$16,000- 30108441
POW Brushing - \$0 - 30106841 DONE

CC 24433777

AKSAS: **67660**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63483**Name: **FY13 TRAFFIC SIGNS AND SIGNALS
DEFERRED MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: State GF****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	110,000.00	79,254.03	10,138.05	8,500.00	22,245.97
Totals	110,000.00	79,254.03	10,138.05	8,500.00	22,245.97

Scope Date

Scope Text

30-Jul-2012**Sign replacement:****YAK - Yakutat Areawide Sign Replacement - Replace damaged/worn signs on
Dangerous River Rd. and Lost river Rd. \$10,000****LC: 30091841****Signal Replacement:****SER - Region wide Traffic Signal Upgrades - Upgrade traffic signal controlers and
lights. Upgrade and replace LED lights \$100,000****LC: 30092041**

Progress Date

Progress Text

28-Apr-2014**YAK Sign Replacement - \$549- 300911841 Done****SER Signal Upgrade -****KTN - UPS \$4,674.66****SER - Tactics \$13,500****SER - Tester - \$10,443.39****Expended \$28,618.05****Available \$24,705.14****LC 30092041****CC 24433809**

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **68275**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66027**Name: **FY14 DM AVIATION K LW ASPHALT
REPAIR**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded 100%****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	20,000.00	745.34	67.64	0.00	19,254.66
Totals	20,000.00	745.34	67.64	.00	19,254.66

Scope Date

Scope Text

23-Aug-2013**Klawock Crack Seal Runways 2/20: Crack seal Runways 2/20 \$20,000.**

Progress Date

Progress Text

11-Feb-2014**LC 30272541****CC 24433914**

AKSAS: **68268**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66030**Name: **FY14 KTN DM GRAVEL SURFACING**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	55,000.00	9,405.62	8,975.68	42,000.00	3,594.38
Totals	55,000.00	9,405.62	8,975.68	42,000.00	3,594.38

Scope Date

Scope Text

26-Aug-2013**Ketchikan South Tongass Gravel Surfacing: Place D-1 aggregate on S. Tongass
\$55,000**

Progress Date

Progress Text

28-Apr-2014**\$42,000 D-1
1,500 yds****\$13,000 Available****LC 30275841****CC 24433915**

AKSAS: **68281**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66033**Name: **FY14 POW DM CULVERT REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	180,000.00	120.00	0.00	0.00	179,880.00
Totals	180,000.00	120.00	.00	.00	179,880.00

Scope Date

Scope Text

26-Aug-2013

Thorne Bay Road Culvert Replacement:
Thorne Bay Road culvert replacement. \$30,000
Klawock Culvert Replacement: Slip line two culverts. \$150,000

Progress Date

Progress Text

11-Feb-2014

Thorne Bay Rd - LC 30279941
Klawock - LC 30280841

CC 24433918

AKSAS: **68266**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66026**Name: **FY14 SER DM ASPHALT SURFACE
REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded 100%****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	456,000.00	135,260.52	120,015.23	0.00	320,739.48
Totals	456,000.00	135,260.52	120,015.23	.00	320,739.48

Scope Date

Scope Text

23-Aug-2013

Juneau Egan Drive Joint Repair: Repair joints/seams in asphalt MP 0-6.0 \$80,000.
Ketchikan, Pond Reef & Pond Reef Loop: Chip seal MP 0-1.7 \$251,000.
POW Big Salt Road Crack seal MP 0-17.0 \$25,000.
Southeast Region Asphalt Spot Repairs: Repair multiple short segments of deteriorated asphalt pavement. These segments are too short to cost effectively be developed as a single project \$100,000.

Fund Only LC: 30259041

LC by Locations:

JNU Egan Dr. Joint Repair 30259241

KTN Pond Reef & Loop Chip Seal 30260941

POW Big Salt Rd Crack Seal 30261441

SER Asphalt Spot Repairs 30262141

CC: 24433912

Progress Date

Progress Text

28-Apr-2014

KTN Chip Seal - 30260941
\$23,485 B- Chip 610 ton
\$12,820.5 E-Chip 333 ton
\$82,720 CRS-2P 88 ton

Exp \$119,025

Available \$131,975

Manager FFY Summary ReportAKSAS: **68270**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66025**Name: **FY14 SER DM AVIATION FENCE & GATE
REPAIR**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State funded 100%****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	95,000.00	0.00	0.00	24,783.91	70,216.09
Totals	95,000.00	.00	.00	24,783.91	70,216.09

Scope Date

Scope Text

23-Aug-2013

Ketchikan Airport Security Fence Gaps on Bottom of Fence: Repair holes in security fence \$50,000.
Ketchikan Replace Sub Standard Fence: Replace fence from upper to lower ramp, needs to be 8' \$ 10,000.
Skagway New Access gate: Replace access gate \$35,000.

Fund Only LC: 30263941**LC BY LOCATIONS:****KTN Airport Security Fence Repair 30264041****KTN Sub Standard Fence Replacement 30264641****SGY New Access Gate 30266641****CC: 24433913**

Progress Date

Progress Text

01-Oct-2013**SGY - Need to order gate.**

AKSAS: **68284**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66029**Name: **FY14 SER DM AVIATION VEGETATION
MANAGEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded 100%****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	260,000.00	38,960.45	0.00	0.00	221,039.55
Totals	260,000.00	38,960.45	.00	.00	221,039.55

Scope Date

Scope Text

23-Aug-2013

Haines Brush Cutting on RSA 8/26: Brush cutting with excavator and hand brushing - \$50,000. Klawock Brush Cutting on RSA 2/20: Brush cutting with excavator and hand brushing - \$50,000. Skagway Brush Cutting on RSA 2/20: Brush cutting with excavator and hand brushing- \$25,000. Yakutat Brush Cutting on RSA 11/29: Brush cutting with excavator and hand brushing- \$35,000. Yakutat Level Line of Sight Triangle: Remove stumps and fill depressions- \$100,000.

Fund only LC: 30276241

LC BY LOCATIONS:

HNS Brush Cutting 30276541
KLW Brush Cutting 30276941
SGY Brush Cutting 30277141
YAK Brush Cutting 30277841
YAK Level Line of Sight Triangle 30278541

CC: 24433919

Progress Date

Progress Text

25-Jul-2014

Brushing
HNS \$11,040
KLW \$50,000
SGY \$25,000
YAK \$35,000

Line of Sight
YAK \$100,000

Manager FFY Summary ReportAKSAS: **68382**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66309**Name: **FY14 SER DM GUARDRAIL REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **state****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	04-Oct-2013	0.0	60.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	60,000.00	0.00	0.00	0.00	60,000.00
Totals	60,000.00	.00	.00	.00	60,000.00

Scope Date	Scope Text
04-Oct-2013	Haines Lutak Road Guardrail Repair; Replace/repair guardrail MP 0.20-4.0 \$20,000 Juneau Lemon Road (Glacier Hwy) Guardrail Repair; Replace/repair guardrail MP 1.9-3.4 \$25,000 Skagway Klondike Hwy Guardrail Repair; Replace/repair guardrail MP 0.-13.0 \$15,000
Progress Date	Progress Text
11-Feb-2014	HNS Lutak - LC 30544341 JNU Lemon Rd - LC 30544541 SGY Klondike - LC 30544741 CC 24433947

AKSAS: **68377**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66286**Name: **FY14 SER DM HWY VEGETATION
MANAGEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	03-Oct-2013	0.0	100.0
4	23-May-2014	0.0	30.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	130,000.00	14,942.16	12,236.89	0.00	115,057.84
Totals	130,000.00	14,942.16	12,236.89	.00	115,057.84

Scope Date	Scope Text
23-May-2014	Angoon Kootznahoo Hwy Brush Cutting: Area wide brush cutting \$20,000. Hyder Salmon River Rd Brush Cutting: Salmon River Rd brush cutting MP 0-12.0 \$40,000. Kake Road Brush Cutting: Area wide brush cutting \$20,000. Klawock Area Wide IVMP (Integrated Vegetation Management Plan) Implementation - Implement the department's IVMP and apply herbicides per the plan. - \$50,000.
Progress Date	Progress Text
31-Jul-2014	ANG \$20,000 30295641 HYD \$40,000 30296341 KAE \$20,000 30296841 KLW \$50,000 30541641
	Per Coffey's Email 5/22/14 Increase funding by adding \$30,000 from AR 63614 to make the project total - \$50,000

AKSAS: **68277**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66031**Name: **FY14 SER DM TRAFFIC SIGNS/SIGNALS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: State Funded non-par****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	50,000.00	19,548.09	1,631.76	8,730.00	21,721.91
Totals	50,000.00	19,548.09	1,631.76	8,730.00	21,721.91

Scope Date	Scope Text
26-Aug-2013	SER Sign Replacement: Replace Damaged/Worn signs in Southeast Region
	\$50,000
Progress Date	Progress Text
28-Apr-2014	KTN Signs \$363
	HNS Signs \$10,332

	Exp \$10,569
	Available - \$36,059
	LC 30274241
	CC 24433916

AKSAS: **68279**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **66032**Name: **FY14 WRG DM BRIDGE MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State Funded****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	40,000.00	8,518.29	2,042.54	0.00	31,481.71
Totals	40,000.00	8,518.29	2,042.54	.00	31,481.71

Scope Date	Scope Text
26-Aug-2013	Wrangell Institute Bridge - Pedestrian Bridge Repair: Footings need bank stabilization due to erosion. \$40,000
Progress Date	Progress Text
25-Jul-2014	PROJECT IS COMPLETE.
	LC 30274441
	CC 24433917

AKSAS: **68075**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67126**Name: **HNS DM AIRPORT MISC. REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: State****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	08-May-2014	0.0	81.2
4	19-Mar-2014	0.0	77.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	158,191.83	85,416.33	73,837.68	5,358.96	67,416.54
Totals	158,191.83	85,416.33	73,837.68	5,358.96	67,416.54

Scope Date	Scope Text
17-Mar-2014	Electrical repairs, repair/upgrades to the designation signs on the runway, and replacement of the segmented circle.
Progress Date	Progress Text
02-May-2014	HNS AP Lighting upgrade - Expended \$54,284.10 Available \$22,715
	30134141 24433980

AKSAS: **67670**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63681**Name: **HNS LITTLE BOULDER CK. EMERGENCY
REPAIR**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: State funded non-par 100%****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	190,000.00	171,812.23	86.65	7,145.00	11,042.77
Totals	190,000.00	171,812.23	86.65	7,145.00	11,042.77

Scope Date

Scope Text

22-Aug-2012**Repair a major washout at Bridge No. 744 Little Boulder Creek on the Haines Highway.**

Progress Date

Progress Text

25-Jul-2014**This is under contract for planting and monitoring.**

LC 30101341

CC 24433815

AKSAS: **68545**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67731**Name: **KAKE AIRPORT SEGMENTED CIRCLE
REPLACEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **SY15 Statewide Rural Airport Safety
Improvements (AR 60551-21 18/14/63/19)****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	24-Jun-2014	0.0	45.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	45,000.00	0.00	0.00	23,418.00	21,582.00
Totals	45,000.00	.00	.00	23,418.00	21,582.00

Scope Date	Scope Text
24-Jun-2014	Replace the old and substandard segmented circle.

Progress Date	Progress Text
25-Jul-2014	Submitting Purchase Request.

LC 30548841
CC 24434008

AKSAS: **67968**Fed Proj #: **3-02-0200-079-2011**Status: **CONSTRUCTION**Project ID: **61899**Name: **SEA REGION FFY11 AIRPORT SURFACE
MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding:FAA****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	444,210.53	276,345.09	0.00	0.00	167,865.44
Totals	444,210.53	276,345.09	.00	.00	167,865.44

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
SPECIALIZED PAVEMENT MARKING, INC.	21-May-2013	721,271	

Scope Date	Scope Text
13-Dec-2011	Perform Airport surface perservation maintenance in Gustavus, Ketchikan, Sitka, Wrangell and Yakutat.

The following ledgercodes have been established for each location to accurately collect costs: 30833642 - Gustavus Crack Seal, 30833742 - Gustavus Pavement Markings, 30833842 - Ketchikan Pavement Markings, 30833942 - Sitka Brush Cutting, 30834042 - Wrangell Brush Cutting, 30834142 - Yakutat Crack Seal, 30834242 - Yakutat Asphalt Repair, and 30834342 - Yakutat Brush Cutting.

Progress Date	Progress Text
25-Jul-2014	GUS Crack Seal - \$12,010- 30833642
	GUS Pavement Markings - 30833742 -DONE
	KTN Pavement Markings - 30833842 DONE
	SIT Brush Cutting Done - 30833942 DONE
	WRG Brush Cutting Done - 30834042 DONE
	YAK Crack Seal- \$8,268- 30834142
	YAK Repair Asphalt \$97,726- 30834142
	YAK Brush Cutting \$49,000 - 30834342
	CC 24433709

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **68879**Fed Proj #: **0003108**Status: **CONSTRUCTION**Project ID: **40920**Name: **SEA REGION SCHOOL ZONE CROSSING
IMPROVEMENTS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding Source: FHWA**

ATP Type	ATP DATE
PE through Final PSE	08/08/2005
CA Construct	07/05/2007
CA Final PSE to Award	07/05/2007

Obligations (amount in thousands of dollars)

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	-4.8	2	20-Nov-2013	-5.2	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	94,770.52	94,770.52	0.00	0.00	0.00
4	1,063,798.00	383,692.42	0.00	0.00	680,105.58
Totals	1,158,568.52	478,462.94	.00	.00	680,105.58

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
NO CONTRACT AWARDED	05-Oct-2007	0	

Scope Date	Scope Text
28-Jul-2005	Evaluate, design, and enhance school zone crossing traffic devices to meet new requirements contained in the Alaska Traffic Manual.

Progress Date	Progress Text
23-Oct-2012	Phase 4 SER School Crossing LC 30256442

Work in progress, Lighting is up except for Petersburg, Sitka and Wrangell. Signage is done except for Petersburg, Kake, and Wrangell. No Strping has been done to this date. we will need to contract out.

Problem Date	Problem Text
10-Dec-2010	CC 24432996 ROW issues and wire installations that cannot be completed by regional electrician. Traffic needs to bid out remainder of work.

Environmental Information

Contact MOREHOUSE,	Document Pce	Expected: 30-Apr-2006	Approved 25-Apr-2006
Progress Date	Environmental Progress Text		
05-Apr-2012	scope change was noted and submitted to SHPO on 4/3/12. SHPO concurred with change on 4/4/12.		

Manager FFY Summary ReportAKSAS: **68394**Fed Proj #: **0003174**Status: **CONSTRUCTION**Project ID: **66375**Name: **SER FFY14 PAVEMENT MARKINGS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **FHWA funding****Obligations (amount in thousands of dollars)**

Obligated in FFY		Estimate for Future Obligations			
Phase	2014	Phase	Date	Total Par \$	Non-Par GF \$
2	27.3	2	20-Nov-2013	30.0	0.0
4	1,046.8	4	16-Jan-2014	1,150.7	0.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	30,000.00	20,484.93	0.00	0.00	9,515.07
4	1,150,681.44	499,221.66	22,819.66	466,480.00	184,979.78
Totals	1,180,681.44	519,706.59	22,819.66	466,480.00	194,494.85

Contractor	Award Date	Award Amount	Expiration Date or Calendar Days
SPECIALIZED PAVEMENT MARKING, INC.	04-Mar-2014	935,932	

Scope Date	Scope Text
18-Dec-2013	Highway pavement markings in Angoon, Hoonah, Haines, Juneau, Ketchikan, Prince of Wales, Petersburg, Skagway, Sitka, Wrangell, Yakutat and Kake.
Progress Date	Progress Text
04-Feb-2014	LC 30547342 CC 24433956

AKSAS: **67788**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **64021**Name: **SER INJECTION WELLS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **Funding: Emergency/State****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	25-Jul-2014	0.0	150.0
4	28-Oct-2013	0.0	-106.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	505,000.00	281,177.04	95.19	1,445.70	222,377.26
Totals	505,000.00	281,177.04	95.19	1,445.70	222,377.26

Scope Date	Scope Text
22-Oct-2012	Motor Vehicle Waste Disposal Well (MVWDW) closures per the U.S. Environmental Protection Agency (EPA) Consent Agreement and Final Order with the State of Alaska. Physically close and remove all contaminated liquids, sludge, and soil from in and around the MVWDWs at Skagway, Wrangell, and Gustavus Maintenance Stations.

Progress Date	Progress Text
25-Jul-2014	Skagway - \$132,124

Wrangell - \$52,439

Gustavus Class V Closure ? \$24,988

Gustavus Holding tank Design - \$8,988

Holding tank installation for Skagway;

Cost estimate was around \$65,000 ? We have a set of approved plans.

Holding tank installation for Gustavus;

Cost estimate was around \$65,000 ? We don't have a set of plan

Total

(includes CENG & ICAP) \$365,234

Funding Available \$ 169,170

Estimated Funding Needs \$ 196,064

Eric Hershey has a Haz Mat term agreement with R&M for monitoring wells in Skagway and Wrangell 9/26/13

Additional Funding Sources

M&O \$50,000

HQ \$150,000

P/F \$50,000

Total \$250,000

AKSAS: **67788**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **64021**Name: **SER INJECTION WELLS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Progress DateProgress Text**LC 30941941****CC 24433854**

Manager FFY Summary ReportAKSAS: **69915**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **63390**Name: **SGY STATE STREET SIDEWALK REPAIR**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	90,000.00	64,702.00	0.00	0.00	25,298.00
Totals	90,000.00	64,702.00	.00	.00	25,298.00

Scope Date	Scope Text
11-Jul-2012	Priority repair of settlement and frost jacking damage of State Street sidewalks in Skagway.
Progress Date	Progress Text
11-Feb-2014	

LC 30845341**CC 24433789**

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **68547**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67732**Name: **SIT AIRPORT RSA GRADING**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**

Remarks: **SY15 Statewide Rural Airport Safety
Improvements (AR 60551-21 18/14/63/19)**

Obligations (amount in thousands of dollars)

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	24-Jun-2014	0.0	30.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	30,000.00	0.00	0.00	0.00	30,000.00
Totals	30,000.00	.00	.00	.00	30,000.00

Scope Date

Scope Text

24-Jun-2014**Replace armor rocks on west side of RSA to meet FAA standards for RSA surface conditions.**

Progress Date

Progress Text

25-Jul-2014**Will submit purchase request in Fall 2014****LC 30548941****CC 24434009**

AKSAS: **68525**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67687**Name: **SY15 DM HNS CHANNEL WORK &
CLEAN-UP**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **State Funded AR 60889-21 18/14/78/5****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	170.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	170,000.00	1,361.89	0.00	34,400.00	134,238.11
Totals	170,000.00	1,361.89	.00	34,400.00	134,238.11

Scope Date

Scope Text

16-Jun-2014**Channel Work and clean-up W/ D-8 & large Excavator (slide areas) in Haines.**

Progress Date

Progress Text

25-Jul-2014**Submitted a purchase request for \$34,400 and then in a couple weeks I will set up an "as needed rental agreement" for a two year contract though procurement.****LC 30143741****CC 24434001**

Manager FFY Summary ReportAKSAS: **68536**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **67690**Name: **SY15 SER DM ASPHALT SURFACE
REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **funding: State, AR 60889-21****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	475.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	475,000.00	0.00	0.00	0.00	475,000.00
Totals	475,000.00	.00	.00	.00	475,000.00

Scope Date

Scope Text

16-Jun-2014

Southeast Region Area Wide Asphalt Repair: Spot repairs to various paved roads \$100,000.
Ketchikan Shoreline Drive: Reconstruct MP 0 - 0.9 \$375,000.

Progress Date

Progress Text

25-Jul-2014

SER Are Wide Asphalt Repairs \$100,000 30269441
KTN Shoreline Dr. \$375,000 30270741

CC 24434004

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **68521**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67686**Name: **SY15 SER DM BRIDGE MAINTENANCE**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **STATE FUNDED AR 60889-21 18/14/78/5****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	40.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	40,000.00	0.00	0.00	0.00	40,000.00
Totals	40,000.00	.00	.00	.00	40,000.00

Scope Date	Scope Text
16-Jun-2014	Maintenance repairs on bridges around Southeast region.
Progress Date	Progress Text
25-Jul-2014	SER Bridge Maintenance \$40,000 LC 30142041 CC 24434000

AKSAS: **68351**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67685**Name: **SY15 SER DM CULVERT REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **State funded AR 60889-21 18/14/78/5****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	150.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	150,000.00	0.00	0.00	0.00	150,000.00
Totals	150,000.00	.00	.00	.00	150,000.00

Scope Date	Scope Text
16-Jun-2014	Slip line two culverts in Southeast Region.
Progress Date	Progress Text
25-Jul-2014	LC 30140641
	CC 24433999

Manager FFY Summary Report

08/11/2014 10:48 AM

AKSAS: **68533**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **67689**Name: **SY15 SER DM GRAVEL SURFACING**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **funding: State, AR 60889-21****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	01-Jul-2014	0.0	50.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	50,000.00	0.00	0.00	0.00	50,000.00
Totals	50,000.00	.00	.00	.00	50,000.00

Scope Date	Scope Text
16-Jun-2014	Ketchikan Revilla Road Gravel Resurface: Place D-1 on Revilla Road
Progress Date	Progress Text
25-Jul-2014	LC 30140041 CC 24434003

Manager FFY Summary ReportAKSAS: **68538**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **67691**Name: **SY15 SER DM GUARDRAIL REPAIRS**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **funding: State, AR 60889-21****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	60.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	60,000.00	0.00	0.00	0.00	60,000.00
Totals	60,000.00	.00	.00	.00	60,000.00

Scope Date	Scope Text
16-Jun-2014	Petersburg Mitkof Guardrail Repair: Replace and repair guardrail MP 2.5-6.5 \$30,000 (30143241) Juneau Area Wide Guardrail Maintenance: Clean under guardrail in the Juneau area - \$30,000 (30143341)
Progress Date	CC 24434005 Progress Text
25-Jul-2014	PSG Mitkof Guardrail Repair - \$30,000 - 30143241 JNU Area Wide Guardrail Maintenance - \$30,000 - 30143341 CC 24434005

Manager FFY Summary ReportAKSAS: **67971**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **67665**Name: **SY15 SER DM TRAFFIC SIGNS &
SIGNALS REPLACEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **FUNDING: State AR 60889-21 18/14/78/5****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	13-Jun-2014	0.0	60.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	60,000.00	0.00	0.00	0.00	60,000.00
Totals	60,000.00	.00	.00	.00	60,000.00

Scope Date	Scope Text
13-Jun-2014	Upgrade traffic detection system and replace LED lights for Southeast Region.
Progress Date	Progress Text
25-Jul-2014	LC 30136241 CC 24433936

Manager FFY Summary ReportAKSAS: **68529**

Fed Proj #:

Status: **CONSTRUCTION**Project ID: **67688**Name: **SY15 SER DM VEGETATION
MANAGEMENT**Manager: **GRAY, SCOTT J**Construction Manager: **GRAY, SCOTT J**Remarks: **funding: State, AR 60889-21****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	16-Jun-2014	0.0	100.0

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	100,000.00	0.00	0.00	0.00	100,000.00
Totals	100,000.00	.00	.00	.00	100,000.00

Scope Date

Scope Text

16-Jun-2014

Haines Area Wide Vegetation Management: Brush cutting area wide \$65,000.
Skagway Area Wide Vegetation Management: Brush cutting area wide \$15,000.
Hyder Salmon River Road Vegetation Management: Brush cutting MP 0 - 12.0
\$10,000. Kake Road Vegetation Management: Brush cutting area wide \$10,000.

Progress Date

Progress Text

25-Jul-2014

HNS - \$65,000 - 30137141
SGY - \$15,000 - 30138841
HYD - \$10,000 - 30138941
Kake - \$10,000 - 30139141

CC 24434002

Engineering Manager: Adam Zenger**Sorted Alphabetically*

Project #	Project Name	Page
69720	GST Maintenance Station Repairs 30290141	84
67692	HNS Shop Roof Repair & AST Replacement 30104041	85
67860	JNU Cold Storage Building 30832341	86
68807	JNU SEA Regional Complex Boiler Replacement 30544641	87
67869	JNU 7-Mile Building Fire Alarm Replacement 30832441	88
69659	KLW Rain Gutter Replacement 30289541	89
67708	KTN COB Clean, Seal & Caulk Bldg. Exterior FY13 30105241	90
69264	KTN FY09 Maintenance Station Door Operator Replacement 30274641	91
67750	PSG Dry Storage Building Replacement 30941021	92
69260	PSG FY09 Scow Bay Shop Damaged Entry Cover Replacement 30274141	93
68508	SEA FY09 Fuel Tank Replacement & SPCC Update 30263741 - Gustavus 30264141 - Klawock 30264241 - Petersburg 30264341 - Skagway 30265041 - Sitka	94
69246	SEA FY09 Region-wide Electrical Survey 30271841	95
69270	SEA FY09 Region-Wide Lighting Upgrade 30274941	96
69272	SEA FY09 Region-Wide Oil/Water Separation Maintenance 30275041	97

69484	SEA FY10 Facilities Deferred Maintenance 30284441	98
69268	SGY FY09 Maintenance Station Potable Water System Repair 30274841	99
67703	SGY Maintenance Shop Drainage Improvement FY13 DM 30104541	100
67710	SIT Maintenance Shop Replace Exterior Man Doors FY13 DM 30105641	101
69262	YAK FY09 Airfield Lighting Regulator & Electrical Room Roof 30274341	102
<u>Physically Complete</u>		
78910	KTN Courthouse Facility Maintenance & Repairs FY12	103

AKSAS: **69720**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60352**Name: **GST: MAINTENANCE STATION REPAIRS**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding Source: State (AR 65027 Facilities
DM 43/10/14/8)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
1	20,000.00	5,859.09	0.00	0.00	14,140.91
Totals	20,000.00	5,859.09	.00	.00	14,140.91

Scope Date

Scope Text

11-Jul-2014

Replace the rain gutters, door panel and septic system.

AKSAS: **67692**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63668**Name: **HNS SHOP ROOF REPAIR & AST
REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 59088 Facilities DM
17/12/150/31)****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	11-Oct-2013	0.0	14.7

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	55,000.00	15,598.02	1.67	0.00	39,401.98
Totals	55,000.00	15,598.02	1.67	.00	39,401.98

Scope Date	Scope Text
11-Oct-2013	Repair Haines Shop Roof and replace above ground storage tank.
Progress Date	Progress Text
13-Jun-2014	Electrical repairs associated with sheet metal replacement.

AKSAS: **67860**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **61120**Name: **JNU COLD STORAGE BUILDING**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 66031 Facilities DM
5/11/117/24)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	155,000.00	89,228.22	4,950.00	10,430.93	55,340.85
4	125,000.00	0.00	0.00	37,500.00	87,500.00
Totals	280,000.00	89,228.22	4,950.00	47,930.93	142,840.85

Scope Date	Scope Text
26-Sep-2011	Provide maintenance/repair to the Juneau Cold Storage Facility.
Progress Date	Progress Text
05-Aug-2014	6/27/14 Sent bid invitations to three contractors.

Dawson Construction contracted to perform temporary repairs.

AKSAS: **68807**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **39782**Name: **JNU SEA REGIONAL COMPLEX BOILER
REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 63626 Facilities DM
82/03/35/11)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	15,000.00	10,773.38	0.00	0.00	4,226.62
Totals	15,000.00	10,773.38	.00	.00	4,226.62

Scope Date

Scope Text

13-Aug-2003**Replace the boiler at DOT&PF 7-Mile regional complex in Juneau.**

AKSAS: **67869**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **61121**Name: **JUNEAU 7-MILE BUILDING FIRE ALARM
REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding Source: State (AR 66031 Facilities
DM 5/11/117/24)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	110,000.00	82,873.16	0.00	0.00	27,126.84
Totals	110,000.00	82,873.16	.00	.00	27,126.84

Scope Date

Scope Text

26-Sep-2011**Replace fire alarm system at the Juneau 7-Mile ADOT building.**

AKSAS: **69659**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **60350**Name: **KLW RAIN GUTTER REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 65027 Facilities DM
43/10/14/8)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	20,000.00	0.00	0.00	0.00	20,000.00
Totals	20,000.00	.00	.00	.00	20,000.00

Scope Date

Scope Text

07-Apr-2011**Replace the main gutters at the Klawock maintenance station.**

Manager FFY Summary ReportAKSAS: **67708**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63671**Name: **KTN COB CLEAN, SEAL AND CAULK
BLDG EXT FY13 DM**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 59088 Facilities DM
17/12/150/31)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	140,000.00	0.00	0.00	0.00	140,000.00
Totals	140,000.00	.00	.00	.00	140,000.00

Scope Date

Scope Text

20-Aug-2012

COB Clean, Seal & Caulk at Ketchikan Building Exterior.

Manager FFY Summary Report

08/11/2014 10:49 AM

AKSAS: **69264**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51161**Name: **KTN FY09 MAINTENANCE STATION
DOOR OPERATOR REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 62057 Facilities DM
29/08/76/19 & AR 66031 Facilities DM
5/11/117/24)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	90,000.00	66,112.97	0.00	0.00	23,887.03
Totals	90,000.00	66,112.97	.00	.00	23,887.03

Scope Date

Scope Text

16-Sep-2008**Replacement of door operator at Ketchikan Maintenance Station**

Manager FFY Summary ReportAKSAS: **67750**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63873**Name: **PSG DRY STORAGE BUILDING
REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 59174 PSG Dry Storage
Bldg Repl. 17/12/167/21)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
2	70,000.00	35,434.11	0.00	0.00	34,565.89
4	330,000.00	10,355.89	0.00	57,936.00	261,708.11
Totals	400,000.00	45,790.00	.00	57,936.00	296,274.00

Scope Date

Scope Text

27-Sep-2012**Replace the structure with a new 60 x 40 square foot building.**

Manager FFY Summary Report

08/11/2014 10:49 AM

AKSAS: **69260**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51159**Name: **PSG FY09 SCOW BAY SHOP DAMAGED
ENTRY COVER REPLACEMENT**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 62263 Exterior Siding
Rep. & Replc. 29/08/79/31)****Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

Phase	Date	Total Par \$	Non-Par GF \$
4	29-Oct-2013	0.0	-5.1

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	7,000.00	1,936.19	0.00	0.00	5,063.81
Totals	7,000.00	1,936.19	.00	.00	5,063.81

Scope Date	Scope Text
16-Sep-2008	Replace damaged entry cover at the Scow Bay maintenance shop in Petersburg

AKSAS: **68508**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **50706**Name: **SEA FY09 FUEL TANK REPLACEMENT
AND SPCC UPDATE**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 61470 Fuel Storage
Tank Spill 30/07/104/16)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	186,000.00	110,810.11	285.73	8,463.80	66,726.09
Totals	186,000.00	110,810.11	285.73	8,463.80	66,726.09

Scope Date

Scope Text

30-Jul-2008**Replace fuel tanks and update Spill Prevention and Countermeasures Plan in the following communities:****GUSTAVUS - 30263741****KLAWOCK - 30264141****PETERSBURG - 30264241****SKAGWAY - 30264341****SITKA - 30265041****KETCHIKAN - 30943441****Fund Only LC: 30263541****CC: 24433281**

Progress Date

Progress Text

05-Aug-2014**Nortech contracted to perform Klawock UST closeout and Site Assessment. Work Scheduled for 7/22-23.****Klawock UST removed 7/23. Possible need for monitoring well.**

Manager FFY Summary Report

08/11/2014 10:49 AM

AKSAS: **69246**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51149**Name: **SEA FY09 REGION-WIDE ELECTRICAL
SURVEY**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 62057 Facilities DM
29/08/76/19)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	45,000.00	5,600.48	0.00	0.00	39,399.52
Totals	45,000.00	5,600.48	.00	.00	39,399.52

Scope Date

Scope Text

16-Sep-2008**Electrical survey of buildings in Southeast Region**

Manager FFY Summary ReportAKSAS: **69270**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51164**Name: **SEA FY09 REGION-WIDE LIGHTING
UPGRADE**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 62266 Major Facility
Maint./Replc. 29/08/79/33)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	100,000.00	95,137.90	0.00	0.00	4,862.10
Totals	100,000.00	95,137.90	.00	.00	4,862.10

Scope Date	Scope Text
16-Sep-2008	Upgrade lighting in buildings throughout Southeast Alaska

Manager FFY Summary ReportAKSAS: **69272**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51165**Name: **SEA FY09 REGION-WIDE OIL/WATER
SEPARATION MAINTENANCE**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 62282 Oil/Water
Separators & Fuel Tank Replc. 29/08/80/6)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	125,000.00	44,267.01	0.00	8,590.00	72,142.99
Totals	125,000.00	44,267.01	.00	8,590.00	72,142.99

Scope Date	Scope Text
16-Sep-2008	Maintenance, upgrade and repair of oil/water separators throughout Southeast Alaska
Progress Date	Progress Text
06-Aug-2014	Letter of Agreement with Prism Design and Construction for Klawock OWS lining project. Tentative start date on 8/15/14.

AKSAS: **69484**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **56130**Name: **SEA FY10 FACILITIES DEFERRED
MAINTENANCE**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 63607 Facilities DM
15/09/21/27 & AR 65027 Facilities DM
43/10/14/8)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	95,000.00	0.00	-755.68	0.00	95,000.00
Totals	95,000.00	.00	-755.68	.00	95,000.00

Scope Date

Scope Text

18-Dec-2009**Southeast Region - Region wide eyewash and safety shower installation.**

AKSAS: **69268**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51163**Name: **SGY FY09 MAINTENANCE STATION
POTABLE WATER SYSTEM REPAIR**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 62288 Upgrade & Repair
Heating, Ventilation & AC Systems
29/08/80/11)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	25,000.00	24,068.91	0.00	0.00	931.09
Totals	25,000.00	24,068.91	.00	.00	931.09

Scope Date

Scope Text

16-Sep-2008**Repair potable water system at the maintenance station in Skagway**

AKSAS: **67703**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63670**Name: **SGY MAINTENANCE SHOP DRAINAGE
IMPROVEMENT FY13 DM**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 59088 Facilities DM
17/12/150/31)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	25,000.00	0.00	0.00	0.00	25,000.00
Totals	25,000.00	.00	.00	.00	25,000.00

Scope Date

Scope Text

20-Aug-2012**Drainage Improvement at Skagway Maintenance Shop.**

Manager FFY Summary Report

08/11/2014 10:49 AM

AKSAS: **67710**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **63672**Name: **SIT MAINT SHOP REPLACE EXT MAN
DOORS FY13 DM**Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**Remarks: **Funding: State (AR 59088 Facilities DM
12/17/150/31)****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	45,000.00	0.00	0.00	0.00	45,000.00
Totals	45,000.00	.00	.00	.00	45,000.00

Scope Date

Scope Text

20-Aug-2012**Replae exterior main doors at Sika Maintenance Shop.**

AKSAS: **69262**Fed Proj #: **N/A**Status: **CONSTRUCTION**Project ID: **51160**

Name: **YAK FY09 AIRFIELD LIGHTING
REGULATOR & ELECTRICAL ROOM
ROOF**

Manager: **ZENGER, ADAM M**Construction Manager: **ZENGER, ADAM M**

Remarks: **Funding: State (AR 62057 Facilities DM
29/08/76/19)**

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	45,000.00	42,763.29	363.42	0.00	2,236.71
Totals	45,000.00	42,763.29	363.42	.00	2,236.71

Scope Date

Scope Text

16-Sep-2008**Repair airfield lighting regulator and electrical room roof at Yakutat Airport**

Progress Date

Progress Text

09-May-2014**Central Region roving crew has scoped project and ordered materials.**

AKSAS: **78910**

Fed Proj #:

Status: **COMPLETED**Project ID: **63059**Name: **KTN COURTHOUSE FACILITY
MAINTENANCE & REPAIRS FY12**Manager: **ZENGER, ADAM M**
Construction Manager: **ZENGER, ADAM M**Remarks: **Req Dept #41****Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

Phase	Programmed	Expended	Exp Last Month	Encumbrance	Balance
4	31,297.32	31,297.32	0.00	0.00	0.00
Totals	31,297.32	31,297.32	.00	.00	.00

Scope Date

Scope Text

09-May-2012

1. Public Restroom fixture life cycle replacement. All toilets and urinals. Approximately 52 fixtures. ACS to provide the funding for materials and DOTpf to provide management and labor . \$29,000.00

2. Replace an estimated 352 glass light fixtures diffusers with acrylic diffusers in all courtrooms and the Grand Jury Room. ACS to provide the funding for materials and DOTPF to provide management and labor. \$37,000.00

3. Install an estimated 90 new window blinds in all exterior windows. ACS to provide the funding for materials and DOTPF to provide management and labor. \$11,000.00

