# ALASKA DEPARTMENT OF TRANSPORTATION & PUBLIC FACILITIES




# SOUTHEAST REGION MAINTENANCE & OPERATIONS ACTIVE PROJECTS STATUS REPORT

September 2009\*

**PROJECT CONTROL** 

\*This month's report reflects timesheets through the pay period ending 07-31-09.



# **MEMORANDUM**

TO: Distribution

FROM: Robert Gregg

# State of Alaska

Department of Transportation & Public Facilities

DATE: September 1, 2009

FILE NO:

TELEPHONE NO: 465-4481

SUBJECT: Maintenance & Operations

Status Report

September 2009

The attached copy of the Maintenance & Operations Status Report is presented for your review and information.

cc: Andy Hughes

Greg Patz Gary Franzen Larry White Wendy Norvell

Project Control Manager

Southeast Region

#### TABLE OF CONTENTS

| IGHWAYS     |
|-------------|
| ary Franzen |
| regory Patz |
| UILDINGS    |
| arry White  |


|  |  | ### CONTRACT TO THE PROPERTY OF THE PROPERTY O |
|--|--|--|
|  |  |  |
|  |  |  |
|  |  |  |

# Highways & Aviation Table of Contents

| Project # | Project Name   | Page |
|-----------|--|------|
| 67417     | POW Hydaburg Highway Curve Delineation                 | 3    |
| 67418     | SEA Region Traffic Signal Pedestrian Improvements      | 4    |
| 67489     | SEA Region FFY08 Non-NHS Pavement Markings             | 5    |
| 67606     | SEA Region FFY06 Airports Surface Maintenance          | 6    |
| 67649     | SEA FY05 Region-wide Vehicle Door Replacement          | 39   |
| 67677     | SEA Region FY99 Public Facilities Deferred Maintenance | 40   |
| 67753     | KTN Creek Bridge Repair                                | 26   |
| 67784     | SEA Region FFY08 Pavement Rehabilitation               | 7    |
| 67861     | SGY FY06 Drainage Repair                               | 8    |
| 67890     | SGY Maintenance Station Land Acquisition               | 27   |
| 67954     | SEA Region FFY08 Snow Removal Equipment                | 28   |
| 67955     | SEA FFY08 Airports Deferred Maintenance                | 9    |
| 67978     | SEA FY06 Region-wide Vehicle Hoist Replacement         | 41   |
| 67994     | SEA FY06 Region-wide Lighting Upgrade & Replacement    | 42   |
| 68104     | HNS Klehini River Bridge Repair                        | 29   |
| 68147     | KTN Pioneer's Home Flat Roof Replacement               | 43   |
| 68206     | SIT Court and Office Building Boiler Repair            | 44   |
| 68218     | KTN Pioneer's Home Roof Replacement (RSA w/H&SS)       | 45   |
| 68222     | JNU Lemon Road Emergency Repair                        | 10   |
| 68332     | SEA Region FY08 Airports Surface Maintenance           | 11   |
| 68360     | SIT Court & Office Building Underground Storage Tanks  | 46   |
| 68376     | HNS Maintenance Station Building Siding & Windows      | 47   |
| 68508     | SEA FY09 Fuel Tank Replacement & SPCC Upgrades         | 48   |
| 68569     | SIT "No Name" Bridge Repairs                           | 30   |
| 68635     | SEA Region FY09 Airports Deferred Maintenance          | 12   |
| 68685     | JNU Pioneer's Home Building Exterior Refurbishing      | 49   |
| 68807     | JNU SEA Regional Complex Boiler Replacement            | 50   |
| 68818     | JNU Pioneer's Home Roof Design and Replacement         | 51   |
| 68835     | SEA Region FY09 Pavement Rehabilitation                | 13   |
| 68879     | SEA Region School Zone Crossing Improvements           | 14   |
| 68899     | SEA FFY07 NHS & Non-NHS Pavement Refurbishment         | 15   |
| 68956     | SEA Region Traffic Signal Improvements                 | 31   |
| 68971     | SEA FFY07 Region Snow Removal Equipment                | 32   |
| 68981     | KTN North Tongass Emergency MP 5 Slide Repair          | 33   |
| 68994     | SEA FFY09 Non-NHS Pavement Markings                    | 16   |
| 69019     | KTN FY10 City Streets Chipseal                         | 17   |
| 69027     | SEA FFY09 Region Highway Special Projects              | 18   |
| 69036     | SIT Lake Street Chip Seal (CBS)                        | 19   |
| 69063     | SEA Region FFY09 Scenic View Enhancements              | 20   |
| 69072     | SEA Region Milepost & Destination Signs                | 21   |
| 69116     | SEA FY09 Highways Deferred Maintenance                 | 22   |
| 69138     | SEA Region FFY 09 Airports Surface Maintenance         | 23   |
| 69162     | SEA FY06 Harbor Maintenance                            | 34   |

|  |  | Transmitter van de konstrukter |
|--|--|--|
|  |  |  |
|  |  | e de de la constitució de destribució de de destribució de de destribució de de destribució de d |
|  |  |  |
|  |  | ilia din una alamba da la prisció a qua la ferri trata de no-ba-do de describativo de no-ba-do de describativo   |
|  |  | Abball Hillian Andre Alle Andre Andr |
|  |  | Sometid in elektric between der met mit de behald de behald de behalde bestellt between bestellt behalde behal |

| 69244 | SIT FY09 Court & Office Building Fuel Pump Replacement          | 52 |
|-------|---|----|
| 69246 | SEA FY09 Region-wide Electrical Survey                          | 53 |
| 69248 | PSG FY09 Scow Bay Shop Overhead Door & Operator Replacement     | 54 |
| 69250 | YAK FY09 Sand & Chemical Building Boiler Burner & Day Tank      | 55 |
| 69252 | JNU FY09 DOT&PF Complex Window Panel Replacement                | 56 |
| 69254 | KTN FY09 Court Office Building Fire Alarm Upgrades              | 57 |
| 69258 | KTN FY09 Court Office Building Interior Finish Repairs          | 58 |
| 69260 | PSG FY09 Scow Bay Shop Damaged Entry Cover Replacement          | 59 |
| 69262 | YAK FY09 Airfield Lighting Regulator & Electrical Room Roof     | 60 |
| 69264 | KTN FY09 Maintenance Station Door Operator Replacement          | 61 |
| 69266 | KLW FY09 Maintenance Station Door Replacement                   | 62 |
| 69268 | SGY FY09 Maintenance Station Potable Water System Repair        | 63 |
| 69270 | SEA FY09 Region-wide Lighting Upgrade                           | 64 |
| 69272 | SEA FY09 Region-wide Oil/Water Separation, Maint, Upgrade & Rpr | 65 |
| 69276 | SE M&O Salt Brine   | 35 |
| 69279 | YAK DY09 Maintenance Shop Roof Repair                           | 66 |
| 69282 | SEA Region FFY09 Snow Removal Equipment                         | 36 |
| 69355 | HYD Salmon River Road Repairs                                   | 24 |



# Engineering Manager: Gary Franzen

| Project # | Project Name   | Page |
|-----------|--|------|
| 67417     | POW Hydaburg Highway Curve Delineation<br>30107042   | 3    |
| 67418     | SEA Region Traffic Signal Pedestrian Improvements<br>30090642  | 4    |
| 67489     | SEA Region FFY08 Non-NHS Pavement Markings 30253742  | 5    |
| 67606     | SEA Region FFY06 Airports Surface Maintenance<br>30109142  | 6    |
| 67784     | SEA Region FFY08 Pavement Rehabilitation<br>30135742 - Hydaburg<br>30137842 - Ketchikan  | 7    |
| 67861     | SGY FY06 Drainage Repair<br>30255041   | 8    |
| 67955     | SEA FFY08 Airports Deferred Maintenance<br>30254341 - Haines Airport<br>30254641 - Kake Airport<br>30255141 - Gustavus Airport   | 9    |
| 68222     | JNU Lemon Road Emergency Repair<br>30259942  | 10   |
| 68332     | SEA Region FY08 Airports Surface Maintenance 30265242 - Gustavus Airport Pavement Repair 30265342 - Gustavus Airport Pavement Markings 30265442 - Sitka Airport Pavement Markings 30265742 - Yakutat Airport Runway Repair 30269642 - Haines Airport Pavement Markings 30269742 - Klawock Airport Pavement Markings 30269842 - Skagway Airport Pavement Markings | 11   |
| 68635     | SEA Region FY09 Airports Deferred Maintenance<br>30093541 - Yakutat Airport Signs/Wind Cone<br>30094241 - Sitka Airport Paint Markings<br>30094641 - Kake Airport Vegetation Management<br>30096641 - Wrangell Airport Beacon Electrical   | 12   |
| 68835     | SEA Region FY09 Pavement Rehabilitation<br>302763-22, 42 - Hydaburg<br>302764-22, 42 - Ketchikan   | 13   |

| 68879 | 30256442   | 14 |
|-------|--|----|
| 68899 | SEA FFY07 NHS & Non-NHS Pavement Refurbishment 30143142  | 15 |
| 68994 | SEA FFY09 Non-NHS Pavement Markings<br>30277742  | 16 |
| 69019 | KTN FY10 City Streets Chipseal<br>30141342   | 17 |
| 69027 | SEA FFY09 Region Highway Special Projects<br>Funding Not Established   | 18 |
| 69036 | SIT Lake Street Chip Seal (CBS)<br>30103142  | 19 |
| 69063 | SEA Region FFY09 Scenic View Enhancements Funding Not Established  | 20 |
| 69072 | SEA Region Milepost & Destination Signs<br>30097442  | 21 |
| 69116 | SEA FFY09 Highways Deferred Maintenance<br>30545941 - SE Bridge Maintenance<br>30546041 - JNU Surface Drainage Improvements<br>30546141 - KTN Tongass Avenue Sidewalk Repair | 22 |
| 69138 | SEA Region FFY 09 Airports Surface Maintenance   | 23 |
| 69355 | Hyder Salmon River Road Repairs  | 24 |

#### **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 67417

Fed Proj #: HHE-0913(5)

Status: CONSTRUCTION

Project ID:48290

Name:

POW HYDABURG HWY CURVE

Construction Manager:

Remarks:

ATP Type

ATP DATE

PE through Final PSE

Manager: FRANZEN, GARY R

12/26/2007

**CA Construct** 

09/04/2008

#### Obligations (amount in thousands of dollars)

Obligated in

DELINEATION

Estimate for Future Obligations

|       | FFY   |       |             |              |               |
|-------|-------|-------|-------------|--------------|---------------|
| Phase | 2008  | Phase | Date        | Total Par \$ | Non-Par GF \$ |
| 2     | 22.5  | 2     | 26-Dec-2007 | 25.0         | 0.0           |
| 4     | 122.9 | 4     | 04-Sep-2008 | 136.6        | 0.0           |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended  | Exp Last Month | Encumbrance | Balance    |
|--------|------------|-----------|----------------|-------------|------------|
| 2      | 24,956.00  | 19,701.36 | 0.00           | 0.00        | 5,254.64   |
| 4      | 136,598.73 | 12,476.01 | 9,624.33       | 17,604.45   | 106,518.27 |
| Totals | 161,554.73 | 32,177.37 | 9,624.33       | 17,604.45   | 111,772.91 |

Scope Date 15-Nov-2007 Scope Text

Install delineators on three curves on road segments of Hydaburg Highway. Provide drivers with reflective delineators to show the location of the curves.

6/4/08: Install delineators on curves and road segments of Hydaburg Hwy: MP 0.68-1.18, MP 6.91-7.77, MP 8.41-9.46, MP 12.26-16.30, MP 17.6-18.18, and MP 10.78-21.19.

06/12/2008: REVISED SCOPE - Delineators will be placed in the following areas Milepoint (MP) 0.68-1.18; MP 6.91-7.77; MP 8.41-9.46; MP 12.26-16.30; MP 17.6-18.18; MP 20.78-21.19 on Hydaburg Highway on Prince of Whales Island. 7.44 miles

in total.

Progress Date 12-Jan-2009

Progress Text

Has phase 4 funding. have a approved public interest finding to Construct using

force account. Project has been handed over to Maintenance

#### Environmental Information

Contact MCLEOD, AMY NICOLE Document

Pce

Expected: 05-Jun-2008 Approved 05-Jun-2008

**Progress Date** 01-Jul-2008

**Environmental Progress Text** 

PCE "c" list complete and sent to FHWA June 5, 2008. Not applicable to ACMP CPQ review. Project applicable to 2006 agreement between FHWA & SHPO for

"program undertakings with no potential to affect" cultural resources and historic properties.

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 67418

Fed Proj #: HHE-000S(627)

Status: CONSTRUCTION

Project ID:48166

Name:

SEA REGION TRAFFIC SIGNAL PEDESTRIAN IMPROVEMENTS

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

ATP Type ATP DATE
PE through Final PSE 11/20/2007
CA Construct 07/02/2008

**CA Final PSE to Award** 

07/02/2008

#### Obligations (amount in thousands of dollars)

Obligated in FFY

Estimate for Future Obligations

 Phase
 Date
 Total Par \$
 Non-Par GF \$

 2
 20-Nov-2007
 64.7
 0.0

 4
 02-Jul-2008
 239.0
 0.0

Project Funding and Expenditure Summary (amounts in dollars)

| Phase       | Programmed | Expended  | Exp Last Month | Encumbrance | Balance    |
|-------------|------------|-----------|----------------|-------------|------------|
| 2           | 64,774.00  | 46,781.13 | 0.00           | 0.00        | 17,992.87  |
| 4           | 239,041.00 | 41,403.99 | 0.00           | 7,600.30    | 190,036.71 |
| -<br>Totals | 303,815.00 | 88,185.12 | .00            | 7,600.30    | 208,029.58 |

| Scope Date                | Scope Text  | . <u>v</u> vi          | 19-59           |
|---------------------------|---|------------------------|-----------------|
| 31-Oct-2007               | Place countdown pedestrian signal heads<br>Juneau, Ketchikan, and Sitka that currently  | y do not have them. Pi | ezoelectric     |
|                           | pedestrian push buttons with auditory and the intersections.                            | visual feedback would  | be installed at |
| Progress Date 02-Jan-2009 | Progress Text  RFP out and will close January 10, 2009. V                               |                        |                 |
|                           | January for delivery by April 2009. Project Smith to close project. Can be deleted from |                        | nt email to D.  |

#### **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 67489

Fed Proj #: STP-000S(626)

Status: CONSTRUCTION

Project ID:48066

Name:

**SEA REGION FFY08 NON-NHS PAVEMENT MARKINGS** 

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

ATP Type

ATP DATE

PE through Final PSE

11/20/2007

#### **Obligations (amount in thousands of dollars)**

Obligated in FFY

Estimate for Future Obligations

| Phase                                   | 2008 | Phase | Date        | Total Par \$ | Non-Par GF \$ |
|---|------|-------|-------------|--------------|---------------|
| 2                                       | 4.5  | 2     | 20-Nov-2007 | 5.0          | 0.0           |
| 4                                       | 68.4 | 4     | 11-Feb-2008 | 75.2         | 0.0           |
| *************************************** |      |       |             |              |               |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended  | Exp Last Month | Encumbrance | Balance   |
|--------|------------|-----------|----------------|-------------|-----------|
| 2      | 5,000.00   | 4,712.94  | 0.00           | 0.00        | 287.06    |
| 4      | 75,170.00  | 64,320.11 | 0.00           | 0.00        | 10,849.89 |
| Steam  |            |           |                |             |           |
| Totals | 80,170.00  | 69,033.05 | .00            | .00         | 11,136.95 |

Estimated Advertising Date: 02/27/2008

| Scope Date    | Scope Text   |
|---------------|--|
| 22-Oct-2007   | Provide all labor, solvent, equipment, traffic control devices, and incidental supplies required to place painted traffic markings on all existing state maintained roads in Hoonah, Angoon, and Kake. |
| Progress Date | Progress Text  |
| 12-Jan-2009   | Hoonah and Angoon work is completed. Kake is complete. Project is ready for closeout.  |

# Manager FFY Summary Report

08/31/2009 04:09 PM

AKSAS: **67606** 

Fed Proj #: **3-02-0200-056-2006** 

Status: CONSTRUCTION

Project ID:44051

Name:

FFY06 SEA REGION AIRPORTS
SURFACE MAINTENANCE

Manager: FRANZEN, GARY R

Construction Manager:

| Married Control of the Control of th | Pring 8    |  |   | usands of dollar  | 9)              |  |
|--|------------|--|---|---|-----------------|--|
|  | Proj       | ect Funding and Expe   | nditure Summary (a                          | mounts in dollars)  |                 |  |
| Phase  | Programmed | Expended   | Exp Last Month                              | Encumbrance   | Balance         |  |
| 4  | 373,515.   | 373,459.18   | 0.00  | 0.00  | 55.82           |  |
| Totals   | 373,515.   | 373,459.18   | .00   | .00   | 55.82           |  |
| Scope D  | Date       | Scope Text   |   | andre discretions of entertainment process where you which you principle is a first hyper and to sub-entertainment such a facilities. |                 |  |
| Dragraa  |            | (\$90,000). Pavement m<br>Safety area downed tre<br>obstruction removal at<br>maintenance at Hoonal  | e removal at Yakuta<br>Gustavus Airport (\$ | : Airport (\$75,000). Sa  | afety area tree |  |
| Progress Date Progress Te  |            |  | narkings compated s                         | summer 2008 Gustav  | us obstruction  |  |
| 1  |            | Petersburg pavement markings competed summer 2008. Gustavus obstruction tree removal completed. Gustavus brush cutting completed. Yakutat tree removal |   |   |                 |  |
| completed spring and summer 2008.  Problem Date Problem Text   |            |  |   |   |                 |  |
| 25-Jul-2007 FAA has withdrawn approval for Ketchikan and Petersburg hardstand work.  |            |  |   |   |                 |  |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 67784

Fed Proj #: NH-000S(637)

Status: CONSTRUCTION

Project ID:48746

Name:

SEA REGION FFY08 PAVEMENT

Manager: FRANZEN, GARY R

REHABILITATION

Construction Manager:

| Remark | (S: |
|--------|-----|
|--------|-----|

ATP Type

ATP DATE

PE through Final PSE

02/22/2008

**CA Construct** 

04/25/2008

#### **Obligations (amount in thousands of dollars)**

Obligated in

Estimate for Future Obligations

|       | FFY     |
|-------|---------|
| Phase | 2008    |
| 2     | 13.6    |
| Δ     | 1.142.4 |

| Phase | Date        | Total Par \$ | Non-Par GF \$ |
|-------|-------------|--------------|---------------|
| 2     | 22-Feb-2008 | 15.0         | 0.0           |
| 4     | 25-Apr-2008 | 1,256.5      | 0.0           |

#### Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed   | Expended     | Exp Last Month | Encumbrance | Balance   |
|--------|--------------|--------------|----------------|-------------|-----------|
| 2      | 15,000.00    | 14,949.72    | 0.00           | 0.00        | 50.28     |
| 4      | 1,355,750.00 | 1,344,289.58 | 0.00           | 0.00        | 11,460.42 |
| Totals | 1,370,750.00 | 1,359,239.30 | .00            | .00         | 11,510.70 |

| Scope Date    | Scope Text  |
|---------------|---|
| 28-Jan-2008   | Hydaburg Hwy: Rip and patch failed areas and E-chip MP 11.35 to MP 21, including brushing and ditching. North Tongass Hwy: Ditching MP 13 - MP 16.17 as Phase 1 for chip seal next year phase 2; re:establish two turnouts at MP 13 & MP 14 by building up and reshaping. Knudson Cove Rd: rip and reshape and place new B&E chip seal MP 0 - MP 0.64. Revilla Rd: Brush and E-chip MP 0 - MP 2.73. |
| Progress Date | Progress Text   |
| 12-Jan-2009   | Work completed Hydaburg Highway, POW and Revilla Road and Knudson Cove<br>Road in Ketchikan. Project is ready for closeout.   |

# Manager FFY Summary Report

08/31/2009 04:09 PM

AKSAS: 67861

Fed Proj #:

Status: CONSTRUCTION

Project ID:40896

Name:

SGY FY06 DRAINAGE REPAIR

Manager: FRANZEN, GARY R

Construction Manager:

|   |            | Obligations   | (amount in thou    | usands of dollars  | s)        |  |
|---|------------|---|--------------------|--------------------|-----------|--|
|   | Proj       | ject Funding and Expe   | nditure Summary (a | mounts in dollars) |           |  |
| ⊃hase   | Programmed | Expended  | Exp Last Month     | Encumbrance        | Balance   |  |
| 4   | 43,909.    | 33 26,682.24  | 0.00               | 0.00               | 17,227.09 |  |
| Fotals  | 43,909.    | 09.33 26,682.24   | .00                | .00                | 17,227.09 |  |
| Scope D   | Date       | Scope Text  |                    |                    |           |  |
| 25-Jul-20   | 005        | Repair drainage system  | ns in Skagway      |                    |           |  |
| rogres  | s Date     | Progress Text   |                    |                    |           |  |
| 12-Jan-2009   |            | Work completed except installation of five power panels. New culvert and conduit installed on Susetts Creek. Nelson Creek and two other culverts completed. |                    |                    |           |  |
| Approval given to use 67444 for additional work to be completed.                            |            |   |                    |                    |           |  |
| Problem Date Problem Text   |            |   |                    |                    |           |  |
| 07-Oct-2008 Panels ordered over a year ago have not been received. Order is being replaced. |            |   |                    |                    |           |  |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: **67955** 

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:48986

Name:

SEA FY08 AIRPORTS DEFERRED

MAINTENANCE

Manager: FRANZEN, GARY R

Construction Manager:

|                             |   | Obligations   | (amount in tho     | usands of dollar   | s)         |
|-----------------------------|---|---|--------------------|--------------------|------------|
|                             | Proje   | ect Funding and Expe  | nditure Summary (a | mounts in dollars) |            |
| Phase                       | Programmed  | Expended  | Exp Last Month     | Encumbrance        | Balance    |
| 4                           | 325,000.0   | 128,366.76  | 3,335.47           | 1,200.00           | 195,433.24 |
| Totals                      | 325,000.0   | 128,366.76  | 3,335.47           | 1,200.00           | 195,433.24 |
| Scope D                     | Date :  | Scope Text  |                    |                    |            |
| 26-Feb-2                    | Perform deferred maintenance at the following airports: Haines Airport (use LC 30254341) - pavement and drainage Kake Airport (use LC 30254641) - fence repair Gustavus Airport (use LC 30255141) - runway crack seal |   |                    |                    |            |
| Progress Date Progress Text |   |   |                    |                    |            |
| cutti                       |   | A portion of Haines dra<br>cutting completed in A<br>summer 2008. | •                  | •                  |            |

# Manager FFY Summary Report

08/31/2009 04:09 PM

AKSAS: 68222

Fed Proj #:

Status: CONSTRUCTION

Project ID:49986

Name: JNU LEMON ROAD EMERGENCY REPAIR

Manager: FRANZEN, GARY R

Construction Manager:

| Obligations (amount in thousands of dollars)   |                                     |          |                |                    |                    |         |
|--|-------------------------------------|----------|----------------|--------------------|--------------------|---------|
| **************************************   | Proj                                | ect Fund | ling and Exper | nditure Summary (a | mounts in dollars) |         |
| Phase  | Programmed                          | Е        | xpended        | Exp Last Month     | Encumbrance        | Balance |
| 4  | 2,000.                              | 00       | 1,062.66       | 0.00               | 0.00               | 937.34  |
| Totals   | 2,000.                              | 00       | 1,062.66       | .00                | .00                | 937.34  |
| Scope Date Scope T   |                                     | Scope T  | ext            |                    |                    |         |
| 02-Jun-2008 M&O will replace approximately 100 Cy of pit run gravel adjacent to Lo Subdivision USS 2476 to restore the right of way and correct a hazard condition for pedestrians caused by a vertical drop of 10 feet created construction. The developer has failed to correct the problem. |                                     |          | azardous       |                    |                    |         |
| Progress   | Progress Date Progress Text         |          |                |                    |                    |         |
| 12-Jan-20  | 2-Jan-2009 Work Completed May 2008. |          |                |                    |                    |         |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 68332

Fed Proj #: 3-02-0200-066-2008

Status: CONSTRUCTION

Manager: FRANZEN, GARY R

Project ID:50750

Name:

**SEA REGION FFY08 AIRPORTS** SURFACE MAINTENANCE

Construction Manager:

|   |            | Obligations   | (amount in thou    | usands of dollar     | s)             |
|---|------------|---|--------------------|----------------------|----------------|
| *************************************** | Proj       | ect Funding and Expe  | nditure Summary (a | mounts in dollars)   |                |
| Phase                                   | Programmed | Expended  | Exp Last Month     | Encumbrance_         | Balance        |
| 4                                       | 499,520.   | 00 2,612.24   | 0.00               | 0.00                 | 496,907.76     |
| Totals                                  | 499,520.   | 00 2,612.24   | .00                | .00                  | 496,907.76     |
| Scope Date Scope Text                   |            | Scope Text  |                    |                      |                |
| Sitka, Yakutat, H                       |            | Pavement markings an<br>Sitka, Yakutat, Haines,<br>Progress Text        | -                  | -                    | rts: Gustavus, |
| 12-Jan-2                                | 2009       | Pavement Markings to<br>2010 for Sitka, and Kla<br>2009. Yakutat runway | wock. Gustavus Apr | on Repair to be comp |                |

# Manager FFY Summary Report

08/31/2009 04:09 PM

AKSAS: **68635** 

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:50948

Name:

SEA REGION FY09 AIRPORTS
DEFERRED MAINTENANCE

Manager: FRANZEN, GARY R

Construction Manager:

|                  |          | Obligations   | (amount in thou                                | usands of dollar         | s)           |
|------------------|----------|---|--|--------------------------|--------------|
|                  | Proj     | iect Funding and Expe   | nditure Summary (a                             | mounts in dollars)       |              |
| Phase Programmed |          | Expended  | Exp Last Month                                 | Encumbrance              | Balance      |
| 4                | 245,000. | 00 162,412.56   | 21,345.05                                      | 0.00                     | 82,587.44    |
| Totals           | 245,000. | 00 162,412.56   | 21,345.05                                      | .00                      | 82,587.44    |
| Scope [          | Date     | Scope Text  |  |                          |              |
| Si<br>Ki<br>W    |          | Yakutat Airport Signs/N<br>Sitka Airport Paint Mar<br>Kake Airport Vegetatio<br>Wrangell Airport Beaco<br>Progress Text | kings (\$75,000) - 300<br>n Management (\$50,0 | 94241<br>100) - 30094641 |              |
| 12-Jan-2009 Ya   |          | Yakutat supplemental v<br>Wrangell beacon electr<br>control to be completed<br>2008.                                    | ical to be completed                           | in 2009. Kake Airpor     | t vegitation |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 68835

Fed Proj #: NH-000S(672)

Status: CONSTRUCTION

Name:

**SEA REGION FFY09 PAVEMENT** 

Manager: FRANZEN, GARY R

Project ID:52388

REHABILITATION

Construction Manager:

Remarks:

ATP Type

ATP DATE

PE through Final PSE

02/25/2009

#### **Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

| Phase | Date        | Total Par \$ | Non-Par GF \$ |
|-------|-------------|--------------|---------------|
| 2     | 09-Feb-2009 | 15.0         | 0.0           |
| 4     | 07-Apr-2009 | 1.651.3      | 0.0           |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed   | Expended     | Exp Last Month | Encumbrance | Balance    |
|--------|--------------|--------------|----------------|-------------|------------|
| 2      | 15,000.00    | 13,556.32    | 92.94          | 0.00        | 1,443.68   |
| 4      | 1,651,342.00 | 1,315,782.59 | 590,538.48     | 48,425.11   | 287,134.30 |
| Totals | 1,666,342.00 | 1,329,338.91 | 590,631.42     | 48,425.11   | 288,577.98 |

Scope Date

Scope Text

09-Feb-2009

Rip and patch failed areas, e-chip, brush and ditching on Hydaburg Hwy MP 0-14.05 and on Ketchikan South Point Higgins MP 0-1.3. Brush and ditch on Ketchikan Pond Reef Road and Pond Reef Loop Road in preparation for FFY10 chip seal.

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 68879

Fed Proj #: MGS-0003(108)

Status: CONSTRUCTION

Project ID:40920

Name:

SEA REGION SCHOOL ZONE CROSSING

DAIIG

Manager: FRANZEN, GARY R

**IMPROVEMENTS** 

Construction Manager:

| Remarks: | ATP Type              | ATP DATE   |
|----------|-----------------------|------------|
|          | PE through Final PSE  | 08/08/2005 |
|          | CA Construct          | 07/05/2007 |
|          | CA Final PSE to Award | 07/05/2007 |

#### Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

|        | •            | • ,        |                |             |                 |
|--------|--------------|------------|----------------|-------------|-----------------|
| Phase  | Programmed   | Expended   | Exp Last Month | Encumbrance | Balance         |
| 2      | 100,000.00   | 94,770.52  | 0.00           | 0.00        | 5,229.48        |
| 4      | 1,063,798.00 | 91,093.25  | 2,079.32       | 159,576.30  | 813,128.45      |
| Totals | 1,163,798.00 | 185,863.77 | 2,079.32       | 159,576.30  | 818,357.93      |
|        |              |            |                |             | Expiration Date |

| Contractor          | Award Date  | Award Amount | or Calendar Days |
|---------------------|-------------|--------------|------------------|
| NO CONTRACT AWARDED | 05-Oct-2007 | 0            |                  |

| Scope Date    | Scope Text  |
|---------------|---|
| 28-Jul-2005   | Evaluate, design, and enhance school zone crossing traffic devices to meet new requirements contained in the Alaska Traffic Manual.   |
| Progress Date | Progress Text   |
| 12-Jan-2009   | Submitted specifications to procurement to gather bids for purchase. This   |
|               | project's design is closed. The phase 2 needs to be closed out.   |
| Problem Date  | Problem Text  |
| 27-Sep-2007   | HQ recommended I submit PDA for Phase 4 funding for the entire project. There is not enough funding so the PDA will sit at HQ until the funding issue is resolved. HQ reinstated money. Prepared PDA for phase 4 funding. PDA still at HQ as of |

June 27, 2007 but HQ stated it will be sent to FHWA.

#### **Environmental Information**

| Contact WHITE, BEN | M NIMAL  | Document       | Pce    | Expected: 30-Apr-2006 | Approved 25-Apr-2006 |
|--------------------|----------|----------------|--------|-----------------------|----------------------|
| Progress Date      | Environn | nental Progres | s Text |                       |                      |
| 25-May-2006        | PCE com  | plete.         |        |                       |                      |

#### **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 68899

Fed Proj #: ACIM-NHS-000S(605)

Status: CONSTRUCTION

Project ID:46247

Name:

FFY07 SEA NHS & NON-NHS PAVEMENT

Manager: FRANZEN, GARY R

REFURBISHMENT

Construction Manager:

| D  | an | or  | ks: |
|----|----|-----|-----|
| 1. | CH | ıaı | NO. |

ATP DATE ATP Type PE through Final PSE 04/20/2007

**CA Construct** 

05/21/2007

**CA Final PSE to Award** 

05/21/2007

#### Obligations (amount in thousands of dollars)

Obligated in FFY

Estimate for Future Obligations

| Phase | 2008  | Phase | Date        | Total Par \$ | Non-Par GF \$ |
|-------|-------|-------|-------------|--------------|---------------|
| 2     | -10.6 | 2     | 09-Jan-2008 | -11.6        | 0.0           |
| 4     | 139.8 | 4     | 09-Jan-2008 | 153.7        | 0.0           |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed   | Expended     | Exp Last Month | Encumbrance | Balance   |
|--------|--------------|--------------|----------------|-------------|-----------|
| 2      | 8,461.57     | 8,461.57     | 0.00           | 0.00        | 0.00      |
| 4      | 1,189,320.00 | 1,096,055.19 | 0.00           | 27,898.74   | 65,366.07 |
| Totals | 1,197,781.57 | 1,104,516.76 | .00            | 27,898.74   | 65,366.07 |

| Scope Date    | Scope Text  |
|---------------|---|
| 23-Mar-2007   | Klondike Hwy: Overlay areas with E-Chips, repair pavement depressions, shoulder repair, ditch, and brush cut; Dyea Rd: Overlay with E-Chips, repair             |
|               | pavement failures with B-chips, ditch, and brush cut; Sanatorium Rd: Reshape, new base, and double chip seal; Halibut Pt Rd: Overlay areas with E-Chips, ditch, |
|               | and brush cut.  |
| Progress Date | Progress Text   |
| 12-Jan-2009   | Skagway, Klondike, Dyea and Sanatorium Road chip seal completed in June 2007.  Halibut Point Road Chip Seal completed in July 2007. Project ready for closeout. |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 68994

Fed Proj #: STP-000S(679)

painted traffic markings.

Status: CONSTRUCTION

Project ID:52868

Name:

SEA FFY09 NON-NHS PAVEMENT

**MARKINGS** 

Manager: FRANZEN, GARY R

Construction Manager: FRANZEN, GARY R

Remarks:

|   |                   | Obligations      | (amount in thou  | usands of dollars  | 3)                  |
|---|-------------------|------------------|--|--------------------|---------------------|
|   | Project F         | Funding and Expe | nditure Summary (a   | mounts in dollars) |                     |
| Phase   | Programmed        | Expended         | Exp Last Month   | Encumbrance        | Balance             |
| 4   | 500,000.00        | 24.61            | 23.61  | 0.00               | 499,975.39          |
| Totals  | 500,000.00        | 24.61            | 23.61  | .00                | 499,975.39          |
|   |                   |                  | ACCIONAL MANAGEMENTO CONTRACTOR C |                    | Expiration Date     |
|   | Contra            | ctor             | Award Da   | te Award Amour     | nt or Calendar Days |
| ALASK   | A STRIPING & PAII | NTING            | 21-May-20  | 009 824,0          | 000                 |
| Scope D   | ate Scor          | oe Text          |  |                    |                     |
| 11-Mar-2009 Place painted traffic markin Wales, Sitka, and Ketchika |                   |                  | -  |                    |                     |

equipment, traffic control devices, and incidental supplies required to place

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69019

Fed Proj #: CITY OF KETCHIKAN Status: CONSTRUCTION

Project ID:53529

Name:

KTN FY10 CITY STREETS CHIPSEAL

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended   | Exp Last Month | Encumbrance | Balance    |
|--------|------------|------------|----------------|-------------|------------|
| 4      | 550,000.00 | 270,649.44 | 78,544.50      | 574.00      | 278,776.56 |
| Totals | 550,000.00 | 270,649.44 | 78,544.50      | 574.00      | 278,776.56 |

Scope Date

Scope Text

28-Apr-2009

Chipseal city streets outlined in the Memorandum of Agreement with the city of Ketchikan.

#### **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69027

Fed Proj #: STP-000S(680)

Status: CONSTRUCTION

Project ID:53231

Name:

FFY09 SEA REGION HIGHWAY SPECIAL

Manager: FRANZEN, GARY R

**PROJECTS** 

Construction Manager:

Remarks:

ATP Type

ATP DATE

Construction

04/27/2009

#### Obligations (amount in thousands of dollars)

Estimate for Future Obligations

| Phase | Date        | Total Par \$ | Non-Par GF \$ |
|-------|-------------|--------------|---------------|
| 4     | 08-Apr-2009 | 350.0        | 0.0           |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended   | Exp Last Month | Encumbrance | Balance    |
|--------|------------|------------|----------------|-------------|------------|
| 4      | 350,000.00 | 225,370.62 | 175,225.99     | 4,500.00    | 120,129.38 |
| Totals | 350,000.00 | 225,370.62 | 175,225.99     | 4,500.00    | 120,129.38 |

Scope Date

Scope Text

08-Apr-2009

Cutting and removal of brush, trees, and other vegetation; re-establish ditch line to original configuration to facilitate pavement drainage and avert premature pavement failure. Asphalt crack seal roadway surfaces to retard future deterioration. Project is located on multiple full and short sections over noted routes in Juneau, Haines, Wrangell, Petersburg and Prince of Wales Island, Skagway, Sitka, and Ketchikan.

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69036

Fed Proj #:

Status: CONSTRUCTION

Project ID:52428

Name:

SITKA CHIP SEAL LAKE STREET MOA WITH CITY & BOROUGH OF SITKA

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

# Obligations (amount in thousands of dollars)

Estimate for Future Obligations

|          |                 |                  |                    | Phase<br>4 | Date<br>11-Feb-2009 | Total Par \$ 75.0 | Non-Par GF \$  |
|----------|-----------------|------------------|--------------------|------------|---------------------|-------------------|--|
|          | Project         | Funding and Expe | nditure Summary (a | mounts ir  | n dollars)          |                   |  |
| Phase    | Programmed      | Expended         | Exp Last Month     | Encum      | brance              | Balance           |  |
| 4        | 75,000.00       | 11,094.32        | 46.44              |            | 0.00                | 63,905.68         |  |
| Totals   | 75,000.00       | 11,094.32        | 46.44              |            | .00                 | 63,905.68         |  |
| Scope D  | ate Sco         | pe Text          |                    |            |                     |                   | Control Contro |
| 11-Feb-2 | 009 Chi<br>Sitk |                  | Memorandum of Agr  | eement w   | ith the City and    | l Borough of      |  |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69063

Fed Proj #: NHS-000S(683)

Status: CONSTRUCTION

Project ID:53328

Name:

**FFY09 SEA REGION SCENIC VIEW** 

TIOS SEA REGION SCENIC VIEW

**ENHANCEMENTS** 

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

ATP Type

ATP DATE

Construction

04/30/2009

#### Obligations (amount in thousands of dollars)

Estimate for Future Obligations

| <u> </u> | Phase | Date        | Total Par \$ | Non-Par GF \$ |
|----------|-------|-------------|--------------|---------------|
|          | 4     | 16-Apr-2009 | 201.2        | 0.0           |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended  | Exp Last Month | Encumbrance | Balance    |
|--------|------------|-----------|----------------|-------------|------------|
| 4      | 201,183.00 | 78,581.55 | 32,337.21      | 0.00        | 122,601.45 |
| Totals | 201,183.00 | 78,581.55 | 32,337.21      | .00         | 122,601.45 |

Scope Date

Scope Text

16-Apr-2009

Cutting and removal of brush and trees by manual methods by the Youth Corps under the Southeast Alaska Guidance Association (SAGA) agreement with DOT&PF. Work will take place along short sections of various routes in Juneau, Haines, Skagway, Ketchikan and Sitka.

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69072

Fed Proj #: EBL-000S(581)

Status: CONSTRUCTION

Project ID:42586

Name:

**SEA REGION MILEPOST & DESTINATION** 

Manager: FRANZEN, GARY R

SIGNS

Construction Manager:

| _        |     |    |     |    |
|----------|-----|----|-----|----|
| $\Box$   | On  | 22 | rks | ٠. |
| $\Gamma$ | 171 |    | INS | ٦. |

ATP Type

ATP DATE

**CA Construct** 

06/01/2006

#### Obligations (amount in thousands of dollars)

|   |                          | Obligations                            | (amount in thoi     | usands of dollar      | s)                |
|---|--------------------------|--|---------------------|-----------------------|-------------------|
|   | Pro                      | ject Funding and Expe                  | nditure Summary (a  | mounts in dollars)    |                   |
| Phase   | Programmed               | d Expended                             | Exp Last Month      | Encumbrance           | Balance           |
| 4   | 113,356                  | .00 84,694.95                          | 0.00                | 0.00                  | 28,661.05         |
| Totals  | als 113,356.00 84,694.95 |  | .00.                | .00                   | 28,661.05         |
| Scope D   | Date                     | Scope Text                             |                     |                       |                   |
| 02-May-2  | 2006                     | Upgrade or replace mile                | <del>-</del>        | -                     |                   |
|   |                          | short sections of NHS r<br>Petersburg. | outes in Juneau, Sk | agway, Sitka, Ketchik | an, Wrangell, and |
| Progress Date Progress Text   |                          |  |                     |                       |                   |
| 12-Jan-2009 Signs have been ordered and received work will be accomplished by force account |                          |  |                     |                       |                   |
| in 2008.  |                          |  |                     |                       |                   |
| Problem Date Problem Text   |                          |  |                     |                       |                   |
| 12-Jan-2009 Some signs received are oversize. Procurement working on matter.                |                          |  |                     |                       |                   |

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69116

Fed Proj #: GENERAL FUNDS

Status: CONSTRUCTION

Project ID:53508

Name:

**SEA FFY09 HIGHWAYS DEFERRED** 

Manager: FRANZEN, GARY R

MAINTENANCE

Construction Manager:

Remarks:

#### Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance    |
|--------|------------|----------|----------------|-------------|------------|
| 4      | 215,000.00 | 2,109.28 | 0.00           | 2,329.64    | 210,561.08 |
| Totals | 215,000.00 | 2,109.28 | .00            | 2,329.64    | 210,561.08 |

Scope Date

Scope Text

28-Apr-2009

Maintenance and repairs on Southeast Region Bridges as identified via bridge inspections. Facilitate drainage on Juneau Egan Drive & Glacier Highway. Repair sidewalk along Ketchikan South Tongass Avenue and replace sidewalk by EC Phillips.

# **Manager FFY Summary Report**

08/31/2009 04:09 PM

AKSAS: 69138

Fed Proj #: 3-02-0200-069-2009

Status: CONSTRUCTION

Project ID:55090

Name:

SEA REGION FFY 09 AIRPORTS

Manager: FRANZEN, GARY R

SURFACE MAINTENANCE

Construction Manager: FRANZEN, GARY R

Remarks:

Obligations (amount in thousands of dollars)

Scope Date

Scope Text

28-Aug-2009

Pavement markings and repairs.

Manager FFY Summary Report

08/31/2009 04:09 PM

AKSAS: 69355

Fed Proj #:

Status: CONSTRUCTION

Project ID:54780

Name:

HYDER SALMON RIVER ROAD

**WASHOUT REPAIRS** 

Manager: FRANZEN, GARY R

Construction Manager:

Remarks:

| <b>Obligations</b> | (amount | in | thousands | of | dollars) |  |
|--------------------|---------|----|-----------|----|----------|--|
|--------------------|---------|----|-----------|----|----------|--|

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance    |
|--------|------------|----------|----------------|-------------|------------|
| 4      | 150,000.00 | 4,463.60 | 0.00           | 0.00        | 145,536.40 |
| Totals | 150.000.00 | 4.463.60 | .00.           | .00         | 145,536.40 |
| rotato | 100,000100 | .,       |                |             | •          |

# Engineering Manager: Greg Patz

| Project# | Project Name  | Page |
|----------|---|------|
| 67753    | KTN Creek Bridge Repair<br>30134041   | 26   |
| 67890    | SGY Maintenance Station Land Acquisition 30253431   | 27   |
| 67954    | SEA Region FFY08 Snow Removal Equipment 30262842  | 28   |
| 68104    | HNS Klehini River Bridge Repair<br>30258541   | 29   |
| 68569    | SIT "No Name" Bridge Repairs<br>30086641  | 30   |
| 68956    | SEA Region Traffic Signal Improvements 30142141   | 31   |
| 68971    | SEA FFY07 Region Snow Removal Equipment 30143842  | 32   |
| 68981    | KTN North Tongass Emergency MP 5 Slide Repair 30102341                                      | 33   |
| 69162    | SEA FY06 Harbor Maintenance<br>30103341   | 34   |
| 69276    | SE M&O Salt Brine<br>30275541 SE JNU Salt Brine System<br>30276841 SE SIT Salt Brine System | 35   |
| 69282    | SEA Region FFY09 Snow Removal Equipment 30275942  | 36   |

# Manager FFY Summary Report

08/31/2009 04:10 PM

AKSAS: **67753** 

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:49286

Name: KTN CREEK BRIDGE REPAIR

Manager: PATZ, GREGORY D

Construction Manager:

| ACCUPATION OF THE PROPERTY OF |                         |   |  |                        |          |  |
|---|-------------------------|---|--|------------------------|----------|--|
|   |                         | Obligations   | (amount in thou  | usands of dollar       | s)       |  |
|   | Proje                   | ect Funding and Expe  | nditure Summary (a   | mounts in dollars)     |          |  |
| Phase   | Programmed              | Expended  | Exp Last Month   | Encumbrance            | Balance  |  |
| 4   | 8,600.0                 | 8,600.00  | 0.00   | 0.00                   | 0.00     |  |
| Totals  | 8,600.0                 | 8,600.00  | .00  | .00                    | .00      |  |
| Scope [   | Date S                  | Scope Text  | and the second s |                        |          |  |
| 21-Mar-2  | r                       | Remove 12 linear feet of<br>rubble around conduit.<br>approximately 8 cubic<br>remove forming, and re | . After conduit is rep<br>yards of controlled lo   | aired, form void and f | ill with |  |
| Progres   | ress Date Progress Text |   |  |                        |          |  |
| 26-Mar-2  | 2009                    | 09 Project completed. Ready for closeout.   |  |                        |          |  |

# Manager FFY Summary Report

08/31/2009 04:10 PM

AKSAS: 67890

Fed Proj #:

Status: CONSTRUCTION

Project ID:24543

Name:

SGY MAINTENANCE STATION LAND

Manager: PATZ, GREGORY D

**ACQUISITION** 

Construction Manager:

| Project Funding and Expenditure Summary (amounts in dollars) |                       |  |           |                       |             |         |  |  |
|--|-----------------------|--|-----------|-----------------------|-------------|---------|--|--|
| Phase  | Phase Programmed      |  | xpended   | Exp Last Month        | Encumbrance | Balance |  |  |
| 3  | 120,000.00            |  | 12,782.72 | 12,782.72 0.00 107,07 |             | 143.32  |  |  |
| Totals   | als <b>120,000.00</b> |  | 12,782.72 | .00 107,073.96        |             | 143.32  |  |  |
| Scope Date   |                       | Scope T  | ext       |                       |             |         | The second secon |  |
| 02-Sep-1999  |                       | Acquisition of land for Skagway maintenance station. |           |                       |             |         |  |  |
| Progress Date  |                       | Progress Text  |           |                       |             |         |  |  |
| 26-Mar-2009  |                       | Funding not available in FY09.                       |           |                       |             |         |  |  |

### **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 67954

Fed Proj #:

Status: CONSTRUCTION

Project ID:50746

Name:

SEA REGION FFY08 SNOW REMOVAL

Manager: PATZ, GREGORY D

**EQUIPMENT** 

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed   | Expended     | Exp Last Month | Encumbrance | Balance    |
|--------|--------------|--------------|----------------|-------------|------------|
| 4      | 1,429,761.00 | 1,231,511.76 | 1,181,419.57   | 2,318.82    | 195,930.42 |
| Totals | 1,429,761.00 | 1,231,511.76 | 1,181,419.57   | 2,318.82    | 195,930.42 |

Scope Date

Scope Text

04-Aug-2008

Acquire snow removal equipment for the following:

Ketchikan Airport - Truck with plow & sander and Self-propelled runway broom

Yakutat Airport - Self-propelled snow blower

## Manager FFY Summary Report

08/31/2009 04:10 PM

AKSAS: 68104

Fed Proj #: N/A

Status: CONSTRUCTION Project ID:49350

Name: HNS KLEHINI RIVER BRIDGE REPAIR

Manager: PATZ, GREGORY D

Construction Manager:

| Obligations (amount in thousands of dollars) |            |  |                    |                    |         |                         |  |  |  |  |
|--|------------|--|--------------------|--------------------|---------|-------------------------|--|--|--|--|
|  | Pro        | ject Funding and Expe  | nditure Summary (a | mounts in dollars) |         |                         |  |  |  |  |
| Phase  | Programmed | Expended   | Exp Last Month     | Encumbrance        | Balance |                         |  |  |  |  |
| 4  | 50,000.    | 50,000.00  | 0.00               | 0.00               | 0.00    |                         |  |  |  |  |
| Totals                                       | 50,000.    | 50,000.00  | .00                | .00                | .00     |                         |  |  |  |  |
| Scope Date S                                 |            | Scope Text   |                    |                    |         | <b>Machine una cumo</b> |  |  |  |  |
| trus<br>app                                  |            | Repair damage sustained to the bridge structure by repairing bent portals and trusses. Damage was caused by a logging truck. It is anticipated that approximately half of repair costs will be reimbursed by the driver's insurance company. |                    |                    |         |                         |  |  |  |  |
| Progress Date Progress Text                  |            | Progress Text  |                    |                    |         |                         |  |  |  |  |
|  |            | Repairs completed in April 2008 by NR Bridge crew. Preparing final documents and billing for insurance company.  |                    |                    |         |                         |  |  |  |  |

28-Nov-2008

# **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 68569

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:50928

Name:

SIT "NO NAME" BRIDGE REPAIRS

Manager: PATZ, GREGORY D

Construction Manager:

ADF&G Fish permit issued 10/15/08. Conditional approval from SHPO - we need to

submit a final report by Nov 30. Work completed by M&O in Nov '08.

|  |                       | ****                               |              |                       |                     |                   |
|--|-----------------------|------------------------------------|--------------|-----------------------|---------------------|-------------------|
|  |                       | Obli                               | gations (a   | mount in thou         | usands of dollar    | s)                |
|  | Pro                   | ject Funding                       | and Expendit | ure Summary (a        | mounts in dollars)  |                   |
| Phase  | Programme             | d Expe                             | nded E       | xp Last Month         | Encumbrance         | Balance           |
| 2  | 1,500                 | .00                                | 525.63       | 0.00                  | 0.00                | 974.37            |
| 4  | 84,469                | .23                                | 5,086.87     | 0.00                  | 0.00                | 9,382.36          |
| Totals   | 85,969                | 9.23 75,612.50                     |              | .00                   | .00                 | 10,356.73         |
| Scope [  | Scope Date Scope Text |                                    |              |                       |                     |                   |
| 22-Aug-2008 Repair failed support pi<br>of Halibut Point Road in |                       | int Road in Si                     | •            | pansion joints on the | bridge at Mile 6.5  |                   |
| 26-Mar-2009 Repa   |                       | Progress Te<br>Repair work<br>out. |              | NR Bridge crew I      | November 08. Projec | t ready for close |
| Enviror  | nmental Inforn        | nation                             |              |                       |                     |                   |
| Contact SCHOLL, JAMES W Docume                                   |                       | Document                           | Env E        | xpected:              | Approved            |                   |
| Pro  | gress Date            | Environ                            | mental Progr | ess Text              |                     |                   |

# **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: **68956** 

Fed Proj #:

Status: CONSTRUCTION

Project ID:47507

Name:

SEA REGION TRAFFIC SIGNAL

IMPROVEMENTS

Construction Manager:

Manager: PATZ, GREGORY D

| Obligations (amount in thousands of dollars)                 |                       |                       |                       |                         |                    |  |  |  |
|--|-----------------------|-----------------------|-----------------------|-------------------------|--------------------|--|--|--|
| Project Funding and Expenditure Summary (amounts in dollars) |                       |                       |                       |                         |                    |  |  |  |
| Phase  | Programmed            | Expended              | Exp Last Month        | Encumbrance             | Balance            |  |  |  |
| 4  | 45,000.00             | 41,513.93             | 7,485.17              | 0.00                    | 3,486.07           |  |  |  |
| Totals   | 45,000.00             | 41,513.93             | 7,485.17              | .00                     | 3,486.07           |  |  |  |
| Scope [  | Scope Date Scope Text |                       |                       |                         |                    |  |  |  |
| 12-Aug-:   | 2007 Hig              | hway deferred main    | tenance funds for vi  | deo traffic signal dete | ctors, wireless or |  |  |  |
|  | hig                   | h speed internet acc  | ess to cabinets, and  | new traffic signal co   | ntrollers.         |  |  |  |
| Progress Date Progress Text                                  |                       |                       |                       |                         |                    |  |  |  |
| 26-Mar-2009 Video camera                                     |                       | leo cameras installe  | d at Loop & Valley Bl | vd. Monitoring/adjus    | ting performance   |  |  |  |
|  | Ad                    | ditional parts on ord | er.                   |                         |                    |  |  |  |

#### **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 68971

Fed Proj #: 3-02-0200-059-2007

Status: CONSTRUCTION

Project ID:47266

Name:

Remarks:

**SEA FFY07 VARIOUS AIRPORTS SNOW** 

Construction Manager:

Manager: PATZ, GREGORY D

REMOVAL EQUIPMENT

### **Obligations (amount in thousands of dollars)**

Project Funding and Expenditure Summary (amounts in dollars)

| Phase _ | Programmed 1,211,502.10 | Expended<br>1,055,031.61 | Exp Last Month 0.00 | Encumbrance 0.00 | Balance<br>156,470.49 |
|---------|-------------------------|--------------------------|---------------------|------------------|-----------------------|
| Totals  | 1,211,502.10            | 1,055,031.61             | .00                 | .00              | 156,470.49            |

| Scope Date    | Scope Text   |  |  |  |  |  |
|---------------|--|--|--|--|--|--|
| 17-Jul-2007   | Acquire snow removal equipment: Gustavus (loader); Petersburg (trap plow); |  |  |  |  |  |
|               | Ketchikan (plow truck with sander, towed broom); and Sitka (towed broom)   |  |  |  |  |  |
| Progress Date | Progress Text  |  |  |  |  |  |
| 26-Mar-2009   | Equipment procurement complete. Close out.                                 |  |  |  |  |  |

### **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 68981

Fed Proj #:

Status: CONSTRUCTION

Project ID:52508

Name:

**KETCHIKAN NORTH TONGASS MP 5** SLIDE REPAIR

Construction Manager:

Manager: PATZ, GREGORY D

Remarks:

## Obligations (amount in thousands of dollars)

Estimate for Future Obligations

|  |             |                       |                     | Phase      | Date           | Total Par \$     | Non-Par GF \$  |
|--|-------------|-----------------------|---------------------|------------|----------------|------------------|--|
|  |             |                       |                     | 4          | 19-Feb-200     | 9 0.             | 0 50.0   |
| assistantia esperimento de la companio de la compa | Project     | Funding and Expe      | nditure Summary (a  | mounts i   | n dollars)     |                  |  |
| Phase  | Programmed_ | Expended              | Exp Last Month      | Encum      | brance         | Balance          |  |
| 4  | 50,000.00   | 48,094.66             | 180.94              |            | 0.00           | 1,905.34         |  |
| Totals   | 50,000.00   | 48,094.66             | 180.94              |            | .00            | 1,905.34         |  |
| Scope [  | Date Sco    | ope Text              |                     |            |                |                  | and a color of the desire of the second of t |
| 19-Feb-2009  |             | blilize existing rock | slide slope, remove | material t | from roadslide | , place barriers |  |

along highhway, provide all required traffic control.

### **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 69162

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:43686

Name:

SEA FY06 HARBOR MAINTENANCE

Manager: PATZ, GREGORY D

Construction Manager:

Remarks: Construction Engineer - Greg Patz

| Obligations (amount in thousands of dollars)                 |             |            |                |                |                                    |  |  |  |  |
|--|-------------|------------|----------------|----------------|------------------------------------|--|--|--|--|
| Project Funding and Expenditure Summary (amounts in dollars) |             |            |                |                |                                    |  |  |  |  |
| Phase  | Programmed  | Expended   | Exp Last Month | Encumbrance    | Balance                            |  |  |  |  |
| 4  | 258,054.03  | 220,014.97 | 0.00           | 0.00           | 38,039.06                          |  |  |  |  |
| Totals   | 258,054.03  | 220,014.97 | .00            | .00            | 38,039.06                          |  |  |  |  |
| Contractor   |             |            | Award Da       | te Award Amoun | Expiration Date t or Calendar Days |  |  |  |  |
| TRUCANO CONSTRUCTION   |             |            | 24-Jan-20      | 08 116,2       | 72                                 |  |  |  |  |
| Progress   | s Date Prog | ress Text  |                |                |                                    |  |  |  |  |

14-Apr-2009

Final payment processed to Trucano Construction Co for completion of the Gustavus Mooring Float portion of this project.

## **Manager FFY Summary Report**

08/31/2009 04:10 PM

AKSAS: 69276

Fed Proj #: 9999

Status: CONSTRUCTION

Project ID:51809

Name:

SE M&O SALT BRINE SYSTEM

Manager: PATZ, GREGORY D

Construction Manager: PATZ, GREGORY D

Remarks:

### Obligations (amount in thousands of dollars)

Estimate for Future Obligations

|         |                |                             |                    | Phase                                  | Date        | Total Par  | \$                                      | Non-Par GF \$  |
|---------|----------------|-----------------------------|--------------------|--|-------------|--|---|--|
|         |                |                             |                    | 4                                      | 23-Jan-2009 | )  | 0.0                                     | 120.0  |
|         | Proj           | ect Funding and Expe        | nditure Summary (a | mounts i                               | n dollars)  | e de value de la litter de la l | *************************************** | servicion variotezza forsami acosaz de acesto de la constitución de la |
| Phase   | Programmed     | Expended                    | Exp Last Month     | Encum                                  | brance      | Balance  |   |  |
| 4       | 120,000.       | 0.00                        | 0.00               | 9                                      | 8,112.00    | 21,888.00  |   |  |
| Totals  | 120,000.00 .00 |                             | .00                | .00 98,112.00                          |             | 21,888.00  |   |  |
| Scope D | Date           | Scope Text                  |                    | ************************************** |             | <del>nicht (rinich) (100</del> 0 eit ein eite der Laute (Saus Court aus  | *************                           |  |
|         |                | Purchase and constructions. |                    | -                                      |             |  | -                                       |  |

machine, storage tanks and all required funding.

Manager FFY Summary Report

08/31/2009 04:10 PM

AKSAS: 69282

Fed Proj #:

Status: CONSTRUCTION

Project ID:52148

Name:

**SEA REGION FFY09 SNOW REMOVAL** 

**EQUIPMENT** 

Manager: PATZ, GREGORY D

Construction Manager:

Remarks:

#### **Obligations (amount in thousands of dollars)**

Estimate for Future Obligations

|          |            |  |                      | Phase      | Date           | Total Par \$ | Non-Par GF \$  |
|----------|------------|--|----------------------|------------|----------------|--------------|--|
|          |            |  |                      | 4          | 04-Feb-2009    | 0.0          | 935.6  |
|          | Projec     | Funding and Expe                             | nditure Summary (a   | mounts ir  | n dollars)     |              |  |
| Phase    | Programmed | Expended                                     | Exp Last Month       | Encum      | brance_        | Balance      |  |
| 4        | 935,595.00 | 0.00   | 0.00                 | 62         | 5,359.00       | 310,236.00   |  |
| Totals   | 935,595.00 | .00  | .00                  | 62         | 5,359.00       | 310,236.00   |  |
| Scope [  | Date Sc    | ope Text                                     |                      |            |                |              | graphic design of the second o |
| 22-Jan-2 |            | quire snow revoval e<br>ka(mid sized truck). | equipment; Haines (r | otary plov | w, towed broon | n. and       |  |

| 69250 | YAK FY09 Sand & Chemical Building Boiler Burner & Day Tank 30272641      | 55 |
|-------|--|----|
| 69252 | JNU FY09 DOT&PF Complex Window Panel Replacement 30272941                | 56 |
| 69254 | KTN FY09 Court Office Building Fire Alarm Upgrades 30273141              | 57 |
| 69258 | KTN FY09 Court Office Building Interior Finish Repairs 30274041          | 58 |
| 69260 | PSG FY09 Scow Bay Shop Damaged Entry Cover Replacement 30274141          | 59 |
| 69262 | YAK FY09 Airfield Lighting Regulator & Electrical Room Roof 30274341     | 60 |
| 69264 | KTN FY09 Maintenance Station Door Operator Replacement 30274641          | 61 |
| 69266 | KLW FY09 Maintenance Station Door Replacement 30274741                   | 62 |
| 69268 | SGY FY09 Maintenance Station Potable Water System Repair 30274841        | 63 |
| 69270 | SEA FY09 Region-wide Lighting Upgrade<br>30274941                        | 64 |
| 69272 | SEA FY09 Region-wide Oil/Water Separation, Maint, Upgrade & Rpr 30275041 | 65 |
| 69279 | YAK DY09 Maintenance Shop Roof Repair                                    | 66 |

### Engineering Manager: Larry White

| Project # | Project Name  | Page |
|-----------|---|------|
| 67649     | SEA FY05 Region-wide Vehicle Door Replacement 30103841  | 39   |
| 67677     | SEA Region FY99 Public Facilities Deferred Maintenance 30138741   | 40   |
| 67978     | SEA FY06 Region-wide Vehicle Hoist Replacement 30255841   | 41   |
| 67994     | SEA FY06 Region-wide Lighting Upgrade & Replacement 30256241  | 42   |
| 68147     | KTN Pioneer's Home Flat Roof Replacement<br>30137441  | 43   |
| 68206     | SIT Court and Office Building Boiler Repair<br>30137341   | 44   |
| 68218     | KTN Pioneer's Home Roof Replacement (RSA w/H&SS) 30899942   | 45   |
| 68360     | SIT Court & Office Building Underground Storage Tanks<br>30161141   | 46   |
| 68376     | HNS Maintenance Station Building Siding & Windows 30261641  | 47   |
| 68508     | SEA FY09 Fuel Tank Replacement & SPCC Upgrades 30263741 - Gustavus 30264141 - Klawock 30264241 - Petersburg 30264341 - Skagway 30265041 - Sitka | 48   |
| 68685     | JNU Pioneer's Home Building Exterior Refurbishing 30296042  | 49   |
| 68807     | JNU SEA Regional Complex Boiler Replacement<br>30544641   | 50   |
| 68818     | JNU Pioneer's Home Roof Design and Replacement 30998142   | 51   |
| 69244     | SIT FY09 Court & Office Building Fuel Pump Replacement 30271741   | 52   |
| 69246     | SEA FY09 Region-wide Electrical Survey<br>30271841  | 53   |
| 69248     | PSG FY09 Scow Bay Shop Overhead Door & Operator Replacement   | 54   |

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 67649

Fed Proj #:

Status: CONSTRUCTION

Project ID:40244

Name:

SEA FY05 REGION-WIDE VEHICLE DOOR

REPLACEMENT-DEF MNT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| Obligations (a | amount in | thousands | of dollars) |
|----------------|-----------|-----------|-------------|
|----------------|-----------|-----------|-------------|

Project Funding and Expenditure Summary (amounts in dollars)

|   | Phase<br>4 | Programmed 102.100.00  | Expended 98,992.21   | Exp Last Month 0.00   | Encumbrance 0.00 | Balance<br>3,107.79                    |
|---|------------|--|--|---|------------------|--|
| otals 102.100.00 98.992.21 .00 .00 3,107.79 | 4          | Remodels and the second | Management of the second secon | Procedure and the commence of |                  | ************************************** |

Scope Date

Scope Text

22-Jul-2004

Replace vehicle doors in various buildings in Southeast Region.

#### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 67677

Fed Proi #:

Status: CONSTRUCTION

Project ID: 18645

Name:

SEA PUBLIC FACILITIES DEFERRED

**MAINTENANCE FFY99** 

Manager: WHITE, LARRY E

는 마시스 사람들이 발가 하는 것이 되었다. 그 전에 가장 하는 것이 되었다는 것이 되었다. 그 전에 가장 하지 않는 것이 되었다. 사람들이 가장 하는 것이 되었다. 그 것이 되었다는 것이 되었다. 그 것이 되었다는 것이 되었다. 그 것이 되었다. 그 것이 되었다. 그 것이 되었다.

Construction Manager: WHITE, LARRY E

Remarks:

#### Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended   | Exp Last Month | Encumbrance | Balance  |
|--------|------------|------------|----------------|-------------|----------|
| 4      | 503,657.71 | 497,644.81 | 0.00           | 0.00        | 6,012.90 |
| Totals | 503,657.71 | 497,644.81 | .00            | .00         | 6,012.90 |

Scope Date

Scope Text

25-Aug-1998

Juneau -

Alaska Office Building/Door Operator Replacement - \$40,000

State Office Building/Additional Third Elevator (Phase II) - \$385,000

State Office Building/Parking Structure Lighting - \$40,000

Diamond Court House/Boiler Breaching Replacement - \$25,000

Sitka -

Court and Office Municipal Building/Roof Membrane & Insulation Replacement -

\$155,000

# **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 67978

Fed Proj #:

Status: CONSTRUCTION

Manager: WHITE, LARRY E

Project ID:40901

Name:

SEA FY06 REGIONWIDE VEHICLE HOIST

REPLACEMENT

Construction Manager:

Remarks:

| <b>Obligations</b> | (amount | in    | thousands | of         | dollars) | ĺ |
|--------------------|---------|-------|-----------|------------|----------|---|
| ONINGUIONS         | Lambane | 6 8 8 | enousunus | <b>∪</b> E | MOHAIO)  | , |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed 460,000,00 | Expended   | Exp Last Month | Encumbrance | Balance   |
|--------|-----------------------|------------|----------------|-------------|-----------|
| 4      | 160,000.00            | 140,319.66 | 0.00           | 0.00        | 19,680.34 |
| Totals | 160,000.00            | 140,319.66 | .00            | .00         | 19,680.34 |

Scope Date

Scope Text

25-Jul-2005

Replace vehicle hoists in Southeast region

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 67994

Fed Proj #:

Status: CONSTRUCTION

Project ID:40902

Name:

SEA FY06 REGIONWIDE LIGHTING UPGRADE & REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| <b>Obligations</b> | (amount | in | thousands | of | dollars) |  |
|--------------------|---------|----|-----------|----|----------|--|
|--------------------|---------|----|-----------|----|----------|--|

Project Funding and Expenditure Summary (amounts in dollars)

| Phase    | Programmed | Expended  | Exp Last Month | Encumbrance | Balance  |
|----------|------------|-----------|----------------|-------------|----------|
| 4        | 62,403.49  | 60,600.18 | 0.00           | 0.00        | 1,803.31 |
| Totals . | 62,403.49  | 60,600.18 | .00.           | .00         | 1,803.31 |

Scope Date

Scope Text

25-Jul-2005

Replace and upgrade lighting in Southeast region

# **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68147

Fed Proj #:

Status: CONSTRUCTION

Project ID:40484

KTN PIONEER'S HOME FLAT ROOF

REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

Name:

|                                      |  | Obligations          | (amount in tho      | usands of dolla    | rs)                  |  |
|--------------------------------------|--|----------------------|---------------------|--------------------|----------------------|--|
|                                      | Proj   | ect Funding and Expe | nditure Summary (a  | mounts in dollars) |                      |  |
| Phase                                | Programmed   | Expended             | Exp Last Month      | Encumbrance        | Balance              |  |
| 4                                    | 150,664.4  | 149,203.57           | 34.08               | 0.00               | 1,460.86             |  |
| Totals                               | 150,664.4  | 149,203.57           | 34.08               | .00                | 1,460.86             |  |
|                                      |  |                      |                     |                    | Expiration Date      |  |
|                                      | Co   | ontractor            | Award Da            | ate Award Amou     | unt or Calendar Days |  |
| UNIVERSAL ROOFING OF AK, INC.        |  | 02-Oct-20            | 06 398              | ,600               |                      |  |
| Scope Date Scope Text                |  |                      |                     |                    |                      |  |
| 30-Nov-2004 Replace flat roof on the |  |                      | pioneer's home in h | (etchikan          |                      |  |
| Progress Date Progress Text          |  |                      |                     |                    |                      |  |
| 15-Aug-2006 Project advertising immi |  | ninent.              |                     |                    |                      |  |
| Problem                              | Date   | Problem Text         |                     |                    |                      |  |
| 15-Aug-2                             | 15-Aug-2006 Delayed due to design development complications. |                      |                     |                    |                      |  |

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68206

Fed Proj #:

Status: CONSTRUCTION

Project ID:40483

Name:

SIT COURT AND OFFICE BUILDING BOILER REPAIR/REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| Obligations | (amount | in thousa | ands of | dollars) |
|-------------|---------|-----------|---------|----------|
|             |         |           |         |          |

Project Funding and Expenditure Summary (amounts in dollars)

|        | •          |            |                |             |         |
|--------|------------|------------|----------------|-------------|---------|
| Phase  | Programmed | Expended   | Exp Last Month | Encumbrance | Balance |
| 4      | 150,000.00 | 150,000.00 | 0.00           | 0.00        | 0.00    |
|        | 450,000,00 | 450,000,00 | 00             | 00          | .00     |
| Totals | 150,000.00 | 150,000.00 | .00            | .00         | .00     |

Scope Date

Scope Text

30-Nov-2004

Repair/replace boiler in state court house and office building in Sitka

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68218

Fed Proj #:

REPLACEMENT (RSA W/H&SS)

Status: CONSTRUCTION

Project ID:44206

Name:

KETCHIKAN PIONEER'S HOME ROOF

Manager: WHITE, LARRY E

Construction Manager:

Remarks: RSA FUNDING \$400,000.00

| Obligations  | (amount is    | thousands     | of dollars) |
|--------------|---------------|---------------|-------------|
| UDIIUaliUIIS | adelication i | i iliuusalius | UI UUIIAISI |

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended   | Exp Last Month                         | Encumbrance | Balance |
|--------|------------|------------|--|-------------|---------|
| 4      | 355,000.00 | 354,276.33 | 1,084.69                               | 0.00        | 723.67  |
|        |            |            | ************************************** |             |         |
| Totals | 355,000.00 | 354,276.33 | 1,084.69                               | .00         | 723.67  |

Scope Date

Scope Text

29-Aug-2006

Replacement of the roof on Ketchikan Pioneer's Home

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68360

Fed Proj#:

Status: CONSTRUCTION

Manager: WHITE, LARRY E

Project ID:50350

Name:

SIT COURT & OFFICE BUILDING **UNDERGROUND STORAGE TANK** 

REPLACE

Construction Manager:

Remarks:

| Obligations (a | amount in | thousands | of | dollars) | į |
|----------------|-----------|-----------|----|----------|---|
|----------------|-----------|-----------|----|----------|---|

Project Funding and Expenditure Summary (amounts in dollars)

|        | 1 10,000   | i anamg ana Expo | nanaro carrirrary (a | mounto m donaro, |         |
|--------|------------|------------------|----------------------|------------------|---------|
| Phase  | Programmed | Expended         | Exp Last Month       | Encumbrance      | Balance |
| 4      | 75,000.00  | 75,000.00        | 41.60                | 0.00             | 0.00    |
| Totals | 75,000.00  | 75,000.00        | 41.60                | .00.             | .00.    |

Scope Date

Scope Text

30-Jun-2008

Replace underground storage tank at the Sitka Court and Office Building

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68376

Fed Proj #:

Status: CONSTRUCTION

Project ID:50351

Name:

**HNS MAINTENANCE STATION SIDING &** 

WINDOWS REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

30-Jun-2008

|        |            | Obligations     | (amount in thou    | usands of dollars  | s)        |
|--------|------------|-----------------|--------------------|--------------------|-----------|
|        | Project F  | unding and Expe | nditure Summary (a | mounts in dollars) |           |
| Phase  | Programmed | Expended        | Exp Last Month     | Encumbrance        | Balance   |
| 4      | 85,000.00  | 0.00            | 0.00               | 0.00               | 85,000.00 |
| Totals | 85,000.00  | .00             | .00.               | .00                | 85,000.00 |

Replace siding and windows on the Haines Maintenance Station building

#### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68508

Fed Proj #:

Status: CONSTRUCTION

Project ID:50706

Name:

SEA FY09 FUEL TANK REPLACEMENT

AND SPCC UPDATE

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

**Obligations (amount in thousands of dollars)** 

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance    |
|--------|------------|----------|----------------|-------------|------------|
| 4      | 185,000.00 | 0.00     | 0.00           | 0.00        | 185,000.00 |
| Totals | 185,000.00 | .00      | .00            | .00         | 185,000.00 |

Scope Date

Scope Text

30-Jul-2008

Replace fuel tanks and update Spill Prevention and Countermeasures Plan in the following communities: Gustavus, Klawock, Petersburg, Skagway, and Sitka.

#### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68685

Fed Proj #:

Status: CONSTRUCTION

Project ID:38672

Name:

JNU PH BUILDING EXTERIOR REFINISHING & DRAIN REPAIRS

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

#### Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

|        | •  | • .        | • •  | •           |          |
|--------|--|------------|--|-------------|----------|
| Phase  | Programmed   | Expended   | Exp Last Month   | Encumbrance | Balance  |
| 2      | 30,000.00  | 29,903.75  | 0.00   | 0.00        | 96.25    |
| 4      | 428,950.00   | 424,065.65 | 0.00   | 0.00        | 4,884.35 |
| _      | The second secon |            | MARCHANIA DE LA CONTRACTOR DE LA CONTRAC |             |          |
| Totals | 458,950.00   | 453,969.40 | .00  | .00         | 4,980.60 |

Estimated Advertising Date: 10/01/2003

Scope Text

Scope Date 18-Mar-2003

Provide administrative services to advertise & oversee the design and construction work to include repairs, cleaning, resurfacing & painting of Juneau Pioneer's Home building exterior and to install an exterior foundation drain system at designated foundation walls to include drain pipe and related materials.

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 68807

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:39782

Name:

JNU SEA REGIONAL COMPLEX BOILER

Manager: WHITE, LARRY E

REPLACEMENT

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended  | Exp Last Month | Encumbrance | Balance   |
|--------|------------|-----------|----------------|-------------|-----------|
| 4      | 100,000.00 | 10,157.93 | 0.00           | 4,041.25    | 85,800.82 |
| Totals | 100,000.00 | 10,157.93 | .00            | 4,041.25    | 85,800.82 |

Scope Date

Scope Text

13-Aug-2003

Replace the boiler at DOT&PF 7-Mile regional complex.

# Manager FFY Summary Report

08/31/2009 04:11 PM

AKSAS: 68818

Fed Proj #:

Status: CONSTRUCTION

Project ID:42106

Name:

JNU PIONEER'S HOME ROOF DESIGN

AND REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

|   |            | Obligations        | (amount in thou    | usands of dollar   | s)        |
|---|------------|--------------------|--------------------|--------------------|-----------|
| Principal and Section of Section 1995   | Projec     | t Funding and Expe | nditure Summary (a | mounts in dollars) |           |
| Phase   | Programmed | Expended           | Exp Last Month     | Encumbrance        | Balance   |
| 2   | 20,000.00  | 20,000.00          | 0.00               | 0.00               | 0.00      |
| 4   | 620,000.00 | 561,466.81         | 0.00               | 0.00               | 58,533.19 |
| Totals  | 640,000.00 | 581,466.81         | .00                | .00                | 58,533.19 |
| Scope D   | Date Sc    | cope Text          |                    |                    |           |
| 25-Mar-2006 RSA with H&HS to design and replace Juneau Pioneer's Home roof during the summer of 2006. Cost estimates were from roof analysis conducted by USKH Architects in 2004 |            |                    |                    |                    |           |
| Progress Date Progress Text   |            |                    |                    |                    |           |
| 15-Aug-2006 Construction in progress. Consultant change order for special inspections executed.   |            |                    |                    |                    |           |

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69244

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51148

Name:

SIT FY09 COURT & OFFICE BUILDING

Manager: WHITE, LARRY E

**FUEL PUMP REPLACEMENT** 

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance  |
|--------|------------|----------|----------------|-------------|----------|
| 4      | 12,200.00  | 2,384.03 | 0.00           | 0.00        | 9,815.97 |
| Totals | 12,200.00  | 2,384.03 | .00            | .00         | 9,815.97 |

Scope Date

Scope Text

16-Sep-2008

Replace fuel pump at the Sitka Court & Office Building

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69246

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51149

Name:

**SEA FY09 REGION-WIDE ELECTRICAL** 

Manager: WHITE, LARRY E

SURVEY

Construction Manager:

Remarks:

| Obligations | (amount | ini | thousands | of | dollars) | į |
|-------------|---------|-----|-----------|----|----------|---|
|-------------|---------|-----|-----------|----|----------|---|

Project Funding and Expenditure Summary (amounts in dollars)

| 4 45,000.00 0.00 0.00 45,0         | Phase        | Programmed    | Expended | Exp Last Month | Encumbrance         | Balance<br>45 000 00 |
|------------------------------------|--------------|---------------|----------|----------------|---------------------|----------------------|
| Totals 45.000.00 .00 .00 .00 45,00 | 4.<br>Totals | 45,000.00<br> | 0.00     | .00            | 0.00<br>-<br>-<br>- | 45,000.00<br>        |

Scope Date

Scope Text

16-Sep-2008

Electrical survey of buildings in Southeast Region

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69248

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51150

Name:

PSG FY09 SCOW BAY SHOP OVERHEAD

Manager: WHITE, LARRY E

**DOOR & OPERATOR REPLACEMENT** 

Shop

Construction Manager:

| Obligations (amount in thousands of dollars) |            |                  |                     |   |               |  |  |
|--|------------|------------------|---------------------|---|---------------|--|--|
|  | Project    | Funding and Expe | nditure Summary (a  | mounts in dollars)                      |               |  |  |
| Phase  | Programmed | Expended         | Exp Last Month      | Encumbrance                             | Balance       |  |  |
| 4  | 60,000.00  | 0.00             | 0.00                | 0.00                                    | 60,000.00     |  |  |
| Totals                                       | 60,000.00  | .00              | .00                 | .00                                     | 60,000.00     |  |  |
| Scope D                                      | ate Sc     | ope Text         |                     | 2002 2004 2004 2004 2004 2004 2004 2004 |               |  |  |
| 16-Sep-2008 Replace overhead door            |            |                  | and operator at the | Petersburg Scow Bay                     | / Maintenance |  |  |

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69250

Fed Proj #:

Status: CONSTRUCTION

Project ID:51153

Name:

YAK FY09 SAND & CHEMICAL BLDG

Manager: WHITE, LARRY E

**BOILER BURNER AND DAY TANK** 

Construction Manager:

Remarks:

| Obligations ( | amount in | thousands | of dollars) |  |
|---------------|-----------|-----------|-------------|--|
|---------------|-----------|-----------|-------------|--|

Project Funding and Expenditure Summary (amounts in dollars)

Scope Date

Scope Text

16-Sep-2008

Install boiler burner and day tank in the Chemical & Storage Building at Yakutat Airport

#### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69252

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51154

Name:

JNU FY09 DOT&PF COMPLEX WINDOW

PANEL REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| Obligations | (amount | in | thousands | of | dollars) |  |
|-------------|---------|----|-----------|----|----------|--|
|-------------|---------|----|-----------|----|----------|--|

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance    |
|--------|------------|----------|----------------|-------------|------------|
| 4      | 225,000.00 | 6,108.78 | 0.00           | 0.00        | 218,891.22 |
| Totals | 225,000.00 | 6,108.78 | .00            | .00         | 218,891.22 |

Scope Date

Scope Text

16-Sep-2008

Replace window panels at the DOT&PF Complex in Juneau

**Manager FFY Summary Report** 

08/31/2009 04:11 PM

AKSAS: 69254

Fed Proj #:

Status: CONSTRUCTION

Project ID:51155

Name:

KTN FY09 COURT OFFICE BUILDING

FIRE ALARM UPGRADES

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| <b>Obligations</b> | (amount in | thousands | of dollars) |
|--------------------|------------|-----------|-------------|
|--------------------|------------|-----------|-------------|

Project Funding and Expenditure Summary (amounts in dollars)

|               |      | -                                       | -        |   |             |            |
|---------------|------|---|----------|---|-------------|------------|
| Ph            | ase  | Programmed                              | Expended | Exp Last Month                          | Encumbrance | Balance    |
|               | 4    | 140,000.00                              | 0.00     | 0.00                                    | 0.00        | 140,000.00 |
|               |      | *************************************** |          | B41040444444444444444444444444444444444 |             |            |
| То            | tals | 140,000.00                              | .00      | .00                                     | .00         | 140,000.00 |
| <b>AMONDO</b> |      |   |          |   |             |            |

Scope Date

Scope Text

16-Sep-2008

Upgrade fire alarms in the Court Office Building in Ketchikan

# **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69258

Fed Proj #:

Status: CONSTRUCTION

Project ID:51158

Name:

KTN FY06 COURT OFFICE BUILDING

INTERIOR FINISH REPAIRS

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance   |
|--------|------------|----------|----------------|-------------|-----------|
| 4      | 70,000.00  | 2,610.93 | 0.00           | 0.00        | 67,389.07 |
| Totals | 70,000.00  | 2,610.93 | .00.           | .00.        | 67,389.07 |

Scope Date

Scope Text

16-Sep-2008

Interior finish repairs at the Court House building in Ketchikan

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69260

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51159

Name:

**PSG FY09 SCOW BAY SHOP DAMAGED** 

ENTRY COVER REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

| <b>Obligations</b> (amount | in | thousands | of | dollars) |  |
|----------------------------|----|-----------|----|----------|--|
|----------------------------|----|-----------|----|----------|--|

Project Funding and Expenditure Summary (amounts in dollars)

Scope Date

Scope Text

16-Sep-2008

Replace damaged entry cover at the Scow Bay maintenance shop in Petersburg

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69262

Fed Proj#:

Status: CONSTRUCTION

Project ID:51160

Name:

YAK FY09 AIRFIELD LIGHTING

Manager: WHITE, LARRY E

**REGULATOR & ELECTRICAL ROOM** ROOF

Construction Manager:

Remarks:

|         |   | Obligations     | (amount in thou    | usands of dollars                        | 5)   |
|---------|---|-----------------|--------------------|--|--|
|         | Project F   | unding and Expe | nditure Summary (a | mounts in dollars)                       |  |
| Phase   | se Programmed Expended Exp Last Month Encumbrance Balance |                 |                    |  |  |
| 4       | 45,000.00   | 0.00            | 0.00               | 0.00                                     | 45,000.00  |
| Totals  | 45,000.00   | .00             | .00                | .00                                      | 45,000.00  |
| Scope D | ate Scor  | e Text          |                    | angan an ann ann ann ann ann ann ann ann | AND THE RESERVE OF THE PROPERTY OF THE PROPERT |

16-Sep-2008

Repair airfield lighting regulator and electrical room roof at Yakutat Airport

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69264

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51161

Name:

KTN FY09 MAINTENANCE STATION DOOR OPERATOR REPLACEMENT

Construction Manager:

Manager: WHITE, LARRY E

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase 4 | Programmed 30.000.00 | Expended 0.00 | Exp Last Month 0.00 | Encumbrance 0.00 | Balance<br>30.000.00 |
|---------|----------------------|---------------|---------------------|------------------|----------------------|
| Totals  | 30,000.00            | .00           | .00                 | .00              | 30,000.00            |

Scope Date

Scope Text

16-Sep-2008

Replacement of door operator at Ketchikan Maintenance Station

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69266

Fed Proj #:

Status: CONSTRUCTION

Project ID:51162

Name:

KLW FY09 MAINTENANCE STATION

DOOR REPLACEMENT

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase _ | Programmed 20,000.00 | Expended 0.00 | Exp Last Month 0.00 | Encumbrance 0.00 | Balance 20,000.00 |
|---------|----------------------|---------------|---------------------|------------------|-------------------|
| Totals  | 20,000.00            | .00           | .00.                | .00.             | 20,000.00         |

Scope Date

Scope Text

16-Sep-2008

Replace door at maintenance station in Klawock

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69268

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51163

Name:

SGY FY09 MAINTENANCE STATION

Manager: WHITE, LARRY E

POTABLE WATER SYSTEM REPAIR

Construction Manager:

Remarks:

| Obligations (amount in thousands of | dollars) |  |
|-------------------------------------|----------|--|
|-------------------------------------|----------|--|

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance   |
|--------|------------|----------|----------------|-------------|-----------|
| 4      | 25,000.00  | 0.00     | 0.00           | 0.00        | 25,000.00 |
| Totals | 25,000.00  | .00      | .00            | .00         | 25,000.00 |

Scope Date

Scope Text

16-Sep-2008

Repair potable water system at the maintenance station in Skagway

### **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69270

Fed Proj #: N/A

Status: CONSTRUCTION

Project ID:51164

Name:

**SEA FY09 REGION-WIDE LIGHTING** 

**UPGRADE** 

Manager: WHITE, LARRY E

Construction Manager:

Remarks:

Project Funding and Expenditure Summary (amounts in dollars)

| Phase 4 | Programmed 100,000.00 | Expended 35,802.58 | Exp Last Month 2,596.49 | Encumbrance 0.00 | Balance<br>64,197.42 |
|---------|-----------------------|--------------------|-------------------------|------------------|----------------------|
| Totals  | 100,000.00            | 35,802.58          | 2,596.49                | .00              | 64,197.42            |

Scope Date

Scope Text

16-Sep-2008

Upgrade lighting in buildings throughout Southeast Alaska

## **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69272

Fed Proj #: N/A

Status: **CONSTRUCTION** 

Project ID:51165

Name:

SEA FY09 REGION-WIDE OIL/WATER

Manager: WHITE, LARRY E

SEPARTATION MAINTENANCE

Construction Manager:

Remarks:

| Obligations      | (amount in thousands of dollars)      |  |
|------------------|---------------------------------------|--|
| unding and Exper | enditure Summary (amounts in dollars) |  |

| Project Funding and Expenditure Summary (amounts in dollars) |            |          |                |             |            |  |  |  |  |
|--|------------|----------|----------------|-------------|------------|--|--|--|--|
| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance    |  |  |  |  |
| 4  | 125,000.00 | 0.00     | 0.00           | 0.00        | 125,000.00 |  |  |  |  |
| Totals   | 125,000.00 | .00      | .00.           | .00         | 125,000.00 |  |  |  |  |

Scope Date

Scope Text

16-Sep-2008

Maintenance, upgrade and repair of oil/water separators throughout Southeast Alaska

# **Manager FFY Summary Report**

08/31/2009 04:11 PM

AKSAS: 69279

Fed Proj #:

Status: CONSTRUCTION

Project ID:52830

Name: YA

YAK FY09 MAINTENANCE SHOP ROOF

**REPAIR** 

Manager: WHITE, LARRY E

Construction Manager: CAMPBELL, LYNETTE R

Remarks:

Obligations (amount in thousands of dollars)

Project Funding and Expenditure Summary (amounts in dollars)

| Phase  | Programmed | Expended | Exp Last Month | Encumbrance | Balance   |
|--------|------------|----------|----------------|-------------|-----------|
| 4      | 15,000.00  | 0.00     | 0.00           | 0.00        | 15,000.00 |
| Totals | 15,000.00  | .00      | .00.           | .00.        | 15,000.00 |

Scope Date

Scope Text

09-Mar-2009

Repair hole in roof of the Yakutat maintenance shop.