

# GLACIER HIGHWAY BACKLOOP ROAD SAFETY IMPROVEMENTS

*ADOT&PF sincerely apologizes for the lengthy delays experienced during construction this fall. Work is scheduled to resume next spring; at that time we will do our best to address all your construction related questions and concerns while the project is completed. Thank you for your cooperation and patience while ADOT&PF works to build a safer intersection for all user groups.*

## Project Status – Under Construction

- Contractor: Miller Construction Co., Ltd.
- Project Award Total: \$5,031,578
- Funding: General Obligation Bonds
- Winter Shutdown: November, 2013
- Project Start-up: Spring 2014

## Items Completed in 2013

- Excavation and Fill Placement
- Gravity Block Wall Construction
- Retaining Wall Construction for DeHart's Expansion
- HDPE Water Main Construction
- Storm Drain System along Back Loop
- Highway Lighting System along Back Loop
- Concrete Curb & Gutter, Curb Ramps, and Driveways along Back Loop
- Permanent Paving along Back Loop
- Temporary Paving for Intersection of Glacier Hwy & Back Loop

## Roundabout Completion for 2014

- Relocate Existing Telecommunications
- Finish Storm Drain System for Roundabout
- Asphalt Sidewalk along Back Loop
- Permanent Asphalt Pavement on roadway
- Signs and Traffic Markings/Striping
- Topsoil Placement and Landscaping
- Finish Highway Lighting System for Roundabout and Glacier Hwy
- Curb & Gutter, Curb Ramps, Sidewalk, and Truck Apron along Roundabout & Glacier Hwy

