

HERMON RD EXTENSION AND UPGRADE: PARKS HWY TO PALMER-WASILLA HWY (MSB)

DESIGN PROJECT MANAGER – CHRIS BENTZ, P.E.

Scope: The project will upgrade the existing portion of Hermon Rd as well as extend Hermon Rd north to the Palmer Wasilla Highway and add travel lanes, turn lanes, shoulders, pedestrian & bicycle facilities, drainage, safety and roadside hardware features. The project is also anticipated to include a traffic signal at the intersection of Hermon Rd and the Palmer Wasilla Highway if warranted.

Current Activities/Anticipated Impacts:

- Local match agreement with MSB has been signed. A maintenance agreement is currently being developed.
- Funding is pending completion of the maintenance agreement and management approval, anticipated FY22.
- Noise analysis will be required to determine impacts of the widening and extension to potentially impacted receivers.
- Right-Of-Way acquisitions will be required; at least one relocation is anticipated.
- Design will be developed using consultant services.

Project Schedule and Budget:

Activity	Budget	Schedule
Design	\$1,600,000	Begin-January 2022
Right-of-Way	\$2,500,000	Spring/Summer 2024
Utility Relocation	\$1,500,000	Summer 2026
Construction	\$6,500,000	Summer 2026
Total	\$12,100,000	

Website: TBD

