

MEMORANDUM

Date: August 12, 2025

To: Julia Hanson, PE, DOT&PF Project Manager

From: Avery Larsen, PE, HDL Project Engineer *AAL*

Subject: Utility Impacts Memorandum
Abbott Rd Pavement Preservation: New Seward Hwy to Lake Otis Parkway
0506007/CFHWY01010

The table below summarizes the potentially impacted utilities within the Abbott Road Pavement Preservation: New Seward Hwy to Lake Otis Parkway project limits at the time of the Plans-in-Hand (PIH) submittal.

Station	Offset	Side Street	Proposed Improvement	Potentially Impacted Utility
353+45	47 RT	Corbin Drive	Curb Ramp	Underground Electric, Communication
365+13 to 369+23	LT/RT	-	Roadway Digout	Underground Gas, Sanitary Sewer, Storm Drain
383+44	51 LT	Toloff Street	Curb Ramp	Underground Traffic
386+70	39 LT	Elim Street	Curb Ramp	Underground Traffic
389+50 to 393+50	LT/RT	Golovin Street	Roadway Digout	Underground Gas, Sanitary Sewer, Storm Drain, Water