1993-1994
Earliest scoping for JAI Project began

1997
Draft EIS released and public hearings and comment period.

2003
Scoping reinitiated for Supplemental Draft EIS

2006
Federal Highway Administration (FHWA) issued a Record of Decision (ROD) for Juneau Access Improvements Project, Alternative 2B

2006
Complaint filed against FHWA and US Forest Service (USFS) in US District Court

2008
U.S Army Corps of Engineers issued 404(b)1 permit authorizing fill and dredge operations in Lynn Canal

2009
District Court ruled Final EIS was not valid. State of Alaska filed an appeal with U.S. Court of Appeals for the Ninth District.

2011
Court of Appeals upheld District Court decision by a 2-to-1 margin.

2011
Alaska Department of Transportation and Public Facilities (DOT&PF) and FHWA announced intent to complete a Supplemental EIS for JAI Project.

January 2012
Notice of Intent published.

February 2012
Scoping period.

Mid-2012
Additional field studies and analyses conducted.

Summer 2014
Draft SEIS released and public hearings and comment period.

Fall 2014
Provide response to comments, prepare Final SEIS.*

2015 Final SEIS/ROD released.*

* Anticipated Schedule.

We are here

1993 2003 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015